## TO THE BOARD OF PUBLIC WORKS CITY OF WAUKESHA, WISCONSIN

Periodical estimate for Partial Payment No. 5 to State Contractors, Inc., 16575 W. Dakota St., New Berlin, WI 53151 for Oakdale Dr. Concrete Pavement Replacement.

Contract No. 3872 8/5/2014 \$ 358,190.00

Item No	Quantity	Description		Cost	Per Unit	Amount
1	4,000	Lin. Ft. of Sawcutting	@	\$2.10	Lin. Ft.	\$8,400.00
2	0	Tons of 11/4-Inch Dense Aggregate	@	\$20.00	Ton	\$0.00
3	0	Tons of 11/4-Inch Crushed Stone Backfill (Includes Undercut)	@	\$10.00	Ton	\$0.00
4	0	Tons of 3-Inch Crushed Stone Backfill (Includes Undercut)	@	\$10.00	Ton	\$0.00
5	0	Sq. Yds. of Geotextile Fabric, Type SAS	a	\$5.00	Sq. Yd.	\$0.00
6	1	Traffic Control	@	\$25,000.00	Lump Sum	\$25,000.00
7	2,600	Sq. Ft. of Walk and Approach Removal	@	\$1.00	Sq. Ft.	\$2,600.00
8	700	Lin. Ft. of Concrete Curb and Gutter Removal and Replacement	@	\$4.00	Lin. Ft.	\$2,800.00
9	2,600	Sq. Ft. of New 4-Inch Concrete Walk and Curb Ramps	@	\$4.00	Sq. Ft.	\$10,400.00
10	112	Sq. Ft. of Detectable Warning Surface	@	\$40.00	Sq. Ft.	\$4,480.00
11	1,363.9	Sq. Yds. of 8-Inch Concrete Pavement Patching	@	\$38,00	Sq. Yd.	\$51,828.20
12	6,700	Sq. Yds. of Concrete Pavement Replacement	@	\$34.00	Sq. Yd.	\$227,800.00
13	1,300	No. 6 Drilled Tie Bars	@	\$5.00	Each	\$6,500.00
14	1,800	1 ¼ - Inch Dowel Bars	@	\$10.00	Each	\$18,000.00
15	0	Extra Bags of Cement for High-Early-Strength Concrete	@	\$20.00	Each	\$0.00
16	0	Sq. Yds. of Topsoil and Sod	@	\$14.00	Sq. Yd.	\$0.00
17	0	Lin. Ft. of Silt Fence, Delivered, Installed and Maintained	@	\$5.00	Lin, Ft,	\$0.00
18	0	Straw Bales Delivered, Installed and Maintained	@	\$5.00	Each	\$0.00
19	0	Filter Fabric Inlet Protection	@	\$50.00	Each	\$0.00
	Subtotal					\$357,808.20
Less Retainage					\$5,000.00	
Total					\$352,808.20	
Less Amount Previous Paid					\$318,080.00	
Total Amount Duc						\$34,728.20

This estimate has been checked by the Engineering Department and we recommend that the above amount of \$34,728.20 be allowed.

Respectfully Submitted,

Director of Public Works

Robin/Excel/Partials/State-3872