TO THE BOARD OF PUBLIC WORKS CITY OF WAUKESHA, WISCONSIN

Periodical estimate for Partial Payment No. 5 to Reesman's Excavating and Grading, Inc., 28815 Bushnell Rd., Burlington 53105 for Genesee Street Utility and Street Improvements (Concrete Payment).

Contract No. 3856

3/4/2014

\$1,077,134.50 (Amended \$1,122,831.50)

| No | Quantity | Description | @ | Cost | Per Unit | Amount |
|----|----------|---|-----|-------------|-----------|--------------|
| 1 | 1,492 | Lin. Ft. of 8-Inch Water Main and Fittings | @ | \$89.00 | Lin. Ft. | \$132,788.00 |
| 2 | 3 | Furnish and Install 8-Inch Gate Valves | @ | \$1,735.00 | Each | \$5,205.00 |
| 3 | 4 | Furnish and Install Hydrant Assembly | @ | \$6,580.00 | Each | \$26,320.00 |
| 4 | 0 | Connect 3/4-Inch Copper Service Lateral (SL1) | @ | \$825.00 | Each | \$0.00 |
| 5 | 0 | Connect ¾-Inch Copper Service Lateral (SL2) | @ | \$1,705.00 | Each | \$0.00 |
| 6 | 0 | Connect 1-Inch Copper Service Lateral (SL3) | @ | \$965.00 | Each | \$0.00 |
| 7 | 0 | Connect 3/4-Inch Copper Service Lateral (SL4) | (a) | \$1,705.00 | Each | \$0.00 |
| 8 | 0 | Furnish and Install Curb Boxes and Rods Where Needed | @ | \$660.00 | Each | \$0.00 |
| 9 | 2 | Abandon Existing Hydrant | @ | \$566.00 | Each | \$1,132.00 |
| 10 | 1 | Abandon Valve Boxes & Manholes | @ | \$1,700.00 | Lump Sum | \$1,700.00 |
| 11 | 661 | Lin. Ft. of 8-Inch PVC Sanitary Sewer | @ | \$124.50 | Lin. Ft. | \$82,294.50 |
| 12 | 16.4 | Vert. Ft. of 2 – 48-Inch Diameter Sanitary Sewer Manholes | @ | \$325.00 | Vert. Ft. | \$5,330.00 |
| 13 | 0 | Vert. Ft. of Chimney Replacement | @ | \$675.00 | Vert. Ft. | \$0.00 |
| 14 | 973.5 | Lin. Ft. of 33 – 6-Inch Sanitary Lateral Replacement (Open Cut) | @ | \$105.00 | Lin. Ft. | \$102,217.50 |
| 15 | 494 | Lin. Ft. of 6" Lateral Replacement – (Pipe Bursting) | @ | \$86.50 | Lin. Ft. | \$42,731.00 |
| 16 | 13 | Excavation and Lateral Connection at Right-of-way (Pipe Bursting) | @ | \$952.00 | Each | \$12,376.00 |
| 17 | 605 | Lin. Ft. of 12-Inch RCSP Storm Sewer, Class V | @ | \$58.00 | Lin. Ft. | \$35,090.00 |
| 18 | 14.75 | Vert. Ft. of 3-Standard 48-Inch Diameter Storm Sewer Manholes | @ | \$402.00 | Vert. Ft. | \$5,929.50 |
| 19 | 30.1 | Vert. Ft. of 7-Standard Storm Sewer Inlets | @ | \$217.00 | Vert. Ft. | \$6,531.70 |
| 20 | 1,475 | Lin. Ft. of Pre-Paving Sewer Televising | @ | \$1.25 | Lin. Ft. | \$1,843.75 |
| 21 | 46 | Pre-Paving Lateral Televising | @ | \$217.00 | Each | \$9,982.00 |
| 22 | 0 | Cu. Yd. of Slurry Backfill | @ | \$70.00 | Cu. Yd. | \$0.00 |
| 23 | 2,954 | Lin. Ft. of Concrete Curb and Gutter Removal | @ | \$4.05 | Lin. Ft. | \$11,963.70 |
| 24 | 4,483 | Sq. Yd. of Pavement Removal, Reconstruction | @ | \$12.00 | Sq. Yd. | \$53,796.00 |
| 25 | 0 | Lin. Ft. of Concrete Curb and Gutter Removal and Replacement | @ | \$70.10 | Lin. Ft. | \$0.00 |
| 26 | 227 | Lin. Ft. of Sawcutting at Pavement Limits | @ | \$6.00 | Lin. Ft. | \$1,362.00 |
| 27 | 3,148 | Tons of 11/4-Inch Dense Aggregate | @ | \$14.50 | Ton | \$45,646.00 |
| 28 | 1,831 | Tons of 11/4-Inch Crushed Stone Backfill (Includes Undercut) | @ | \$20.00 | Ton | \$36,620.00 |
| 29 | 0 | Tons of 3-Inch Crushed Stone Backfill (Includes Undercut) | @ | \$21.00 | Ton | \$0.00 |
| 30 | 915 | Sq. Yd. of Geotextile Fabric, Type SAS | @ | \$2.50 | Sq. Yd. | \$2,287.50 |
| 31 | 1 | Traffic Control | @ | \$45,510.00 | Lump Sum | \$36,408.00 |
| 32 | 1,529 | Lin. Ft. of Shaping and Grading Roadway Base | @ | \$4.50 | Lin. Ft. | \$6,880.50 |
| 33 | 9,669 | Sq. Ft. of Walk and Approach Removal | @ | \$1.40 | Sq. Ft. | \$13,536.60 |

| 34 | 0 | Lin. Ft. of Concrete Curb – Pedestrian | @ | \$21.00 | Lin. Ft. | \$0.00 |
|-------------|--------------|--|---|-------------|----------|--------------|
| 35 | 0 | Sq. Yds. of 8-Inch Concrete Pavement Patching | @ | \$71.00 | Sq. Yd. | \$0.00 |
| 36 | 8,264 | Sq. Ft. of New 4-Inch Concrete Walk & Curb Ramps | @ | \$3.10 | Sq. Ft. | \$25,618.40 |
| 37 | 6,816 | Sq. Ft. of New 6-Inch Concrete Walk & Drive Approach | @ | \$3.40 | Sq. Ft. | \$23,174.40 |
| 38 | 284 | Sq. Ft. of New 7-Inch Concrete Walk and Drive Approach | @ | \$3.70 | Sq. Ft. | \$1,050.80 |
| 39 | 4 | Lin. Ft. of New Concrete Steps | @ | \$35.50 | Lin, Ft. | \$142.00 |
| 40 | 64 | Sq. Ft. of Detectable Warning Field | @ | \$35.50 | Sq. Ft. | \$2,272.00 |
| 41 | 2,954 | Lin. Ft. of Concrete Curb and Gutter | @ | \$12.00 | Lin, Ft, | \$35,448.00 |
| 42 | 124 | Sq. Ft. of 4-Inch HMA Driveway | @ | \$18.00 | Sq. Ft. | \$2,232.00 |
| 43 | 0 | Sq. Yd. of Topsoil and Sod (Includes Stripping) | @ | \$7.50 | Sq. Yd. | \$0.00 |
| 44 | 0 | Lin. Ft. Silt Fence, Delivered, Installed and Maintained | @ | \$5.00 | Lin, Ft, | \$0.00 |
| 45 | 0 | Straw Bales Delivered, Installed and Maintained | @ | \$60.50 | Each | \$0.00 |
| 46 | 8 | Filter Fabric Inlet Protection | @ | \$96.00 | Each | \$768.00 |
| 47 | 4,483 | Sq. Yds. of 8-Inch Concrete Pavement | @ | \$31.70 | Sq. Yd. | \$142,111.10 |
| 48 | 0 | Extra Bags of Cement for High-Early-Strength Concrete | @ | \$12.70 | Each | \$0.00 |
| Extra No. 1 | | Contract Change Order No. 1 | @ | \$45,697.00 | | \$45,697.00 |
| | _ | \$958,484.95 | | | | |
| | \$28,070.79 | | | | | |
| | \$930,414.16 | | | | | |
| | \$889,187.96 | | | | | |
| | \$41,226.20 | | | | | |

This estimate has been checked by the Engineering Department and we recommend that the above amount of \$41,226.20 be allowed.

Respectfully Submitted,

Fred V. Abadi, PhD., P.E.

Papac.

Director of Public Works

Robin/Excel/Partials/Reesman's-3856