TO THE BOARD OF PUBLIC WORKS CITY OF WAUKESHA, WISCONSIN

Periodical estimate for Partial Payment No. 2 to Vinii Solar Engineering & Electric, 7100 W. Fond Du Lac Ave., Ste. 101A, Milwaukee, WI 53218 for Saratoga Complex Lighting.

Contract No. 3978 2/23/2017 \$98,372.00 Description Cost Per Unit Quantity Amount No @\$ 1 0 393.00 Each \$0.00 Install City Supplied Supplied Musco Poles 2 0 312.00 Each \$0.00 Install City Supplied Musco Pre-Cast Bases @ \$ @ \$ 3 0 Each \$0.00 54.00 Install City Supplied Musco Luminaires 0 Remove and Dispose of Existing Poles and \$0.00 4 9,940.00 Lump Sum (a) 5 4.10 Lin. Ft. \$11,410.30 2,783 2 inch Non-Metallic Conduit (a) \$ 6 @ \$ 14.94 Lin. Ft. \$18,943.92 1,268 1.25 inch Conduit Non-Metallic Special 7 2 @ \$ 620.00 Each \$1,240.00 Pull Boxes 24"x36" 8 0 (a) \$ 0.84 Lin. Ft. \$0.00 #6 AWG Wire 9 @ \$ Lin. Ft. \$0.00 0 1.28 #4 AWG Wire 10 \$ 3,488.00 Lump Sum \$2,092.80 0.60 (a)**Electrical Service** 11 (a) \$ 2,280.00 Lump Sum \$1,368.00 0.60 Distribution Panel(s) 4,722.00 Lump Sum \$0.00 12 0 @ \$ Install Supplied Musco Control Panels 792.00 Lump Sum \$0.00 13 0 Galvanized Steel Support Structure @ \$ 14 0 (a) \$ 216.67 Sq. Yds. \$0.00 Remove and Replace Asphalt Path \$200.00 15 1 @ \$ 200.00 Lump Sum Storage of Musco Luminaires 0 1.25 inch Conduit Non-Metallic 2.64 Lin. Ft. \$0.00 16 @ \$ \$35,255.02 Subtotal Less Retainage \$1,762.75 \$33,492,27 Subtotal Less Amount Previously Paid \$14,317.54

This estimate has been checked by the Engineering Department and we recommend that the above amount of \$19,174.73 be allowed.

Total Amount Due

\$19,174.73

Respectfully Submitted,

Fred V. Abadi, PhD., P.E. Director of Public Works