TO THE BOARD OF PUBLIC WORKS CITY OF WAUKESHA, WISCONSIN

Periodical estimate for Partial Payment No. 2 to PSG Construction, Inc., 448 Falcon Ridge Dr., Ste. B, Burlington, WI 53105 for Pump Station Upgrades at Pearl Street.

Contract No. #4091

CONTRACT DATE: December 14, 2018

Original

\$ 492,005.00

| Line No. | Item No. | Item Description | Unit | Bid Quantities | Completed Quantity | Unit Price | Amount | |
|-------------|----------|---|------|-------------------|-----------------------|------------------|--------|-----------|
| 1 | 02002 | Silt Fence | LF | 250 | \$ 240.00 | \$ 2.50 | \$ | 600.00 |
| 2 | 02003 | Erosion Bales | EACH | 10 | | \$ 10.00 | \$ | - |
| 3 | 02005 | Inlet Protection | EACH | 4 | | \$ 150.00 | \$ | _ |
| 4 | 04020 | 1-1/4" CRUSHED STONE ROADWAY BASE | TON | 60 | | \$ 24.00 | \$ | • |
| 5 | 05992 | Pearl Street Pump Station Upgrade with New Control Building | LS | 1 | 12.0% | \$ 479,000.00 | \$ | 57,480.00 |
| 6 | 08210 | HMA DRIVE & TERRACE, TYPE 4LT5828S | TON | 25 | | \$ 250.00 | \$ | |
| 7 | 14003 | TOPSOIL, FERTILIZER, SEED & EROSION MAT | SY | 350.0 | | \$ 11.40 | \$ | - |

Total \$ 58,080.00

Less Retainage \$

55,176.00

2,904.00

Less Previously \$

7,735.85

Total \$

Paid

Total Amount \$ 47,440.15 Due

This estimate has been checked by the Engineering Division and we recommend that the above amount of \$47,440.15 be allowed.

Respectfully Submitted,

Fred V. Abadi, PhD., P.E.

FrulAbal

Director of Public Works