August 21, 2014

TO THE BOARD OF PUBLIC WORKS CITY OF WAUKESHA, WISCONSIN

39

40

0

0

Periodical estimate for Partial Payment No. 1 to Stark Asphalt, 11710 W Hampton Ave., Milwaukee 53225 for REBID - Resurfacing of Asphalt Streets - 2014.

Contract No. 3866 5/6/2014 \$ 1,857,630.54 Per Unit Item No Quantity Description Cost Amount \$320.00 Each \$19,200.00 60 8-Inch PVC Sanitary Sewer (0) 3 - 48-Inch Diameter Sanitary Sewer Manhole with Outside Drop 2 8 (a) \$1,000.00 Lin. Ft. \$8,000.00 3 0 \$9,000.00 Vert. Ft. \$0.00 Remove MH 3112 (a) 4 0 (a) \$220.00 Cu. Yd. \$0.00 Slurry Backfill 5 0 Storm Sewer Inlet Repair @ \$385.00 Each \$0.00 0 @ \$374.00 Vert. Ft. \$0.00 6 Storm Sewer Inlet Reconstruction (15 Inlets) Storm Sewer Manhole Chimney Repair (9 Manholes) Vert. Ft. \$0.00 7 0 (a) \$385.00 8 0 Storm Sewer Manhole Chimney Replacement (a) \$1,200.00 Each \$0.00 9 0 Sanitary Manhole Chimney Replacement (a) \$1,089.00 Each \$0.00 10 0 Sanitary Manhole Internal Chimney Seals (a) \$440.00 Each \$0.00 Concrete Collar Removal \$0.00 11 0 @ \$275.00 Each Sawcutting at Pavement Limits Lin. Ft. \$423.50 12 175 (a) \$2.42 13 0 30-Inch Concrete Curb and Gutter Replacement (0) \$33.00 Lin. Ft. \$0.00 14 0 Concrete Walk and Drive Approach Removal (a) \$1.38 Sq. Ft. \$0.00 New 30-Inch Combination Concrete Curb and Gutter 0 (a) \$22.00 Lin. Ft. \$0.00 15 New 4-Inch Concrete Walk and Curb Ramps \$0.00 16 0 @ \$4.51 Sq. Ft. 0 Concrete Pedestrian - Curb \$60.00 \$0.00 17 (a) Lin. Ft. 18 0 **Detectable Warning Surface** \$44.00 Sq. Ft. \$0.00 (0) 19 0 New 6-Inch Concrete Walk and Drive Approach (a) \$4.62 Sq. Ft. \$0.00 20 0 New 7-Inch Concrete Walk and Drive Approach (a) \$11.00 Sq. Ft. \$0.00 0 Concrete Median Sloped Nose \$22.00 \$0.00 21 a, Sq. Ft. 22 0 Pavement Millings (a) \$1.50 Sq. Yd. \$0.00 23 0 Pavement Milling - Full Depth \$3.20 Sq. Yd. \$0.00 (a) 925 \$6,613.75 24 Pavement Removal \$7.15 Sq. Yd. (a) 25 0 "Petrotac" (or equivalent) (0), \$7.50 Sq. Yd. \$0.00 0 Asphalt Pavement Removal \$4.95 Sq. Yd. \$0.00 26 (0), 27 0 Foundation Preparation (per Sq. Yd. of Pavement Millings) Sq. Yd. \$0.00 (a) \$0.30 \$0.00 28 0 (a) \$0.50 Sq. Yd. Crackfilling (per Sq. Yd. pf Pavement Millings) 29 0 11/4-Inch Dense Aggregate Ton \$0.00 (0) \$17.60 30 0 11/4-Inch Crushed Stone Backfill (Includes Undercut) (a) \$29.70 Ton \$0.00 0 3-Inch Crushed Stone Backfill (Includes Undercut) \$29.70 Ton \$0.00 31 (a) Geotextile Fabric, SAS 32 0 (a), \$4.40 Sq. Yd. \$0.00 33 0 Shaping and Grading of Roadway Base (a) \$14.00 Per Lin Ft \$0.00 0 4-Inch HMA Driveway Per Sq. Ft. \$0.00 \$9.00 34 @ Ton 0 HMA Pavement, 12.5 mm, Type E-1, PG 58-28 \$0.00 35 (0) \$54.90 36 0 HMA Pavement, 19.0 mm, Type E-1, PG 64-28 @ \$54.50 Ton \$0.00 HMA Pavement, 12.5 mm, Type E-1, PG 64-28 \$0.00 37 0 (a) \$61.00 Ton 0 HMA Pavement, 9.5 mm, Type E-1, PG 64-28 \$64.00 Ton \$0.00 38 (0)

(a)

(a)

\$80.00

\$140.00

Ton

Ton

\$0.00

\$0.00

HMA Pavement for Patching, Type E-1 19.0 mm PG 58-28

HMA Pavement for Temporary Patching Patching

		O.L. I. C De	~	#40.70	0.37.1	ድር ዕለ
41	0	9-Inch Concrete Pavement – Doweled	@	\$40.70	Sq. Yd.	\$0.00
42	0	Extra Bags of Cement for High-Early-Strength Concrete	@	\$33.00	Sq. Yd.	\$0.00
43	0	Traffic Control - 2-Inch Resurfacing Streets	@	\$3,000.00	Lump Sum	\$0.00
44	0.25	Traffic Control - W. Moreland Blvd. and Pewaukee Road	@	\$18,000.00	Lump Sum	\$4,500.00
45	0.25	Traffic Control - W. Moreland Blvd. and N. Hine Avenue	@	\$3,000.00	Lump Sum	\$750.00
46	0	Traffic Control - Ellsworth Place	@	\$1,500.00	Lump Sum	\$0.00
47	0	Water Valve Adjustment	@	\$200.00	Each	\$0.00
48	0	Grooved in Place Pavement Markings, Yellow, Preformed Plastic, 4-Inch	@	\$3.25	Lin. Ft.	\$0.00
49	0	Grooved in Place Pavement Markings, White, Preformed Plastic, 4-Inch	@	\$3.25	Lin. Ft.	\$0.00
50	0	Grooved in Place Pavement Markings, White, Preformed Plastic, 8-Inch	@	\$5.56	Lin. Ft.	\$0.00
51	0	Grooved in Place Pavement Markings, Crosswalk, White, Thermoplastic Plastic, 6-Inch	@	\$16.23	Lin. Ft.	\$0.00
52	0	Grooved in Place Pavement Markings, Stop Line, White, Thermoplastic Plastic, 18-Inch	@	\$25.85	Lin. Ft.	\$0.00
53	0	Grooved in Place Pavement Markings, Ladder, White, Thermoplastic Plastic, 12-Inch	@	\$22.88	Lin. Ft.	\$0.00
54	0	Grooved in Place Pavement Markings, Yellow, Preformed Plastic, 12-Inch	@	\$20.90	Lin. Ft.	\$0.00
55	0	Grooved in Place Pavement Markings, Arrows, Type 2, White, Preformed Plastic	@	\$440.00	Each	\$0.00
56	0	Grooved in Place Pavement Markings, Words, ONLY, White, Preformed Plastic	@	\$544.50	Each	\$0.00
57	0	Grooved in Place Pavement Markings, Bike Lane Symbol, Preformed Plastic	@	\$374.00	Each	\$0.00
58	0	Grooved in Place Pavement Markings, Bike Lane Arrow, Preformed Plastic	@	\$286.00	Each	\$0.00
59	0	Pavement Markings, Island Nose, Epoxy, Yellow	@	\$8.80	Sq. Ft.	\$0.00
60	0	Pavement Markings, Curb, Epoxy, Yellow	@	\$8.80	Lin. Ft.	\$0.00
61	0	652.0225 – Conduit Rigid Nonmetallic Schedule 40 2-Inch	@	\$7.49	Lin. Ft.	\$0.00
62	0	652.0235 – Conduit Rigid Nonmetallic Schedule 40 3-Inch	@	\$8.42	Lin. Ft.	\$0.00
63	0	653.014 – Pull Boxes Steel 24x42-Inch	@	\$790.00	Each	\$0.00
64	0	654.0101 – Concrete Bases, Type 1	@	\$675.00	Each	\$0.00
65	0	654,0102 – Concrete Bases, Type 2	@	\$875.00	Each	\$0.00
66	0	654,0217.01 – Concrete Control Cabinet Bases Type 9 Special (Moreland & Hine)	@	\$1,740.00	Each	\$0.00
67	0	654.0217.02 – Concrete Control Cabinet Bases Type 9 Special (Moreland & Pewaukee)	@	\$1,740.00	Each	\$0.00
68	0	655.024 - Cable Traffic Signal 7-14 AWG	@	\$1.34	Lin, Ft.	\$0.00
69	0	655.026 – Cable Traffic Signal 12-14 AWG	(a)	\$1.77	Lin. Ft.	\$0.00
70	0	655.0305 - Cable, Type UF, 2-12 AWG Grounded	@	\$0.99	Lin. Ft.	\$0.00
70 71	0	655.0515 – Electrical Wire, Traffic Signals, 10 AWG	@	\$0.94	Lin. Ft.	\$0.00
	0	655.061 – Electrical Wire, Lighting, 12 AWG		\$0.78	Lin. Ft. Lin. Ft.	\$0.00
72 73	0	656.0200.01 – Electrical Wire, Lighting, 12 AWG 656.0200.01 – Electrical Service Meter Breaker Pedestal (Moreland & Hine)	@	\$1,080.00	Lump Sum	\$0.00
74	0	656.0200.02 - Electrical Service Meter Breaker Pedestal	@	\$1,080.00	Lump Sum	\$0.00
		(Moreland & Pewaukec) 657.01 Pedestal Bases			-	\$0.00
75	0	037.VI ··· F CUCSIAI DASCS	@	\$162.00	Each	φυ.υυ

76	0	657.0255 - Transformer Bases, Breakaway 11 1/2-Inch Bolt C	@	\$325.00	Each	\$0.00
77	0	657.0305 – Poles Type 2	@	\$1,450.00	Each	\$0.00
78	0	657.0315 – Poles Type 4	<u>a</u>	\$1,375.00	Each	\$0.00
79	0	657.0425 - Traffic Signal Standards, Aluminum, 15-FT	@	\$360.00	Each	\$0.00
80	0	657.043 - Traffic Signal Standards, Aluminum, 10-FT	@	\$290.00	Each	\$0.00
81	0	657.059 - Trombone Arms, 20-FT	@	\$1,030.00	Each	\$0.00
82	0	657.0704 – Luminaire Arms Single Member 4-Inch Clamp 8 - FT	@	\$186.00	Each	\$0.00
83	0	658.011 - Traffic Signal Faces, 3-12 Inch Vertical	@	\$522.00	Each	\$0.00
84	0	658.0115 - Traffic Signal Faces, 4-12 Inch Vertical	a	\$712.00	Each	\$0.00
85	0	658.0215 - Backplates, 3-Section 12-Inch	@	\$94.00	Each	\$0.00
86	0	658.022 - Backplates, 4-Section 12-Inch	@	\$105.00	Each	\$0.00
87	0	658.0416 – Pedestrian Signal Faces 16-Inch	@	\$320.00	Each	\$0.00
88	0	658.06 - LED Modules 12-Inch Red Ball	@	\$51.00	Each	\$0.00
89	0	658.0605 - LED Modules 12-Inch Yellow Ball	@	\$52.00	Each	\$0.00
90	0	658.061 - LED Modules 12-Inch Green Ball	ω	\$53.00	Each	\$0.00
91	0	658.0615 - LED Modules 12-Inch Red Arrow	@	\$51.00	Each	\$0.00
92	0	658.062 - LED Modules 12-Inch Yellow Arrow	@	\$52.00	Each	\$0.00
93	0	658.0625 - LED Modules 12-Inch Green Arrow	ω	\$53.00	Each	\$0.00
94	0	658.0635 - LED Modules Pedestrian Countdown Timer 16-Inch	ω	\$145.00	Each	\$0.00
95	0	658.5069.01 – Signal Mounting Hardware (Moreland & Hine)	@	\$1,890.00	Lump Sum	\$0.00
96	0	658.5069.02 – Signal Mounting Hardware (Moreland & Pewaukee)	@	\$4,350.00	Lump Sum	\$0.00
97	0	SPV.0060.01 - Traffic Signal Controller and Cabinet, 8-Phase Fully Actuated (Moreland & Hine)	@	\$17,100.00	Each	\$0.00
98	0	SPV.0060.02 – Traffic Signal Controller and Cabinet, 8-Phase Fully Actuated (Moreland & Pewaukee)	@	\$17,100.00	Each	\$0.00
99	0	SPV.0060.03 - Pedestrian Push Buttons, Special	@	\$980.00	Each	\$0.00
100	0	SPV.0060.04 - LED Luminaire	@	\$852.00	Each	\$0.00
101	0	SPV.0060.05 – Concrete Bases Type 10, Contractor Supplies Anchor Bolts and Anchor Rod Template	@	\$3,600.00	Each	\$0.00
102	0	SPV.0060.06 – Concrete Bases Type 13, Contractor Supplied Anchor Bolts and Anchor Rod Template	@	\$7,900.00	Each	\$0.00
103	0	SPV.0060.07 – Poles Type 9	@	\$3,620.00	Each	\$0.00
104	0	SPV.0060.09 – Poles Type 13	@	\$9,880.00	Each	\$0.00
105	0	SPV.0060.10 - Monotube Arms 25-FT	@	\$3,100.00	Each	\$0.00
106	0	SPV.0060.11 – Monotube Arms 30-FT	<u>a</u>	\$3,320.00	Each	\$0.00
107	0	SPV.0060.12 – Monotube Arms 40-FT	@	\$7,300.00	Each	\$0.00
108	0	SPV.0060.13 – Contractor Provided High-Strength Bolt Assemblics for Monotube Arms Type 9 OR 10	@	\$345.00	Each	\$0.00
109	0	SPV.0060.14 Contractor Provided High-Strength Bolt Assemblies for Monotube Arms Type 12 OR 13	@	\$780.00	Each	\$0.00
110	0	SPV.0060.15 – Luminaire Arms Steel 15 - FT	a	\$375.00	Each	\$0.00
111	0	SPV.0060.16 - Video Monitor (Both Intersections)	a	\$460.00	Each	\$0.00
112	0	SPV.0105.01 – Vidco Vehicle Detection System (Moreland & Hinc)	@	\$22,600.00	Lump Sum	\$0.00
113	0	SPV.0105.02 – Video Vehicle Detection System (Moreland & Pewaukee)	@	\$22,600.00	Lump Sum	\$0.00
114	0.5	SPV.0105.03 - Remove, Salvage and Reinstall Traffic Signal and Lighting Equipment (Moreland & Hine)	@	\$8,340.00	Lump Sum	\$4,170.00

115	0.5	SPV.0105.04 – Remove and Salvage Traffic Signal and Lighting Equipment (Moreland & Pewaukee)	@	\$3,440.00	Lump Sum	\$1,720.00
116	0	SPV.0105.05 – Emergency Vehicle Preemption Detection System (Moreland & Hine)	@	\$9,220.00	Lump Sum	\$0.00
117	0	SPV.0105.06 — Emergency Vehicle Preemption Detection System (Moreland & Pewaukee)	@	\$9,220.00	Lump Sum	\$0.00
118	0	SPV.0105.07 - Furnish and Install Communication Cable	@	\$5,800.00	Lump Sum	\$0.00
119	0	SPV.0105.08 - Furnish and Install Overhead Sign Structure	@	\$18,700.00	Lump Stim	\$0.00
120	0	Topsoil and Sod (Includes Stripping)	@	\$7.70	Sq. Yd.	\$0.00
121	0	Silt Fence, Delivered, Installed and Maintained	@	\$5.50	Lin, Ft.	\$0.00
122	0	Straw Bales Delivered, Installed and Maintained	@	\$15.40	Each	\$0.00
123	0	Filter Fabric Inlet Protection	@	\$77.00	Each	\$0.00
		Subtotal			\$45,377.25	
	Less Retainage			\$2,268.86		
	Total Amount Due				\$43,108.39	

This estimate has been checked by the Engineering Department and we recommend that the above amount of \$43,108.39 be allowed.

Respectfully Submitted,

Fred V. Abadi, PhD., P.E. Director of Public Works

Robin/Partials/Stark-3866