TO THE BOARD OF PUBLIC WORKS CITY OF WAUKESHA, WISCONSIN

38

4,000

4,000

Periodical estimate for Partial Payment No. 4 to Zignego Co., Inc., W226 N2940 Duplainville Road, Waukesha, WI 53186 for NW Barstow Street Utility And Street Improvements.

\$1,108,279.76 Contract No. 3993 4/6/2017 Bid Actual Item Description Per Unit Cost Amount No Quantity Quantity \$99.00 \$155,232.00 1 1,560 1,568 Lin. Ft. Lin. Ft. of 8-Inch Water Main and Fittings (0) 2 4 4 \$1,350.00 Each \$5,400.00 (a) Furnish and Install 8-Inch Gate Valves 3 4 4 (a) \$4,450.00 Each \$17,800.00 Furnish and Install Hydrant Assembly 4 4 4 Connect Service Lateral (SL1) \$1,100.00 Each \$4,400.00 (a) Each 5 11 12 Connect Service Lateral (SL2) (a) \$1,500.00 \$18,000.00 6 7 7 \$1,850.00 Each \$12,950.00 Connect Service Lateral (SL3) (a) 7 1 1 \$1,150.00 Each \$1,150.00 Connect Service Lateral (SL4) a, 8 3 3 Each Connect Service Lateral (SL5) \$1,500.00 \$4,500.00 (a) 9 \$1,400.00 1 1 Each Connect Service Lateral (SL6) \$1,400.00 (a), 2 10 2 Connect Service Lateral (SL7) (a) \$1,600.00 Each \$3,200.00 10 Furnish and Install Curb Box & Rod (if needed) \$60.00 Each \$60.00 11 1 (a) 12 10 0 Furnish and Install Curb Stop (if needed) \$80.00 Each \$0.00 (a) 13 4 4 \$200.00 Each \$800.00 Abandon Existing Hydrant (a) 14 1 1 \$500.00 Lump Sum \$500.00 Abandon Valve Boxes & Manholes (a) 15 1,210 0 Lin. Ft. of 8-Inch Sanitary Sewer Lining (CIPP) \$20.00 Lin. Ft. \$0.00 (a) 16 25 20 Lin Ft of 8-Inch Sanitary Sewer (PVC) \$150.00 Lin. Ft. \$3,000.00 (a) 17 20 0 Sanitary Lateral Reinstatement \$80.00 Each \$0.00 @ 18 2 0 (0) \$4,500.00 Each \$0.00 Sanitary Sewer Spot Repair \$350.00 Vert. Ft. \$2,450.00 19 8.5 7 Vert. Ft. of Sanitary Manhole a) 20 5 3 Vert. Ft. of Sanitary Manhole Reconstruction \$300.00 Vert. Ft. \$900.00 (a) Sanitary Manhole Bench / Invert / Trough Work 1 0 21 \$750.00 Each \$0.00 Minor a) 6 0 22 Sanitary Manhole Chimney Replacement \$450.00 Each \$0.00 a, 8 0 \$375.00 Each \$0.00 23 Sanitary Manhole Chimney Seals @ \$0.00 24 38 0 Sanitary Lateral Televising - Preconstruction \$350.00 Each (a)Sanitary Lateral Cleanout 25 \$1,150.00 Each \$0.00 26 0 @ Sanitary Lateral Cleaning and Prelining Video 26 26 0 \$0.00 (a) Inspection \$275.00 Each Sanitary Lateral Lining (CIPP) within 25 Ft. of 26 0 \$3,820.00 Each \$0.00 27 Sewer Main a, Lin. Ft. of Sanitary Lateral Lining (CIPP) 28 208 0 Additional Length over 25 Ft. from Sewer Main (a) \$54.00 Lin. Ft. \$0.00 29 15 Lin. Ft. of 24-Inch Storm Sewer (RCSP) \$65.00 Lin. Ft. \$975.00 16 (0) 0 \$0.00 30 30 \$55.00 Lin. Ft. (a) Lin. Ft. of 15-Inch Storm Sewer (RSCP) 40 Lin. Ft. \$2,000.00 31 61 Lin. Ft. of 12-Inch Storm Sewer (RSCP) \$50.00 (a) 32 265 200 Lin. Ft. of 24-Inch of Storm Sewer lining (CIPP @ \$77.00 Lin. Ft. \$15,400.00 \$375.00 Vert. Ft. \$7,687.50 33 23 20.5 Vert. Ft. of Storm Inlets (a) 34 1,291 0 Lin. Ft. of Sanitary Sewer Televising - Prepaving \$1.25 Lin. Ft. \$0.00 (a)35 360 0 \$3.00 Lin. Ft. \$0.00 Lin. Ft. of Storm Sewer Televising - Prepaving (a) 36 26 0 Sanitary Lateral Televising - Prepaving \$240.00 Each \$0.00 (a) 37 80 0 Cu. Yds. of Slurry Backfill \$60.00 Cu. Yd. \$0.00

Lin. Ft. of Concrete Curb and Gutter Removal @

(a)

\$2.00

Lin. Ft.

\$8,000.00

39	6,500	6,811	Sq. Yds. of Pavement Removal	@	\$11.10	Sq. Yd.	\$75,602.10
40	950	209	Lin. Ft. of Sawcutting at Pavement Limits	<u>@</u>	\$1.85	Lin. Ft.	\$386.65
41	4,800	0	Tons of 11/4-Inch Dense Aggregate	@	\$10.25	Ton	\$0.00
42	500	0	Tons of 1¼-Inch Crushed Stone Backfill (Includes Undercut)	@	\$10.00	Ton	\$0.00
43	900	0	Tons of 3-Inch Crushed Stone Backfill (Includes Undercut)	@	\$10.00	Ton	\$0.00
44	2,000	3,000	Sq. Yds. of Geotextile Fabric, Type SAS	@	\$2.00	Sq. Yd.	\$6,000.00
45	1	0.5	Traffic Control	@	\$12,668.00	Lump Sum	\$6,334.00
46	2,125	0	Lin. Ft. of Shaping and Grading Roadway Base	@	\$0.01	Lin. Ft.	\$0.00
47	16,100	2,000	Sq. Ft. of Walk and Approach Removal	@	\$0.75	Sq. Ft.	\$1,500.00
48	4,000	0	Lin. Ft. of 30-Inch Combination Concrete Curb and Gutter	. @	\$15.00	Lin. Ft.	\$0.00
49	250	0	Lin. Ft. of Concrete Curb and Gutter Removal and Replacement	i @	\$40.00	Lin. Ft.	\$0.00
50	9,300	0	Sq. Ft. of New 4-Inch Concrete Walk and Curb Ramps	@	\$4.70	Sq. Ft.	\$0.00
51	6,850	0	Sq. Ft. of New 6-Inch Concrete Walk and Drive Approach	@	\$5.00	Sq. Ft.	\$0.00
52	128	0	Sq. Ft. of Detectable Warning Surface	@	\$35.00	Sq. Ft.	\$0.00
53	50	0	Lin. Ft. of Concrete Curb - Pedestrian	@	\$40.00	Lin. Ft.	\$0.00
54	6,000	0	Sq. Yds. of 8-Inch Concrete Pavement	@	\$26.78	Sq. Yd.	\$0.00
55		0	INTENTIONALLY LEFT BLANK	<u>@</u>			\$0.00
56	4,600	0	Sq. Ft. of 5-Inch HMA Blend Area Pavement	@	\$4.50	Sq. Ft.	\$0.00
57	100	0	Sq. Ft. of 4-Inch HMA Pavement	@	\$5.60	Sq. Ft.	\$0.00
58	125	0	Sq. Yds. of Pavement Patching, Temporary, 2-Inch	@	\$35.00	Sq. Yd.	\$0.00
59	1,150	0	Lin. Ft. of Pavement Markings, Yellow, Epoxy, 4-Inch	@	\$2.20	Lin. Ft.	\$0.00
60	3,500	0	Topsoil and Sod (Includes Stripping)	@	\$7.35	Sq. Yd.	\$0.00
61	50	0	Lin. Ft. of Silt Fence, Delivered, Installed and Maintained	@	\$2.00	Lin. Ft.	\$0.00
62	20	0	Straw Bales Delivered, Installed and Maintained	@	\$9.00	Each	\$0.00
63	10	5.0	Filter Fabric Inlet Protection	<u>a</u>	\$48.00	Each	\$240.00
64	20	0	Extra Bags of Cement for High-Early-Strength Concrete	@	\$10.00	Each	\$0.00
	Subtotal					\$355,867.25	
	Less Retainage						\$17,793.36
	Subtotal						\$338,073.89
Less Amount Previously Paid						\$287,651.45	
Total Amount Due							\$50,422.44

This estimate has been checked by the Engineering Department and we recommend that the above amount of \$50,422.44 be allowed.

Respectfully Submitted,
Fundbadi

Fred V. Abadi, PhD., P.E.

Director of Public Works

Robin/Excel/Partials/NW Barstow