## August 6, 2015

## TO THE BOARD OF PUBLIC WORKS CITY OF WAUKESHA, WISCONSIN

Periodical estimate for Partial Payment No. 2 To Payne & Dolan, Inc., P. O. Box 781, Waukesha, WI 53187 for Resurfacing of Asphalt Streets - 2015.

Contract No. 3902		4/9/2015			\$ 1,488,979.00	
No	Quantity	Description		Cost	Per Unit	Amount
1	325	Lin. Ft. of 10-Inch PVC Sanitary Sewer	@	\$175.00	Lin. Ft.	\$56,875.00
2	70	Lin. Ft. of 8-Inch PVC Sanitary Sewer	@	\$160.00	Lin. Ft.	\$11,200.00
3	25	Vert. Ft. of 3 - 48-Inch Diameter Sanitary Sewer Manhole	@	\$190.00	Vert. Ft.	\$4,750.00
4	85	Lin. Ft. of 3 - 6-Inch Sanitary Lateral Replacement (Open Cut)	@	\$135.00	Lin. Ft.	\$11,475.00
5	0	Lin. Ft. of Pre-Paving Main Line Sewer Televising	@	\$3.00	Lin. Ft.	\$0.00
6	0	Pre-Paving Lateral Sewer Televising	@	\$515.00	Each	\$0.00
7	0	Cu, Yds. of Slurry Backfill	@	\$100.00	Cu. Yd.	\$0.00
8	2	Storm Sewer Inlet Repair	@	\$360.00	Each	\$720.00
9	0	Vert. Ft. of Storm Sewer Inlet Reconstruction (~15 Storm Inlets)	@	\$350.00	Vert. Ft.	\$0.00
10	0	Storm Sewer Manhole Chimney Replacement	@	\$600.00	Each	\$0.00
11	0	Vert. Ft. of Storm Sewer Manhole Repair (~3 Manholes)	@	\$500.00	Vert. Ft.	\$0.00
12	21	Sanitary Sewer Manhole Chimney Replacement	@	\$1,190.00	Each	\$24,990.00
13	21	Sanitary Sewer Manhole Internal Chimney Seals	@	\$420.00	Each	\$8,820.00
14	0	Concrete Collar Removal	@	\$250.00	Each	\$0.00
15	150	Lin. Ft. of Sawcutting at Pavement Limits	@	\$5.00	Lin. Ft.	\$750.00
16	4600	Lin. Ft, of 30-Inch Concrete Curb and Gutter Replacement	@	\$31.22	Lin. Ft.	\$143,612.00
17	5800	Sq. Ft. of Concrete Walk and Drive Approach Removal	@	\$1.36	Sq. Ft.	\$7,888.00
18	5800	Sq. Ft. of New 4-Inch Concrete Walk and Curb Ramps	@	\$5.02	Sq. Ft.	\$29,116.00
19	10	Lin. Ft. of Concrete Pedestrian - Curb	@	\$30.00	Lin. Ft.	\$300.00
20	440	Sq. Ft. of Detectable Warning Field (~103 of Curb Ramps)	@	\$35.00	Sq. Ft.	\$15,400.00
21	240	Sq. Ft. of New 6-Inch Concrete Walk and Drive Approach	@	\$6.00	Sq. Ft.	\$1,440.00
22	800	Sq. Ft. of New 7-Inch Concrete Walk and Drive Approach	@	\$7.50	Sq. Ft.	\$6,000.00
23	7600	Sq. Yds. of Pavement Milling	@	\$1.56	Sq. Yd.	\$11,856.00
24	8000	Sq. Yds. of Pavement Milling - Full Depth	@	\$1.86	Sq. Yd.	\$14,880.00
25	0	Sq. Yds. of "Petrotac" (or equivalent)	@	\$9.97	Sq. Yd.	\$0.00
26	0	Sq. Yds. of Asphalt Pavement Removal	@	\$4.97	Sq. Yd.	\$0.00
27	7600	Sq. Yds. of Crackfilling (per Sq. Yd. of Pavement Millings)	@	\$0.31	Sq. Yd.	\$2,356.00
28	0	Sq. Yds. of Foundation Preparation (per Sq Yd of Pavement Milling)	@	\$0.09	Sq. Yd.	\$0.00
29	457.06	Tons of 11/4-Inch Dense Aggregate	@	\$10.02	Ton	\$4,579.74
30	0	Tons of 1¼-Inch Crushed Stone Backfill (Includes Undercut)	@	\$19.41	Ton	\$0.00
31	0	Tons of 3-Inch Crushed Stone Backfill (Includes Undercut)	@	\$19.41	Ton	\$0.00
32	750	Sq. Yds. of Geotextile Fabric, SAS	@	\$0.99	Sq. Yd.	\$742.50
33	1350	Tons of HMA Pavement Type E-1 19.0 mm PG 64-28	@	\$51.08	Ton	\$68,958.00
34		INTENTIONALLY LEFT BLANK	@			\$0.00
35	980	Tons of HMA Pavement, Type E-1 9.5 mm PG 64-28	@	\$59.79	Ton	\$58,594.20

36	0	Tons of HMA Pavement for Patching, Type E-1 19.0 mm PG 64-28	@	\$75.00	Ton		\$0.00
37	14	Extra Bags of Cement for High-Early-Strength Concrete	@	\$20.00	Each	\$280.00	
38	0.5	Traffic Control - 2-Inch Milled Streets	@	\$10,000.00	Lump Sum	\$5,000.00	
39	1	Traffic Control - Irving Place	@	\$5,000.00	Lump Sum		\$5,000.00
40	0.5	Traffic Control - School Drive	@	\$5,000.00	Lump Sum		\$2,500.00
41	0	Water Valve Adjustment	@	\$140.00	Each		\$0.00
42	500	Sq. Yds. of Topsoil and Sod (Includes Stripping)	@	\$9.00	Sq. Yd.		\$4,500.00
43	0	Lin. Ft. of Silt Fence, Delivered, Installed and Maintained	@	\$1.50	Lin. Ft.	\$0.00	
44	0	Straw Bales Delivered, Installed and Maintained	@	\$7.20	Each	\$0.00	
45	6	Filter Fabric Inlet Protection	@	\$45.00	Each		\$270.00
46	2000	Lin. Ft. of Shaping and Grading Roadway Base	@	\$3.72	Lin. Ft.		\$7,440.00
Subtotal							510,292.44
Less Retainage							25,514.62
Subtotal							484,777.82
Less Amount Previously Paid							251,074.78
Total Amount Due							233,703.04

This estimate has been checked by the Engineering Department and we recommend that the above amount of \$233,703.04 allowed.

Respectfully Submitted,

Fred V. Abadi, PhD., P.E.

PADOR.

Director of Public Works

Robin/Excel/Partials/Payne-3902