SUMMARY TABLE FOR PARTIAL PAYMENTS

FEBRUARY 6, 2025

4	Northwey Canas	Ina Da	arataw Dlaza	Dailing Da	nla a a ma a mt	0470	170 10
١.	normway rence,	IIIC., Da	arstow Piaza	Railing Re	placement	Þ I / ð,	170.43

TO THE BOARD OF PUBLIC WORKS CITY OF WAUKESHA, WISCONSIN

Periodical estimate for Partial Payment No. <u>1</u> to Northway Fence, Inc., N57 W13250 Shenandoah Dr., Menomonee Falls, WI 53051 for Barstow Plaza Railing Replacement for project.

Contract No. #4338 Contract Date: August 6, 2024

Original Amount: \$ 211,996.66

Line No.	Item No.	Item Description	Unit	Bid Quantities	Completed Quantity	Unit Price		Amount	
1	1	Removal of Metal Railing	Lin Ft.	482	482	\$	107.88	\$	51,998.16
2	2	Replacement of Metal Staircase Railing	Lin. Ft.	32	32	\$	593.75	\$	19,000.00
3	3	Replacement of Metal railing	Lin. Ft.	450	343	\$	313.33	\$	107,472.19

Total \$ 178,470.35

Less Retainage \$ 5,299.92

Total \$ 173,170.43

Less Previously Paid

Total Amount \$ 173,170.43

This estimate has been checked by the Engineering Division and we recommend that the above amount of \$173,170.43 be allowed.

Respectfully Submitted,

alex Dunie PE

Alex Damien, P.E.,

Director of Public Works