May 21, 2015

TO THE BOARD OF PUBLIC WORKS CITY OF WAUKESHA, WISCONSIN

Periodical estimate for Partial Payment No. 3 to State Contractors, Inc., 16575 W. Dakota St., New Berlin, WI 53151 for Oakdale Dr. Concrete Pavement Replacement.

Contract No. 3872 8/5/2014 \$ 358,190.00

Item No	Quantity	Description		Cost	Per Unit	Amount
1	4,000	Lin. Ft. of Sawcutting	@	\$2.10	Lin. Ft.	\$8,400.00
2	0	Tons of 11/4-Inch Dense Aggregate	@	\$20.00	Ton	\$0.00
3	0	Tons of 11/4-Inch Crushed Stone Backfill (Includes Undercut)	@	\$10.00	Ton	\$0.00
4	0	Tons of 3-Inch Crushed Stone Backfill (Includes Undercut)	@	\$10.00	Ton	\$0.00
5	0	Sq. Yds. of Geotextile Fabric, Type SAS	@	\$5.00	Sq. Yd.	\$0.00
6	0	Traffic Control	@	\$25,000.00	Lump Sum	\$0.00
7	0	Sq. Ft. of Walk and Approach Removal	@	\$1.00	Sq. Ft.	\$0.00
8	700	Lin. Ft. of Concrete Curb and Gutter Removal and Replacemen	t @	\$4.00	Lin. Ft.	\$2,800.00
9	1,000	Sq. Ft. of New 4-Inch Concrete Walk and Curb Ramps	@	\$4.00	Sq. Ft.	\$4,000.00
10	80	Sq. Ft. of Detectable Warning Surface	@	\$40.00	Sq. Ft.	\$3,200.00
11	500	Sq. Yds. of 8-Inch Concrete Pavement Patching	@	\$38.00	Sq. Yd.	\$19,000.00
12	3,000	Sq. Yds. of Concrete Pavement Replacement	@	\$34.00	Sq. Yd.	\$102,000.00
13	1,300	No. 6 Drilled Tie Bars	@	\$5.00	Each	\$6,500.00
14	64	1 ¼ - Inch Dowel Bars	a	\$10.00	Each	\$640.00
15	0	Extra Bags of Cement for High-Early-Strength Concrete	@	\$20.00	Each	\$0.00
16	0	Sq. Yds. of Topsoil and Sod	@	\$14.00	Sq. Yd.	\$0.00
17	0	Lin. Ft. of Silt Fence, Delivered, Installed and Maintained	@	\$5.00	Lin, Ft,	\$0.00
18	0	Straw Bales Delivered, Installed and Maintained	@	\$5.00	Each	\$0.00
19	0	Filter Fabric Inlet Protection	@	\$50.00	Each	\$0.00
	Subtotal					\$146,540.00
Less Retainage					\$7,327.00	
Total					\$139,213.00	
Less Amount Previous Paid					\$41,344.00	
Total Amount Due						\$97,869.00

This estimate has been checked by the Engineering Department and we recommend that the above amount of \$97,869.00 be allowed.

Respectfully Submitted,

Fabadi

Fred V. Abadi, PhD., P.E. Director of Public Works

Robin/Excel/Partials/State-3872