## November 19, 2015

## TO THE BOARD OF PUBLIC WORKS CITY OF WAUKESHA, WISCONSIN

Periodical estimate for Partial Payment No. 2 to PTS Contractors, Inc. 4075 Eaton Rd., Green Bay, WI 54311 for E. Sunset Drive Sanitary Sewer Force Main Rehabilitation.

Contract No. 3925 9/1/2015

\$518,184.50 (\$563,551.75 Amended)

Item No	Quantity	Description		Cost	Per Unit	Amount
1	2,400	Lin. Ft. of 14" Sanitary Sewer Force Main	@	\$169.00	Lin. Ft.	\$405,600.00
2	0	Pump Station Valve Replacement	@	\$38,915.00	Lump Sum	\$0.00
3	0	6 Ft. Diameter Valve Vault with Bypass Piping	@	\$29,800.00	Lump Sum	\$0.00
4	350	Lin, Ft, of Silt Fence	@	\$4.25	Lin. Ft.	\$1,487.50
5	0	Hay Bales in Place	@	\$36.00	Each	\$0.00
6	1	Tracking Pads	@	\$1,900.00	Each	\$1,900.00
7	0	Filter Fabric Inlet Protection	@	\$250.00	Each	\$0.00
8	0	Cu. Yds. of Slurry Backfill	@	\$462.00	Cu. Yd.	\$0.00
Extra No. 1 Change Order No. 1						
	1	Pressure Relief Pit in Road Shoulder	@	\$4,747.75	Each	\$4,747.75
	1	Additional Cost for Pipe Relocation	@	\$16,312.50	Each	\$16,312.50
	1	Cost of Pipe Return	@	\$3,775.00	Each	\$3,775.00
	1	Road Restoration	@	\$20,532.00	Each	\$20,532.00
Total					\$454,354.75	
Less Retainage					\$14,000.00	
Subtotal					\$440,354.75	
Less Amount Previously Paid					\$305,045.00	
Total Amount Due						\$135,309.75

This estimate has been checked by the Engineering Department and we recommend that the above amount of \$135,309.75 bc allowed.

Respectfully Submitted,

Fred V. Abadi, PhD., P.E. Director of Public Works

Robin/Excel/Partials/PTS-3925