## TO THE BOARD OF PUBLIC WORKS CITY OF WAUKESHA, WISCONSIN

Periodical estimate for Partial Payment No. 2 to Pro Electric, Inc., 1640 122nd St., Franksville, WI 53126 for Downtown Waukesha Lighting Distribution.

Contact No. 3845 11/19/2013 \$ 1,013,450.79

| No                          | Quantity | Description                                       |   | Cost        | Per Unit     | Amount       |
|-----------------------------|----------|---|---|-------------|--------------|--------------|
| 1                           | 0        | Lighting Control A                                | @ | \$9,001.80  | Lump Sum     | \$0.00       |
| 2                           | 0        | Lighting Control B                                | @ | \$15,851.37 | Lump Sum     | \$0.00       |
| 3                           | 0        | Lighting Control BB                               | @ | \$10,443.04 | Lump Sum     | \$0.00       |
| 4                           | 0        | Lighting Control C                                | @ | \$18,059.74 | Lump Sum     | \$0.00       |
| 5                           | 0        | Lighting Control FA                               | @ | \$9,356.16  | Lump Sum     | \$0.00       |
| 6                           | 0        | Transformer Bases                                 | @ | \$413.20    | Each         | \$0.00       |
| 7                           | 39       | Post Top Roadway Lighting Unit Concrete Bases     | @ | \$1,744.92  | Each         | \$68,051.88  |
| 8                           | 17       | Post Top Parking Lot Lighting Unit Concrete Bases | @ | \$1,893.83  | Each         | \$32,195.11  |
| 9                           | 0        | Tear Drop Lighting Unit Concrete Bases            | @ | \$1,942.36  | Each         | \$0.00       |
| 10                          | 0        | Standard Lighting Unit Concrete Bases             | @ | \$1,942.36  | Each         | \$0.00       |
| 11                          | 0        | Removing Existing Lighting Pull Boxes             | @ | \$217.36    | Each         | \$0.00       |
| 12                          | 0        | Pull Boxes PVC 15x30-Inch                         | @ | \$562.23    | Each         | \$0.00       |
| 13                          | 9        | Pull Boxes 24x36-Inch                             | @ | \$716.42    | Each         | \$6,447.78   |
| 14                          | 5,083    | Lin. Ft. of Polyethylene Duct 2-Inch              | @ | \$17.88     | Lin. Ft.     | \$90,884.04  |
| 15                          | 0        | Lin. Ft. of Electrical Wire 6 AWG                 | @ | \$0.61      | Lin. Ft.     | \$0.00       |
| 16                          | 0        | Lin. Ft. of Electrical Wire 4 AEG                 | @ | \$0.67      | Lin. Ft.     | \$0.00       |
| 17                          | 0        | Lin. Ft. of Electrical Wire 2 AWG                 | @ | \$0.90      | Lin. Ft.     | \$0.00       |
| 18                          | 0        | Sq. Ft. of Concrete Flatwork                      | @ | \$15.95     | Sq. Ft.      | \$0.00       |
| 19                          | 1        | Traffic Control/Mobilization                      | @ | \$33,988.69 | Lump Sum     | \$33,988.69  |
| 20                          | 0        | Type 1 Spread Footing Concrete Bases              | @ | \$1,614.15  | Each         | \$0.00       |
| 21                          | 0        | Type 5 Spread Footing Concrete Bases              | @ | \$1,614.15  | Each         | \$0.00       |
|                             | Total    |   |   |             |              | \$231,567.50 |
| Less Retainage              |          |   |   |             | \$11,578.37  |              |
| Subtotal                    |          |   |   |             | \$219,989.13 |              |
| Less Amount Previosuly Paid |          |   |   |             | \$145,412.42 |              |
| Total Amount Due            |          |   |   |             | \$74,576.71  |              |

This estimate has been checked by the Engineering Department and we recommend that the above amount of \$74,576.71 be allowed.

Respectfully Submitted,

Fred V. Abadi, PhD., P.E. Director of Public Works

Robin/Excel/Partials/Pro Electric-3845