October 19, 2017

TO THE BOARD OF PUBLIC WORKS CITY OF WAUKESHA, WISCONSIN

Periodical estimate for Partial Payment No. 2 to State Contractors, Inc., 16575 W. Dakota Street, New Berlin, WI 53151 for Concrete Sidewalk Replacement - City Wide.

| Contract No. 3987 | | | March 21,2017 | | | \$ 255,500.00 | | | |
|---|-----------------|-----------------------|-------------------------------------|--------|----|---------------|------------|--------------|--|
| Item No | Bid Ouantity | Completed Quantity | Description | | | Cost | Per Unit | Amount | |
| 1 | 32,000 | 22729.25 | 4 - Inch Concrete Sidewalk | @ | \$ | 6.60 | Sq. Ft. | \$150,013.05 | |
| 2 | 2,000 | 734.5 | 6 - Inch Concrete Sidewalk | @ | \$ | 7.00 | Sq. Ft. | \$5,141.50 | |
| 3 | 1,000 | 0 | 6 - Inch Concrete Drive Approach | @ | \$ | 7.00 | Sq. Ft. | \$0.00 | |
| 4 | 500 | 74.1 | Concrete Curb an Gutter | @ | \$ | 45.00 | Lin. Ft. | \$3,334.50 | |
| 5 | 16 | 0 | Detectable Warning Field, Installed | @ | \$ | 50.00 | Sq. Ft. | \$0.00 | |
| | | | Su | btotal | | | | \$158,489.05 | |
| Less Retainage | | | | | | | \$7,924.45 | | |
| Subtotal Less Amount Previously Paid Total Amount Due | | | | | | | _ | \$150,564.60 | |
| | | | | | | | <u> </u> | \$76,748.12 | |
| | | | | | | | | \$73,816.48 | |

This estimate has been checked by the Engineering Department and we recommend that the above amount of \$73,816.48 be allowed.

Respectfully Submitted,

Fred V. Abadi, PhD., P.E. Director of Public Works

Robin/Excel/Partials/Contractor/Concrete Sidewalk Replacement