## April 19, 2018

## TO THE BOARD OF PUBLIC WORK CITY OF WAUKESHA, WISCONSIN

Periodical estimate for Partial Payment No. #2 to Ford Construction Company, Inc., 1419 Poplar Drive, Waukesha, WI 53188 for Public Library Stairs and Concrete Replacement project.

Contract No. 4031		11/7/2017	\$54,420.00
No		Description	Amount
1	Bonding		\$862.00
2	General Conditions		\$0.00
3	Sitework		\$16,357.00
4	Concrete		\$21,613.00
5	Metal Railings		\$0.00
6	Painting		\$0.00
		Subtotal Subtotal	\$38,832.00
		Less Retainage_	\$1,360.50
		_	\$37,471.50
		Less Amount Previously Paid_	\$818.90
		Total Amount Due	\$36,652.60

This estimate has been checked by the Engineering Department and we recommend that the above amount of \$36,652.60 be allowed.

Respectfully Submitted,

Fred V. Abadi, PhD., P.E. Director of Public Works