TO THE BOARD OF PUBLIC WORK CITY OF WAUKESHA, WISCONSIN

Periodical estimate for Partial Payment No. #3 to Ford Construction Company, Inc., 1419 Poplar Drive, Waukesha, WI 53188 for Public Library Stairs and Concrete Replacement project.

Contract No. 4031		11/7/2017	\$54,420.00
No		Description	Amount
1	Bonding	-	\$862.00
2	General Conditions		\$3,092.00
3	Sitework		\$19,057.00
4	Concrete		\$21,613.00
5	Metal Railings		\$0.00
6	Painting		\$0.00
		Subtotal	\$44,624.00
		Less Retainage_	\$1,360.50
			\$43,263.50
		Less Amount Previously Paid _	\$37,471.50
		Total Amount Due	\$5,792.00

This estimate has been checked by the Engineering Department and we recommend that the above amount of \$5,792.00 be allowed.

Respectfully Submitted,

PALa:

Fred V. Abadi, PhD., P.E.

Director of Public Works