TO THE BOARD OF PUBLIC WORKS CITY OF WAUKESHA, WISCONSIN

Periodical estimate for Partial Payment No. 4 to State Contractors, Inc., 16575 W. Dakota Street, New Berlin, WI 53151 for 2018 Concrete Sidewalk Replacement.

Contract No. #4048

CONTRACT DATE: March 6, 2018

Original

\$ 252,800.00

| Line No. | Item No. | Item Description | Unit | Bid Quantities | Completed Quantity | Unit Price | | Amount | |
|-------------|----------|--|----------|-------------------|-----------------------|------------|-------|--------|------------|
| 1 | 07304 | 4-Inch Concrete Sidewalk Removal and Replacement | Sq. Ft. | 30,000 | 24,180.12 | \$ | 7.00 | \$ | 169,260.84 |
| 2 | 07316 | 6-Inch Concrete Sidewalk Removal and Replacement | Sq. Ft. | 2,000 | 3,287.44 | \$ | 7.00 | \$ | 23,012.08 |
| 3 | 07326 | 6-Inch Concrete Drive Approach | Sq. Ft. | 1,500 | 1,289.20 | \$ | 7.00 | \$ | 9,024.40 |
| 4 | 07002 | Concrete Curb an Gutter Removal and Replacement | Lin. Ft. | 500 | 314 | \$ | 35.00 | \$ | 10,990.00 |
| 5 | 07301 | Detectable Warming Field | Sq. Ft. | 16 | | \$ | 50.00 | \$ | _ |

Total \$ 212,287.32

Less Retainage \$ 6,320.00

Total \$ 205,967.32

Less Previously

\$ 178,796.40

Total Amount _

Due \$ 27,170.92

This estimate has been checked by the Engineering Division and we recommend that the above amount of \$27,170.92 be allowed.

Respectfully Submitted,

Fred V. Abadi, PhD., P.E

Director of Public Works