

June 1, 2018

Mr. Alex Damien  
 City of Waukesha  
 201 Delafield Street  
 Waukesha, WI 53188

Re: City of Waukesha  
 Woodfield Dam Removal  
 Contract Modification

Dear Mr. Damien:

The proposal dated February 3, 2108 had a contract completion date of April 30, 2018.

The proposed modified project schedule is below:

**Time Schedule**

Task	February 3, 2018 Proposed Schedule	Revised Schedule
Contract Signed	January 24, 2018	March 21, 2018
Obtain Existing Information from the City	January 26, 2018	March 29, 2018
Submit Sediment Sampling Plan to WDNR	January 25, 2018	March 23, 2018
Submit 30% Plans Provided to City	February 14, 2018	April 10 and 17, 2018
Submit 90% Plans to City	February 21, 2018	June 1, 2018
Prepare 100% Plans and Specifications	March 5, 2018	June 5, 2018
Submit Municipal Dam Grant	April 30, 2018	Submitted
DNR Comments on Plans		April 30 to May 30, 2018
Apply for State, Federal and Local Permits	Schedule dependent on grant award	June 5, 2018
Official Bidding Notice		June 8, 2018
Bid Opening		June 29, 2018
DNR Approves Bid		July 5, to Aug 5, 2018
Receive Permits from WDNR		Aug 5, to Sept 5, 2018
Begin Construction		August 2018

Mr. Alex Damien

June 1, 2018

Page 2 of 2

Sincerely,

Ayres Associates Inc

A handwritten signature in black ink, appearing to read "C. Goodwin". The signature is fluid and cursive, with the first name being more prominent.

Christopher T. Goodwin, PE  
Manager - Water Resources

Direct: 715.831.7682

Cell: 715.829.6941

CgoodwinC@AyresAssociates.com

CG:kf

Enclosure