



<u>LEGEND</u>

LAND DISTURBANCE LIMITS: 2.10 ACRES
PROPOSED SILT FENCE
PROPOSED CONSTRUCTION FENCE

STORM DRAIN INLET PROTECTION

STONE TRACKING PAD

TEMPORARY EROSION CONTROL MATTING

CONSTRUCTION SEQUENCE

1. INSTALL AND MAINTAIN SILT FENCE STARTING 6/6/2022 THROUGH THE END OF CONSTRUCTION.
2. INSTALL AND MAINTAIN CONSTRUCTION ENTRANCE STARTING 6/6/2022 UNTIL THE SITE IS PAVED IN MID SEPTEMBER. THIS IS THE ONLY EXIT TO BE USED FOR ALL CONSTRUCTION ACTIVITIES. CONTRACTOR MAY ADJUST LOCATIONS TO FACILITATE CONSTRUCTION PHASING

WETLAND LIMITS PER DELINEATION BY raSmith DATED 8/12/2015

- 3. INSTALL AND MAINTAIN STORM DRAIN INLET PROTECTION ON EXISTING INDICATED STORM INLETS STARTING
- 6/6/2022 THROUGH THE END OF CONSTRUCTION.
 4. INSTALL ADDITIONAL EROSION AND SEDIMENT CONTROL BMPs WHEN SITE WORK REQUIRES IT SUCH AS ADDITIONAL
- SILT FENCE AROUND STOCK PILE (IF ANY).
 5. CONSTRUCT UTILITIES AND INSTALL ADDITIONAL STORM DRAIN INLET PROTECTION TO INLETS AS SOON AS THEY
- ARE CONSTRUCTED. (WEEK OF 6/20/2022)

 6. PREPARE PARKING LOT SUBGRADE. INSTALL CURB AND GUTTER AND PAVE SITE. (8/29/2022–9/9/2021)
- APPLY SEED FERTILIZER AND MULCH TO LANDSCAPE LAWN AREAS AS SOON AS POSSIBLE. (WEEK OF 9/19/2021)
 CONTRACTOR SHALL REMOVE ALL REMAINING TEMPORARY EROSION CONTROL BMPs WHEN DISTURBED AREAS ARE STABILIZED AND NO LONGER SUSCEPTIBLE TO EROSION (11/19/2022, ~2 MONTHS AFTER LANDSCAPING)

LAND DISTURBANCE TIME: JUNE 6, 2022 TO OCTOBER 7, 2022

_		
	ESTIMATED EROSION CONTROL QUANTITIES (ACTUAL QUANTITIES SUBJECT TO CHANGE)	
_	ITEM	QUANTITY
-	CONSTRUCTION ENTRANCE	1
-	STORM DRAIN INLET PROTECTION	8
•	SILT FENCE	1,122 L.F.
_	STRAW WATTLE	AS NEEDED

NOTE: FOR MAINTENANCE PURPOSES, CONTRACTOR SHALL MAINTAIN EROSION CONTROL PER DNR REQUIREMENTS THROUGHOUT ALL PHASES OF THE PROJECTS CONSTRUCTION. COST FOR MAINTENANCE SHALL BE INCLUDED AND CONSIDERED INCIDENTAL TO BID PRICE

PROJECT DATA

-ALL SILT FENCE MUST BE INSTALLED BY THE CONTRACTOR AND INSPECTED BY THE CITY PRIOR TO ANY SITE WORK.

-SITE EROSION CONTROL MEASURES MUST BE IN PLACE AT ALL TIMES. SHOULD DEVICES BE REMOVED FOR WORK ACCESS, THEY SHALL BE REINSTALLED AT THE END OF EACH WORK DAY UNTIL PAVEMENTS HAVE BEEN INSTALLED AND ALL LANDSCAPE AREAS HAVE BEEN MULCHED AND SODDED. SEEDED AREAS MUST EXHIBIT MINIMUM OF 70% SOIL COVERAGE.

-REFER TO THE SWPPP PLAN NOTES AND DETAIL SHEETS $\underline{\mathsf{SWPP}\ 2-4}$ FOR MORE INFORMATION.

-THIS SITE IS WITHIN THE EAGLE CREEK-FOX RIVER BASIN.

-THE SITE IS ALMOST ENTIRELY CLASSIFIED BY USGS WEB SOIL SURVEY AS SILT LOAM SOILS (LOAM SOIL GROUP C)

-LOCATE SOIL STOCKPILES AWAY FROM CHANNELIZE FLOW AND NO CLOSER THAN 25 FEET FROM ROADS, DITCHES, LAKES, STREAM, PONDS, WETLANDS OR ENVIRONMENTAL CORRIDORS, UNLESS OTHERWISE APPROVED BY THE AUTHORITY. CONTROL SEDIMENT FROM SOIL STOCKPILES. ANY SOIL STOCKPILE THAT REMAINS FOR MORE THAN 7 DAYS SHALL BE STABILIZED.

CONTACT BRADFORD FRY, P.E. KWK TRIP. INC PO BOX 2107 LACROSSE. W 54602 608-793-6414



KWIK Star

KWIK TRIP, Inc. P.O. BOX 2107 1626 OAK STREET LA CROSSE, WI 54602-2107 PH. (608) 781-8988 FAX (608) 781-8960



PRELIMINARY PLANS FOR MUNICIPAL REVIEW ONLY

CONVENIENCE STORE #12'
EROSION CONTROL PLAN

# DATE	DESCRIPTION
DRAWN BY	CBW
SCALE	GRAPHIC
PROJ. NO.	3210028
DATE	10/20/2021
SHEET	SWP1.0