


## <u>LEGEND</u>

LAND DISTURBANCE LIMITS: 1.41 ACRES PROPOSED SILT FENCE -----

PROPOSED CONSTRUCTION FENCE

STORM DRAIN INLET PROTECTION

STONE TRACKING PAD



#### CONSTRUCTION SEQUENCE

- INSTALL SILT FENCE.
   INSTALL CONSTRUCTION ENTRANCE. THIS IS THE ONLY EXIT TO BE USED FOR ALL CONSTRUCTION ACTIVITIES. CONTRACTOR MAY ADJUST LOCATIONS TO FACILITATE CONSTRUCTION PHASING
   INSTALL STORM DRAIN INLET PROTECTION ON EXISTING INDICATED STORM INLETS.
   BEGIN DEMOLITION OF EXISTING SITE IMPROVEMENTS
   STRIP TOPSOIL AND GRADE SITE IN INCREMENTS APPROPRIATE TO WORK WHILE MAINTAINING SEDIMENTATION AND EROSION CONTROL PRACTICES IN CONFORMANCE WITH LOCAL AND STATE GUIDELINES. TEMPORARY DIVERSION SWALES MAY BE NEEDED TO PROMOTE DRAINAGE TOWARDS TEMPORARY SEDIMENT BASINS.
   INSTALL ADDITIONAL EROSION AND SEDIMENT CONTROL BMPs WHEN SITE WORK AND GRADING ALLOWS.
   CONSTRUCT UTILITIES AND INSTALL ADDITIONAL STORM DRAIN INLET PROTECTION TO INLETS AS SOON AS THEY ARE CONSTRUCTED.
- THEY ARE CONSTRUCTED.
  PREPARE PARKING LOT SUBGRADE. INSTALL CURB AND GUTTER AND PAVE SITE.
- 9. APPLY SEED FERTILIZER AND MULCH TO LANDSCAPE LAWN AREAS AS SOON AS POSSIBLE.

  10. FLUSH STORM SEWER AND REMOVE ANY SEDIMENT IN THE UNDERGROUND DETENTION TANK ACCUMULATED
- DURING CONSTRUCTION

  11. CONTRACTOR SHALL REMOVE ALL REMAINING TEMPORARY EROSION CONTROL BMPs WHEN DISTURBED AREAS ARE STABILIZED AND NO LONGER SUSCEPTIBLE TO EROSION

ESTIMATED EROSION CONTROL QUANTITIES (ACTUAL QUANTITIES SUBJECT TO CHANGE)				
ITEM	QUANTITY			
DNSTRUCTION ENTRANCE	1			

ITEM	QUANTITY		
CONSTRUCTION ENTRANCE	1		
STORM DRAIN INLET PROTECTION	9		
SILT FENCE	1,025 L.F.		
STRAW WATTLE	AS NEEDED		

NOTE: FOR MAINTENANCE PURPOSES, CONTRACTOR SHALL MAINTAIN EROSION CONTROL PER DNR REQUIREMENTS THROUGHOUT ALL PHASES OF THE PROJECTS CONSTRUCTION. COST FOR MAINTENANCE SHALL BE INCLUDED AND CONSIDERED INCIDENTAL TO BID PRICE

## PROJECT DATA

LAND DISTURBANCE TIME: APPROXIMATELY 7 MONTHS

-ALL SILT FENCE MUST BE INSTALLED BY THE CONTRACTOR AND INSPECTED BY THE CITY PRIOR TO ANY SITE WORK.

-SITE EROSION CONTROL MEASURES MUST BE IN PLACE AT ALL TIMES. SHOULD DEVICES BE REMOVED FOR WORK ACCESS, THEY SHALL BE REINSTALLED AT THE END OF EACH WORK DAY UNTIL PAVEMENTS HAVE BEEN INSTALLED AND ALL LANDSCAPE AREAS HAVE BEEN MULCHED AND SODDED. SEEDED AREAS MUST EXHIBIT MINIMUM OF 70% SOIL

-REFER TO THE SWPPP PLAN NOTES AND DETAIL SHEETS <u>SWPP 2-4</u> FOR MORE INFORMATION.

-THIS SITE IS WITHIN THE PEWAUKEE RIVER-FOX RIVER BASIN.

-THE SITE IS ALMOST ENTIRELY CLASSIFIED BY USGS WEB SOIL SURVEY AS SILT LOAM SOILS (HYDRAULIC SOIL GROUP D)

CONTACT BRADFORD FRY, P.E. KWIK TRIP, INC PO BOX 2107 LACROSSE, WI 54602 608-793-6414

# Know what's below. Call before you dig.

R.A.SMITH ASSUMES NO RESPONSIBILITY FOR DAMAGES, LIABILITY OR COSTS RESULTING FROM CHANGES OR ALTERATIONS MADE TO THIS PLAN WITHOUT THE EXPRESSED WRITTEN CONSENT OF R.A.SMITH

CONTRACTOR SHALL PROVIDE EROSION CONTROL FACILITIES IN ACCORDANCE WITH THE CITY OF WAUKESHA EROSION CONTROL ORDINANCE, THE WISCONSIN DNR STORMWATER CONSTRUCTION AND POST CONSTRUCTION TECHNICAL STANDARDS, WDNR PERMIT CONDITIONS, AND THESE DOCUMENTS; THE MOST STRINGENT TO APPLY.

THE LOCATIONS OF EXISTING UTILITY INSTALLATIONS AS SHOWN ON THIS PLAN ARE APPROXIMATE. THERE MAY BE OTHER UNDERGROUND UTILITY INSTALLATIONS WITHIN THE PROJECT AREA THAT ARE NOT SHOWN.



KWIK TRIP, Inc. P.O. BOX 2107 1626 OAK STREET LA CROSSE, WI 54602-2107 PH. (608) 781-8988 FAX (608) 781-8960



		_
		1
		ı

#

Ī

<u>S</u>10

SHEET

1700 PEWAUKEE WAUKESHA, WI

SWP1

# DATE DESCRIPTION DRAWN BY RAS GRAPHIC 3190494 2020-05-04