## September 21, 2017

## TO THE BOARD OF PUBLIC WORKS CITY OF WAUKESHA, WISCONSIN

Periodical estimate for Partial Payment No. 5 to PTS Contractors, Inc., 4075 Eaton Road, Green Bay, WI 54311 for Jefferson Avenue, Oscar Street, Greenway Terrace And Butler Drive Utility Improvements.

Contract No. 3998 4/18/2017 \$ 1,100,086.75

| Item<br>No | Bid<br>Quantity | Completed<br>Quantity | Description  |          | Cost           | Per Unit  | Amount       |
|------------|-----------------|-----------------------|--|----------|----------------|-----------|--------------|
| 1          | 4               | 4                     | Lower 1" Service Lateral (SL1)   | @        | \$<br>4,212.00 | Each      | \$16,848.00  |
| 2          | 3               | 3                     | Insulate 1" Copper Service Lateral (SL2)   | @        | \$<br>706.00   | Each      | \$2,118.00   |
| 3          | 100             | 0                     | Additional Insulation of 1" Copper Service   | @        | \$<br>5.40     | Lin. Ft.  | \$0.00       |
| 4          | 14              | 0 ,                   | Furnish and Install Curb Boxes & Rods (If needed)  | @        | \$<br>107.00   | Each      | \$0.00       |
| 5          | 14              | 0                     | Furnish and Install Curb Stop (If needed)  | @        | \$<br>209.00   | Each      | \$0.00       |
| 6          | 580             | 576.5                 | Lin. Ft. of 21-Inch PVC Sanitary Sewer   | @        | \$<br>150.00   | Lin. Ft.  | \$86,475.00  |
| 7          | 2,329           | 2,329.2               | Lin. Ft. of 18-Inch PVC Sanitary Sewer   | <u>@</u> | \$<br>132.00   | Lin. Ft.  | \$307,454.40 |
| 8          | 17              | 20                    | Lin. Ft. of 8-Inch PVC Sanitary Sewer  | @        | \$<br>266.00   | Lin. Ft.  | \$5,320.00   |
| 9          | 180             | 214.3                 | Lin. Ft. of 6-Inch PVC Sanitary Lateral  | @        | \$<br>182.00   | Lin. Ft.  | \$39,002.60  |
| 9A         | 7               | 6                     | 21-Inch x 21-Inch x 6-Inch PVC Sanitary<br>Lateral Wye Connection (SDR 35)                     | @        | \$<br>1,410.00 | Each      | \$8,460.00   |
| 9B         | 14              | 14                    | 18-Inch x 18-Inch x 6-Inch PVC Sanitary<br>Lateral Wye Connection (SDR 26)                     | @        | \$<br>1,190.00 | Each      | \$16,660.00  |
| 9C         | 15              | 15                    | 18-Inch x 18-Inch x 6-Inch PVC Sanitary Lateral Wye Connection (SDR 35)                        | @        | \$<br>1,067.00 | Each      | \$16,005.00  |
| 10         | 70              | 68                    | Vert. Ft. 6-Inch PVC Sanitary Lateral Riser  | @        | \$<br>68.00    | Vert, Ft. | \$4,624.00   |
| 11         | 135             | 124.9                 | Vert. Ft. of 48-Inch Diameter Sanitary Manhole   | @        | \$<br>234.00   | Vert. Ft. | \$29,226.60  |
| 12         | 13              | 11.0                  | Vert. Ft. of 48-Inch Diameter Sanitary Sewer<br>Manhole with Outside Drop                      | @        | \$<br>355.00   | Vert. Ft. | \$3,905.00   |
| 13         | 90              | 88.0                  | 12-Inch PVC Sanitary Force Main  | <u>@</u> | \$<br>115.00   | Lin. Ft.  | \$10,120.00  |
| 14         | 1               | 1                     | Abandon Existing Force Main  | @        | \$<br>580.00   | Lump Sum  | \$580.00     |
| 15         | 1               | 1                     | Remove Existing Inside Pipe Drop   | <b>@</b> | \$<br>463.00   | Lump Sum  | \$463.00     |
| 16         | 1,294           | 1,250                 | Lin. Ft. of 15-Inch Sanitary Sewer Lining (CIPP)   | @        | \$<br>40,00    | Lin. Ft.  | \$50,000.00  |
| 17         | 15              | 15                    | Sanitary Lateral Reinstatement   | <b>@</b> | \$<br>153.00   | Each      | \$2,295.00   |
| 18         | 15              | 0                     | Sanitary Lateral Connection Test and Seal  | @        | \$<br>260.00   | Each      | \$0.00       |
| 19         | 10              | 0                     | Rehabilitate Sanitary Manhole with   | @        | \$<br>1,250.00 | Each      | \$0.00       |
| 20         | 4               | 0                     | Cementitious Liner (Approx. 110 Vert. Ft.) Sanitary Manhole Bench / Invert / Trough Work Minor | @        | \$<br>521.00   | Each      | \$0.00       |
| 21         | 1               | 0                     | Sanitary Manhole Bench / Invert / Trough Work Major  | @        | \$<br>695.00   | Each      | \$0.00       |
| 22         | 7               | 0                     | Sanitary Manhole Chimney Seal  | @        | \$<br>317.00   | Each      | \$0.00       |
| 23         | 12              | 6                     | Chimney Replacement  | <u>a</u> | \$<br>673.00   | Each      | \$4,038.00   |
| 24         | 50              | 11.3                  | Storm Sewer Inlet Repair   | @        | \$<br>333.00   | Vert. Ft. | \$3,762.90   |
| 25         | 10              | 0                     | Storm Sewer Manhole Repair   | · @      | \$<br>333,00   | Vert. Ft. | \$0.00       |
| 26         | 4,350           | 2,909,3               | Lin. Ft. of Sanitary Sewer Televising -<br>Prepaying   | <b>@</b> | \$<br>1.10     | Lin. Ft.  | \$3,200.23   |
| 27         | 1,220           | 0                     | Lin. Ft. of Storm Sewer Televising - Prepaving   | @        | \$<br>1.10     | Lin. Ft.  | \$0.00       |

| 28                   | 37                   | 30      | Sanitary Lateral Televising - Prepaving                     | @             | \$ | 290.00   | Each         | \$8,700.00   |
|----------------------|----------------------|---------|---|---------------|----|----------|--------------|--------------|
| 29                   | 80                   | 0       | Cu. Yds. of Slurry Backfill                                 | @             | \$ | 68.00    | Cu. Yd.      | \$0.00       |
| 30                   | 15,900               | 15,547  | Sq. Yds. of Pavement Removal                                | @             | \$ | 1.20     | Sq. Yd.      | \$18,656.53  |
| 31                   | 650                  | 325     | Lin. Ft. of Sawcutting at Pavement Limits                   | @             | \$ | 1.80     | Lin. Ft.     | \$585.00     |
| 32                   | 1,950                | 0       | Tons of 11/4-Inch Dense Aggregate                           | @             | \$ | 12.20    | Tons         | \$0.00       |
| 33                   | 100                  | 554.38  | Tons of 11/4-Inch Crushed Stone Backfill                    | @             | \$ | 20.00    | Tons         | \$11,087.60  |
|                      | ·                    |         | (Includes Undercut)   |               |    |          |              |              |
| 34                   | 100                  | 0       | Tons of 3-Inch Crushed Stone Backfill                       | @             | \$ | 21.00    | Tons         | \$0.00       |
| 35                   | 100                  | 0 .     | (Includes Undercut) Sq. Yds. of Geotextile Fabric, Type SAS | @             | \$ | 2.00     | Sq. Yd.      | \$0.00       |
| 36                   | 1                    | 0.9     | Traffic Control   | @             | \$ | 7,165.00 | Lump Sum     | \$6,448.50   |
| 37                   | 5,650                | 1,484.2 | Sq. Ft. of Walk and Drive Approach                          | (a)           | \$ | 0.95     | Sq. Ft.      | \$1,409.99   |
| 5,                   | 5,050                | 1,10112 | Removal   | •             | 4  | 0.70     | ~4.~         | 4.,          |
| 38                   | 1,200                | 1,436.5 | Lin. Ft. of Concrete Curb and Gutter                        | @             | \$ | 30.00    | Lin. Ft.     | \$43,095.00  |
|                      |                      |         | Removal and Replacement                                     |               |    |          |              |              |
| 39                   | 5,300                | 1,362.8 | Sq. Ft. of New 4-Inch Concrete Walk and                     | @             | \$ | 5.20     | Sq. Ft.      | \$7,086.56   |
| 40                   | 250                  | 101.1   | Curb Ramps  |               | Φ  | F (0     | C TEV        | 0070 04      |
| 40                   | 350                  | 121.4   | Sq. Ft. of New 6-Inch Concrete Walk and                     | @             | \$ | 5.60     | Sq. Ft.      | \$679.84     |
| 41                   | 368                  | 100     | Drive Approach Sq. Ft. of Detectable Warning Surface        | <b>@</b>      | \$ | 28.50    | Sq. Ft.      | \$2,850.00   |
| 42                   | 50                   | 0       | Lin. Ft. of Concrete Curb – Pedestrian                      | @             | \$ | 29.50    | Lin. Ft.     | \$0.00       |
| 43                   | 3,000                | 0       | Tons of HMA Pavement Type 3 LT 58-28 H                      | @             | \$ | 54.60    | Tons         | \$0.00       |
| 44                   | 2,000                | U       | Tons of HMA Pavement Type 5 LT 58-28 H                      | @             | \$ | 50.95    | Tons         | \$0.00       |
| 45                   | 100                  | 0       | Sq. Ft. of 4-Inch HMA Pavement                              | @             | \$ | 20.10    | Sq. Ft.      | \$0.00       |
| 46                   | 375                  | 0       | Lin. Ft. of Pavement Markings, Yellow,                      | (a)           | \$ | 2.65     | Lin. Ft.     | \$0.00       |
| 40                   | 373                  | U       | Epoxy, 4-Inch   | w             | φ  | 2.03     | Lini. I t.   | Ψ0.00        |
| 47                   | 1,075                | 0       | Lin. Ft. of Pavement Markings, White, Epoxy,                | (a),          | \$ | 4.70     | Lin. Ft.     | \$0.00       |
|                      | -,                   |         | 6-Inch  |               |    |          | C 1, 20 - 30 |              |
| 48                   | 250                  | 0       | Lin. Ft. of Pavement Markings, White, Epoxy,                | @             | \$ | 5.80     | Lin. Ft.     | \$0.00       |
|                      |                      |         | 18-Inch   |               |    |          |              |              |
| 49                   | 1,100                | 0       | Topsoil and Sod (Includes Stripping)                        | @             | \$ | 7.10     | Sq. Yd.      | \$0.00       |
| 50                   | 20                   | 0       | Silt Fence, Delivered, Installed and                        | @             | \$ | 5.10     | Lin. Ft.     | \$0.00       |
| 51                   | 20                   | 0       | Straw Bales Delivered, Installed and                        | @             | \$ | 15.30    | Each         | \$0.00       |
| 52                   | 38                   | 15      | Maintained Filter Fabric Inlet Protection                   | (a),          | \$ | 46.00    | Each         | \$690.00     |
| 53                   | 20                   | 0       | Extra Bags of Cement for High-Early-Strength                | $\overline{}$ | \$ | 11.00    | Each         | \$0.00       |
| 33                   | 20                   | U       | Concrete  | w             | Ψ  | 11.00    | ·            | Ψ0.00        |
|                      |                      |         | Total   |               |    |          |              | \$711,846.75 |
|                      | Less Retainage Total |         |   |               |    |          |              | \$27,502.17  |
|                      |                      |         |   |               |    |          |              | \$684,344.58 |
| Less Previosuly Paid |                      |         |   |               |    |          |              | \$593,246.66 |
|                      |                      |         | Total Amount Due  |               |    |          | _            | \$91,097.92  |
|                      |                      |         |   |               |    |          |              |              |

This estimate has been checked by the Engineering Department and we recommend that the above amount of \$91,097.92 be allowed.

Respectfully Submitted,

Director of Public Works