

WATER MARK DELINIATE NATURAL RESOURCES CONSULTANTING (OCTOBER 19, 200\$)

TO TOE OF SLOPE 100 YEAR W.S. = 61.27

100'MIN WDNR TECHNICAL STANDARD 1057 (CONSTRUCT TO DIMENSIONS SHOWN ON PLANS) 2) SURFACE WATER MUST BE PREVENTED FROM PASSING THROUGH THE TRACKING PAD. FLOWS SHALL BE DIVAWAY FROM PAD OR CONVEYED UNDER AND AROUND USING CULVERTS, WATER BAR, OR SIMILAR PRACTICES. TRACKING PAD DETAIL

WDNR TECHNICAL STANDARD 1062 TEMPORARY DITCH CHECK USING EROSION BALES

-30' X 100' #3 CLEAR

1) THE DNR REQUIRES THAT AFTER SEPTEMBER 15 OF ANY CONSTRUCTION YEAR, ANY UNFINISHED SOIL DISTURBED AREA MUST EITHER BE SEEDED AND EROSION BLANKET APPLIED OR THE APPLICATION OF SEED AND TACTIFIER IN CONFORMANCE TO THEIR WINTER STABILIZATION PROGRAM. 2) ALL MULCH SHALL BE APPLIED AS TO PROVIDE A CONTINUOUS COVER AT A UNIFORM RATE OF 1.5 TO 2 TONS/ACRE FOR SEEDED AREAS AND 2 TO 3 TONS/ACRE FOR UNSEEDED AREAS. MULCHED AREAS SHALL BE ANCHORED IMMEDIATELY FOLLOWING APPLICATION AND SHALL CONFORM TO WONR TECHNICAL STANDARD 1058 MULCHING FOR CONSTRUCTION SITES. POLYMER (POLYACRYLAMIDE) EQUIVALENT (PAM 12 OR EQUIVALENT) MAY BE SUBSTITUTED FOR MULCH AND APPLIED AT A RATE OF 400 LBS/ACRE FOR WINTER STABILIZATION. IF POLYMER IS USED THE CONTRACTOR SHALL CONTACT

THE CITY FOR INSPECTION REQUEST. 3) FOR THE FIRST SIX WEEKS AFTER THE INITIAL STABILIZATION (SEED, MULCH, EROSION MAT, SOD) OF DISTURBED AREA, PROVISIONS SHALL BE MADE FOR WATERING WHENEVER MORE THAN 7 DAYS OF DRY WEATHER ELAPSE.

4) SHOULD DEWATERING BECOME NECESSARY FOR THE RETENTION BASINS / FORE BAYS, THE CONTRACTOR SHALL UTILIZE A SEDIMENTATION BAG. SAID BAG SHALL BE 12.5" X 15" AND SHALL BE PLACED IN THE DEWATERING SEDIMENTATION TRAPS SHOWN ON THE PLANS. MAXIMUM DISCHARGE HOSE SHALL BE 4" DIAMETER. EVERY PUMP SHALL BE REQUIRED TO HAVE ITS OWN SEDIMENTATION BAG. SEDIMENTATION BAGS SHALL BE MADE OUT OF "GEOTEX801" NONWOVEN GEOTEXTILE FABRIC OR EQUAL.

5) PROVIDE WDOT TYPE "D" INLET PROTECTION OR EQUIVALENT. SEE WDOT PRODUCT ACCEPTABILITY LIST

http://www.dot.state.wisconsin.gov/business/engrserv/pal.htm. INLET PROTECTION SHALL BE INSTALLED PRIOR TO THE STORM SEWER RECEIVING SITE RUNNOFF. OTHER THAN FOR MAINTENANCE, THESE DÉVICES SHALL NOT BE REMOVED UNTIL STABILIZATION IS COMPLETE. ALL EROSION CONTROL MEASURES AND STRUCTURES SERVING THE SITE MUST BE INSPECTED AT LEAST WEEKLY AND WHENEVER 0.5" OF RAIN IS PRODUCED WITHIN 24 HOURS. ALL NECESSARY MAINTENANCE SHOULD FOLLOW THE INSPECTIONS WITHIN 24 HOURS.

6) ALL STONE USED ON-SITE FOR TRACKING PADS, RIP-RAP, AND CHECK DAMS SHALL BE CLEAR (I.E., SCREENED TO REMOVE FINES). ALL STONE SMALLER THAN 3-INCH DIA. NEEDS TO BE WASHED AS WELL.

7) STREET SWEEPING ACTIVITIES SHALL OCCUR EVERY NIGHT ON THE ACCESS ROAD (E. MAIN STREET) DURING CONSTRUCTION ACTIVITIES. UPON COMPLETION OF BINDER COURSE, STREET SWEEPING ACTIVITIES SHALL OCCUR AT LEAST ONCE A WEEK ON INTERIOR SUBDIVISION ROADS DURING CONSTRUCTION

9) INSPECTIONS OF ALL EROSION CONTROL DEVICES SHALL BE DONE AT LEAST ONCE A WEEK OR AFTER EACH RAINFALL EVENT. AREAS WHERE BEST MANAGEMENT PRACTICES HAVE BEEN DAMAGED SHALL BE REPAIRED IMMEDIATELY.

CONSTRUCTION SEQUENCING:

1) INSTALL #3 CLEAR STONE TRACKING PAD AS SHOWN AT ACCESS POINT OFF E. MAIN STREET. 2) INSTALL PERIMETER SILT FENCE AND SILT FENCE BORDERING WETLANDS PRIOR TO GRADING COMMENCEMENT.

3) STRIP TOPSOIL FROM RETENTION BASIN AND DESIGNATED AREA SHOWN ON PLANS AS AREA FOR POND EXCAVATION PLACEMENT AND COMPACTION. 4) STOCKPILE TOPSOIL IN DESIGNATED AREAS AS SHOWN ON THIS SHEET. INSTALL SILT FENCE AROUND TOPSOIL

STOCKPILE. IF TOPSOIL IS NOT ANTICIPATED TO BE USED WITHIN 30 DAYS, THEN STOCKPILES SHOULD BE STABILIZED WITHIN 7 DAYS OF STOCKPILING.

5) CONSTRUCT RETENTION BASIN AND PLACE AND COMPACT EXCAVATED MATERIAL IN AREA SHOWN AND COMPACT TO 90% MODIFIED PROCTOR.

6) INSTALL OVERFLOW WIER AND OUTLET STRUCTURE FOR THE RETENTION BASIN. (SEE DETAILS)

7) AS SOON AS THE PONDS HAVE BEEN EXCAVATED AND CERTIFIED BY SURVEYOR, THE CONTACTOR SHALL PLACE 6" OF TOPSOIL ON THE SIDE-SLOPES OF THE POND AND THOSE AREAS SHALL BE SEEDED AND EROSION MATTING PLACED. 8) STRIP REMAINING AREAS OF TOPSOIL, STOCKPILE, AND REPAIR ANY DAMAGED SILT FENCE AROUND TOPSOIL PILE.

9) CONSTRUCT DIVERSION SWALES AND BERMS SHOWN ON SHEET 3 OF 3 ALONG WITH THE ASSOCIATED HAY BALE DITCH 10) CONSTRUCT THE BERMS AND DRAINAGE SWALES WHICH CONVEY OVERLAND FLOW TO THE RETENTION BASIN. INSTALL

ALL REMAINING EROSION MATTING AND DITCH CHECKS PER PLAN.


11) COMMENCE MASS GRADING OPERATIONS FOR THE REMAINDER OF THE SITE. 12) UTILITY CONSTRUCTION TO OCCUR AT THIS TIME.

13) AS LOT GRADING IS COMPLETED WITH EITHER EXCAVATED MATERIAL, WITH SEWER TRENCH MATERIAL, OR WITH IMPORTED DIRT, THE CONTRACTOR SHALL PLACE 6" OF TOPSOIL ON LOT AREAS FROM FRONT OF BUILDING PAD TO REAR LOT LINES. AND APPLY SEED AND MULCH UNLESS OTHERWISE NOTED. (AREAS OF EROSION MATTING WILL NOT REQUIRE MULCHING)

14) SEED AND APPLY POLYMER (POLYACRYLAMIDE) FROM FRONT OF BUILDING TO RIGHT-OF-WAY AND TERRACE AREAS. 15) THE SEDIMENTATION BASIN SHALL BE DREDGED IF NEEDED DURING CONSTRUCTION ACTIVITIES TO REMOVE ACCUMULATED SEDIMENT. UPON STABILIZATION OF ENTIRE SITE, THE SEDIMENTATION BASIN SHALL BE DREDGED TO ESTABLISH PROPOSED MASTER GRADING PLAN ELEVATIONS.

WE	ONR TECHNICAL	STANDARD	1056	7
GENERAL NOTES:				
<ol> <li>TRENCH SHALL BE A MINIMUM OF 4" WIDE AND 6" D AND ANCHOR THE GEOTEXTILE FABRIC, FOLD MATERIAL TRENCH AND BACKFILL &amp; COMPACT TRENCH WITH EXC</li> </ol>	AVATED SOIL.		TIEBACK BETWEEN FENCE POST AND ANCHOR	
<ol> <li>WOOD POSTS SHALL BE A MINIMUM SIZE OF 1-1/8° HICKORY OR OAK.</li> <li>CONSTRUCT SILT FENCE FROM A CONTINUOUS ROLL II</li> </ol>	POSSIBLE			
BY CUTTING LENGTHS TO AVOID JOINTS, IF A JOINT IS USE ONE OF THE FOLLOWING TWO METHODS: A) TWIS OVERLAP THE END POSTS AND TWIST, OR ROTATE, AT	T METHOD- LEAT 1807, B)		SILT FENCE	
HOOK METHOD——HOOK THE END OF EACH SILT FENCE	SUPPORT CORD	ix.		
WOOD POSTS ARE LENGTH = 3'-4'	GEOTEXTILE FABRIC	) _	FLOW DIRECTION	
AND 20" DEPTH INTO GROUND	So:		ANCHOR STAKE	
NOTE: ADDITIONAL POST DEPTH OR THE BACKS MAY BE REQUIRED IN UNSTABLE SOILS.	wx.		MIN. 18" LONG	_
# # Parties   Pa	3.0. 40	.•_	SILT FENCE TIE	BACK
2.0	The state of the s	M	(WHEN ADDITIONAL SUPPO	RT REQUIRED)
gunt		num		<b>1</b>
GEOTEXTILE FABRIC ONLY		Sampania Sampania Sampania Sampania	GEOTEXTILE FABRIC ONLY	
BACKFILL AND COMPACT TRENCH			FLOW DIRECTION	
WITH EXCAVATED SOIL				
ATTACH THE FABRIC TO THE POSTS			41 <u>41414</u>	間間
WITH WIRE STAPLES OR WOODEN LATH AND NAILS.	CTION			
ATTACH THE FABRIC TO THE POSTS WITH WIFE STAPLES OR WOODEN LATH AND NAILS.	REV.		\_ \	
FLOW	*NOTE: 8'-0" POST SPACING AL	LOWED IF A		7
		SED.	TDENO: DE	<b>.</b> Tau
SIL	T FENCE		TRENCH DE	IAIL

NO.	REVISIONS	BY	DATE	DESIGNED BY:		
1	ADDED OWNERS REVISIONS	1	8-04-06	IZ IZ IZIMENIZ	SCALE:	
2	ADDED DNR'S REVISIONS		10-13-06		1" = 40' HORIZ.	IIIIIIIIIIIII
3	ADDED GENERAL REVISIONS		11-07-06			Militi
4	ADDED GENERAL REVISIONS	KKK	12-20-06	K. K. KLIMECK	2.75	
				CHECKED BY:	DATE:	
					FEBRUARY 24, 2006	1
				K. K. KLIMECK	·	



PIONEER ENGINEERING AND SURVEYING, LLC. CONSULTANTS IN SUBDIVISIONS

AND COMMERCIAL DEVELOPMENTS 3902 C.T.H. "B" JOHNSON CREEK, WI. 53038 (920) 699 - 3330 FAX: 699 - 3332

ER S
WOODLAN

ROSION CONTROL & STAGING PLAN FOR THE RIDGE AT ND CREEK CONDOMINIUMS

MUNIC. PROJ. NO.	PIONEER PROJ. NO. 05-05	
CITY OF WAUKESHA APPROVEDBY	PIONEER SHT. NO. PAGE 2 OF 3	35\GRADE
CITY ENGINEER DATE	PIONEER FILE NO. 05-05	D:\050