

Contract Description

Project Overview:

Waukesha Water Utility (WWU) provides water treatment and distribution services to the City of Waukesha and isolated portions of the Town of Waukesha. WWU owns and operates a system of wells that pumps groundwater from the St. Peter Sandstone Aquifer for treatment and then to WWU's distribution system. The St. Peter Sandstone Aquifer, which has been the primary source of drinking water for not only the City of Waukesha but for communities throughout the Midwest, is being depleted in southeast Wisconsin. This depletion is due in large part to a natural layer of shale rock that restricts groundwater recharge. Depletion of the St. Peter Sandstone Aquifer has also caused increases in the concentrations of radium and other contaminants. As a result, the City of Waukesha needs a long-term, sustainable alternative to its existing water supply to protect public health.

The purpose of the Great Lakes Water Supply Program is to provide a new primary water supply to the City of Waukesha by connecting the city to the Milwaukee Water Works (MWW) supply system. The Department of Justice (DOJ) has placed restrictions on the Program which state that the Program must certify to the DOJ that all project construction is under contract and is 50 percent complete by May 1, 2022. In addition, certification that the Program has completed compliance with all federal and state drinking water radionuclide standards shall be provided by September 1, 2023.

| Schedule Milestones | Contract Milestones | Days Added by Change Order | Revised Contract Milestone |
|---|---------------------|----------------------------|----------------------------|
| CONTRACT DATES: | | | |
| Contract Award: | June 9, 2020 | N/A | |
| Notice to Proceed (NTP): | July 1, 2020 | N/A | |
| DOJ 50% Compliance Certification | May 1, 2022 | 0 days | |
| Substantial Completion (SC): | April 22, 2022 | 36 days | May 28, 2022 |
| Final Completion (FC): | June 21, 2023 | 36 days | July 27, 2022 |
| DOJ Final Completion Compliance | September 1, 2023 | 0 days | |
| Summary | Cost | Time | Totals |
| CONTRACT BASE BID AMOUNT: | | | |
| UNIT COST ITEMS: | \$42,636,375.00 | N/A | |
| Franklin Sanitary Sewer | \$12,543,850.00 | | |
| Outfall Facilities | \$3,119,465.00 | | |
| ADDITIONAL COST ITEMS: | \$699,560.00 | N/A | |
| ALLOWENCE ITEMS: | \$210,000.00 | N/A | |
| CONTRACT AWARD AMOUNT: | | | \$59,209,250.00 |
| PREVIOUS APPROVED CHANGE ORDERS: | | | |
| Change Order No. 001 | (\$12,699,523.00) | 14 days | |
| Change Order No. 002 | \$3,000,000.00 | 0 days | |
| ADJUSTED CONTRACT AMOUNT: | | | \$49,509,727.00 (16.38%) |
| THIS CHANGE ORDER | | | |
| Westridge Drive Depth and Alignment Modifications | \$630,878.87 | 22 days | |
| Reaeration Building Beam Material | \$35,958.75 | 0 days | |
| S. 60 th Street Light Poles and Fixtures | \$14,439.40 | 0 days | |
| This Change Order Total: | | | \$681,277.02 1.15% |
| REVISED CONTRACT AMOUNT: | | | \$50,191,004.02 (15.23%) |



Department of Justice 50%
Compliance Certification
is due on:
May 1, 2022
247 days

CP6 – Return Flow Pipeline, 18-in Sanitary Sewer and Outfall Facilities | 199990-CP6
Change Order Request No. 005 | 80.1725
MEMORANDUM

August 27, 2021

S.J. Louis Construction, Inc.
1351 Broadway Street W, PO Box 459
Rockville, MN 56369-0459

Attention: Frank Wizner, Project Manager

Subject: Change Order Request No. 005 Response
Westridge Drive - Depth and Alignment Changes

Mr. Wizner,

Reference is made to your July 28, 2021 letter, received via email on July 28, 2021. We have reviewed the submitted letter. S.J. Louis Construction, Inc. has submitted a request for an adjustment to Contract Time and Contract Price through Change Order Request No. 005, in response to RFI No. 0038 and RFI No. 0045. S.J. Louis Construction, Inc. has requested an increase to the Contract Time of 32 days, and an increase to the Contract Price of \$1,136,270.23.

In accordance with Article 11.06 of the General Conditions and SC-11.06A, Change Order Request No. 005 is denied in part and approved in part. Great Water Alliance (GWA) has several comments detailing the reasons for each.

Change Order Request No. 005 was submitted for Station 3003+00 to Station 3024+23 (2,123 lineal feet). Great Water Alliance has divided this length into sections as follows:

- Station 3003+00 to Station 3005+00: Neither RFI No. 0038 nor RFI No. 0045 impacted the pipeline alignment at this location. The request for increased Contract Time and Contract Price is denied. Between STA 3002+00 and 3002+70, Contractor installed pipe between 8" and 1'-3" deeper than the planned elevation, without indication for reason or direction. Upon identifying the actual elevation of the 12" watermain at STA 3003+00, SJ Louis proposed to deflect over existing watermain. This option would create an additional low point and high point in the line, therefore it was not approved by the CM Team. SJ Louis did not opt to relay pipe to get back online and grade to go over watermain, instead proposed the option of utilizing additional 45 degree bends to go under 12" watermain. This solution was acceptable to CM Team as it did not create any additional high or low points. CM Team never directed SJ Louis to utilize fittings or directed SJ Louis to go under the watermain. Choices were made by SJ Louis staff to not relay Return Flow Pipeline to correct their previous installation elevation errors. Costs incurred by SJ Louis for running offline and not on grade are not the responsibility of the Great Water Alliance and should

not be paid by Owner. Impacts related to additional time, cost, labor, and materials are responsibility of Contractor. Payment for this area will be per the unit prices agreed to in the Contract.

- Station 3005+00 to Station 3016+48.21: RFI No. 0038 impacts this work. The request for increased Contract Time and Contract Price is denied in part and approved in part. Additional information can be found in the attached spreadsheet and below.
- Station 3016+48.21 to Station 3024+23: RFI No. 0045 impacts this work. The request for increased Contract Time and Contract Price is denied. An alignment change was proposed by S.J. Louis Construction, Inc. in RFI No. 0045. Great Water Alliance noted in the answer to the RFI, "Credit shall be provided to Owner if Contractor chooses to construct alignment as proposed.". A separate Change Order Request with credit to Owner should be submitted for this section per RFI No. 0045 and Request for Proposal No. 003.

The attached spreadsheet provides a summary of each Supplemental Payment Request (SPR) submitted by the Contractor, including weekday, date, SPR number, station range (as reported in GWA inspector daily reports), total cost requested in each SPR, Contractor's description of work performed, and comments from the CM Team.

Within the CM Team comments are aspects of the increase in Contract Price that Great Water Alliance would not agree to compensate S.J. Louis Construction, Inc. Examples of activities include Contractor team meetings, installation of additional fittings which were not required by the Contract Documents, and correcting pipe installation errors.

Upon removal of costs that GWA does not agree to compensate, the total cost of work performed by S.J. Louis Construction, Inc. as part of RFI No. 0038 is \$1,164,449.28 for Station 3005+00 to Station 3016+48.21 (1,148.21 feet).

The Contract bid items which the work would have been paid under is as follows:

| Item No. | Contract Item | Quantity | Unit | Unit Price (\$/ft) | Total |
|----------|---|----------------|-----------|--------------------|----------------------|
| 3A | Ductile Iron Return Flow Pipeline (Open Cut) - 30-inch, Common Fill | 0 | LF | 365 | \$ - |
| 3B | Ductile Iron Return Flow Pipeline (Open Cut) - 30-inch, Select Fill | 1148.21 | LF | 470 | \$ 539,658.70 |
| | | 1148.21 | LF | | \$ 539,658.70 |

S.J. Louis Construction, Inc. performed work between Station 3005+00 to Station 3016+48.21 for 44 days. Restoration and clean-up work accounted for 10 days. Non-workdays accounted for 11 days. Neither restoration nor non-workdays are expected to be impacted by additional depth. Contractor stated in initial Change Order Request that approximately half of the time spent working was associated with additional depth. Half of the remaining 23 days associated with installing pipe at a greater depth is 12 days.

Great Water Alliance would agree to a maximum change in Contract Time of 12 days and maximum change in Contract Price of \$624,790.58.

Should you have questions or concerns regarding this information, please do not hesitate to contact me at your convenience.

Sincerely,

GREAT WATER ALLIANCE
Black & Veatch Corporation

Jeffrey A. Champion

Digitally signed by Jeffrey A. Champion
DN: C=US, E=ChampionJA@bv.com, O=Black & Veatch,
OU=Water Program and Construction Management,
CN=Jeffrey A. Champion
Date: 2021.08.27 09:16:17-05'00'

Jeff Champion, CCM
Deputy Construction Manager

Enclosure

cc: File
C. Richardson, Greeley and Hansen

| Day | Date | SPR Number | Station Start | Station End | Total Cost | Contractor's Description of Work Performed | CM Team Comments |
|-----------|-----------|-------------------|---------------|-------------|--------------|---|--|
| Wednesday | 28-Apr-21 | 1 | 3001+67 | 3002+58 | \$ 10,979.01 | Discovered a 4" gas HDPE, 2" power conduits and a 2" fiber conduit not shown on plans or located by USIC. Crews hand dug around utilities and placed sand over gas main. Unknown utilities caused delay in production. | |
| Thursday | 29-Apr-21 | 2 | 3002+58 | 3002+90 | \$ 46,078.20 | Crews discovered the 12" waterline shown on plans and an additional 12" waterline not shown on plans or located by USIC. Both utilities were 5' below the elevation shown. B&V directed crews to deflect the 30" line under existing 12" watermain by the use of two 45 Bends. Due to the increased depth additional shoring, wider trench and additional pavement was removed (RFI-0038). Installed 45 Bend at station 3003+00. | One 45 degree bend installed. Between STA 3002+00 and 3002+70, Contractor was running between 8" and 1'-3" deeper than the planned elevation. Upon realizing 12" watermain actual location, SJ Louis proposed to deflect over existing watermain. This option would create an additional low point and high point in the line, so it was not approved by the CM Team. SJ Louis did not opt to relay pipe to get back on line and grade to go over watermain, instead proposed the option of utilizing additional 45 degree bends to go under 12" watermain. This solution was acceptable to CM Team as it did not create any additional high or low points. CM Team never directed SJ Louis to utilize fittings or directed SJ Louis to go under the watermain. Choices were made by SJ Louis staff to not relay Return Flow Pipeline to correct their previous elevation errors. Cost incurred by SJ Louis for running off line and grade are not to be paid by Owner. Costs related to additional time, cost, labor, materials are responsibility of Contractor. Payment for this area will be per the unit prices agreed to in the Bid Form and Contract. |
| Friday | 30-Apr-21 | 3 | 3002+90 | 3003+15 | \$ 48,276.64 | Crew installed new Water Line per the Engineers direction at the increased depth to clear existing utilities. Installed 45 Bends, 27 LF of 30" Pipe, and bedded in 1-1/4" Select Fill. Additional shoring was required for safe excavations. | two 45 degree bends installed |
| Saturday | 1-May-21 | 4 | 3003+00 | | \$ 14,014.77 | Crew poured concrete to springline on the existing waterline utilities and backfilled over 45 Bends | No inspection |
| Sunday | 2-May-21 | No work performed | | | | | |
| Monday | 3-May-21 | 5 | 3003+15 | 3003+73 | \$ 52,102.72 | Crews Installing 30" DIP 5' deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill and additional pavement had to be removed. Installed 1 - 45° Elbow at the east side of deflection. SJ Louis also installed a Groundwater Barrier in this location | one 45 degree bend installed |
| Tuesday | 4-May-21 | 6 | 3003+73 | 3004+81 | \$ 60,455.90 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. 30" Pipe at Sta.3004+50; ELV 859.56. Installed 6 pieces of pipe, maintain depth due to additional water and sewer conflicts not shown on plans or utility locates. approximately 200' of curb was removed for shoring and wider trench. | |
| Wednesday | 5-May-21 | 7 | 3004+81 | 3005+71 | \$ 71,153.98 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. 6 Joints of 30" pipe installed from Sta 3004+70 to 3005+78. Backfilled with 1-1/4" Select Fill. | Start of RFI 38 work. Informed Phil from SJ Louis that they were up to 1' deeper than plan grade. SJ Louis attempted to raise the pipe, but only raised it approximately 0.3'. SJ Louis continued to lay pipe. There is some down time attributed to this. |
| Thursday | 6-May-21 | 8 | 3005+71 | 3006+08 | \$ 41,742.75 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Two joints of 30" pipe installed from Sta 3005+78 to 3006+00. Installed one 22.5 Bend. Backfilled with 1-1/4" Select Fill. | SJ Louis confirmed they created a low point at STA 3005+00. SJ Louis spent a few hours in the afternoon digging up the pipe that was laid low the previous day in order to confirm its depth. 25% (3 of 12 hours) of labor and equipment costs are to be paid for by SJ Louis to fix low point. Deduct \$5,428.11 from day, plus 15% markup of this cost, an additional \$814.22. Deduct \$6,242.33 for low point repair. |
| Friday | 7-May-21 | 9 | 3006+08 | 3006+30 | \$ 37,373.53 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. 30" pipe installed from Sta 3006+00 to 3006+20. | 7:00 am to 3:00 pm crews are fixing low point at STA 3005+00. 66.67% (8 of 12 hours) of labor and equipment costs are to be paid for by SJ Louis to fix low point. Deduct \$14,006.96 from day, plus 15% markup of this cost, an additional \$2,101.04. Deduct \$16,108.00 for low point repair. |
| Saturday | 8-May-21 | 10 | 3004+89 | 3006+20 | \$ 15,864.89 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Poured concrete under existing utilities at STA 3004+89 and 3006+20. Respread topsoil over new pipe, cleaned up worksite. | No inspection. Day was devoted to cleanup, not directly related to pipe installation. |
| Sunday | 9-May-21 | No work performed | | | | | |
| Monday | 10-May-21 | 11 | 3006+30 | 3007+45 | \$ 48,314.27 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Installed 6 joints of pipe from STA 3006+20 to 3007+40. Went under one gas and one fiber optic utility. | |
| Tuesday | 11-May-21 | 12 | 3007+45 | 3008+45 | \$ 58,002.24 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Installed 5 joints of pipe from STA 3007+40 to 3008+40. Lost additional curb and Storm Structure due to additional depths. One communication cable was crossed during installation | |
| Wednesday | 12-May-21 | 13 | 3008+45 | 3009+25 | \$ 50,371.43 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Installed 4 Joints of pipe from STA 3008+40 to 3009+20. Removed and replaced a sanitary lateral approved by the local utility department. Did not require concrete support as approved by the Engineer and Inspector. Crew also hit unknown power utilities that were determined to be abandond. | SJ Louis chose to remove sanitary lateral near 3008+60. |
| Thursday | 13-May-21 | 14 | 3009+25 | 3010+55 | \$ 66,673.16 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Installed 7 Joints of pipe from STA 3009+20 to 3010+60. Televised line from STA 3010+60 to 3003+00. Near STA 3010+20, a storm structure fell into excavation due to the additional depth of pipe. Will be replaced at a later date. | |
| Friday | 14-May-21 | 15 | 3010+55 | 3011+35 | \$ 62,016.33 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Installed 4 Joints of pipe from STA 3010+60 to 3011+40. Crossed Schaffer Ct., 12" Waterline and 30" RCP Storm. Storm Sewer was bedded with Concrete after crossing. | |
| Saturday | 15-May-21 | 16 | 3011+35 | | \$ 14,745.22 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Crew loaded out spoils, cleaned up, and put together shoring and boxes to continue watermain work on Westridge Dr. | No inspection. Day was devoted to cleanup, not directly related to pipe installation. |
| Sunday | 16-May-21 | No work performed | | | | | |
| Monday | 17-May-21 | 17 | 3011+35 | 3012+92 | \$ 61,867.28 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Laid 6 pieces of DIP, 1 transition piece, and 1 HDSS from STA 3011+40 to 3013+00. Removed driveway and replaced temporary crossing. Televised new line from STA 3012+40 to 3003+15. | |
| Tuesday | 18-May-21 | 18 | 3012+95 | 3013+85 | \$ 58,163.81 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Laid 6 pieces of DIP, and two 45 Bends from STA 3013+00 to 3014+20. Bends were staked to be 45 bends instead of 22.5 as shown on the plan. It was confirmed SJ Louis could use 45 Bends in lieu of 22.5 Bends as long as we stayed within our easement. Maintained clearance between existing sanitary, storm, and water. | SJ Louis used 45 degree bends instead of 22.5 degree bends. Between approx. STA 3013+00 and 3014+00, the Contractor did not have the correct 22.5 deg bends on site, used 45 deg bends instead. This got them out of alignment and further to the south into the curb line. 11.5 deg bend had to be used to help alignment. Some down time while contractor decided how to proceed. Production very slow because of this. |

| Day | Date | SPR Number | Station Start | Station End | Total Cost | Contractor's Description of Work Performed | CM Team Comments |
|-----------|-----------|-------------------|---------------|-------------|--------------|--|---|
| Wednesday | 19-May-21 | 19 | 3013+85 | 3014+30 | \$ 52,575.96 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Backfilled around new pipe and existing utilities. used concrete under the existing 12" Storm and 12" Watermain. It was determined the 45 bends did not work to cross Westridge as the alignment was off. SJ Louis installed a 11.25 bend to compensate for this change. | SJ Louis realized that by using two 45 degree bends as opposed to two 22.5 degree bends per plan, the alignment of the pipe was off by 4 to 5 feet horizontally and 15 degrees. SJ Louis proposed an additional 11.25 degree bend to correct the misalignment. Between 12:00 pm and 5:00 pm, SJ Louis's work consisted of obtaining approval for, and installing a fitting which was out of scope and not on the drawings. 47.62% (5 of 10.5 hours) of labor and equipment costs for this modification are to be paid for by SJ Louis. 100% of 11.25 degree bend costs are to be paid for by SJ Louis. Deduct \$10,896.34 for labor and equipment. Deduct \$3,194.18 for 11.25 degree bend cost. |
| Thursday | 20-May-21 | 20 | 3014+30 | 3015+05 | \$ 52,549.05 | Crews Installing 30" DIP 5' deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Continued to lay pipe. Installed a total of 75 feet and two 45 Bends to dive below existing utilities. | |
| Friday | 21-May-21 | 21 | 3015+05 | | \$ 30,013.25 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Crew spent the day excavating during light rains. There were 3 utility crossings all differing from the plan locations. Safe excavation required additional sheeting and shoring in this area. | |
| Saturday | 22-May-21 | 22 | 3015+05 | | \$ 56,827.35 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Crew cleaned up work area, swept streets, moved equipment, loaded out spoils and poured a concrete pad for valve. | No inspection. Day was devoted to cleanup, not directly related to pipe installation. |
| Sunday | 23-May-21 | No work performed | | | | | |
| Monday | 24-May-21 | 23 | 3015+05 | | \$ 20,175.60 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Crew continued to exacate in this area and fight ground/rain water. SJ Louis discovered another utility not shown on the plans which was believed to be an irrigation line. Could not install any pipe. Continued to dewater trench overnight to prepare for tomorrow. | |
| Tuesday | 25-May-21 | 24 | 3015+05 | 3015+22 | \$ 35,950.04 | Crews Installing 30" DIP 5' deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Crew continued to excavate in this area and fight ground/rain water. Able to install 20 feet of pipe from STA 3015+50 to 3015+70. The 12" watermain running parrrallel to the trench was exposed from a cave in and SJ Louis had to act to protect the existing line. | |
| Wednesday | 26-May-21 | 25 | 3015+22 | 3015+42 | \$ 31,922.41 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Crew continued to excavate in this area and fight ground/rain water. Able to install 20 feet of pipe from STA 3015+70 to 3015+90. The 12" watermain running parrrallel to the trench was exposed from a cave in and SJ Louis had to act to protect the existing line. Started to hit rock at the bottom of trench. | |
| Thursday | 27-May-21 | 26 | 3015+42 | | \$ 12,237.98 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Crew cleaned up the job site and prepared for the holiday weekend. Started respreading topsoil from STA 3007+00 to 3010+50. | Day was devoted to cleanup, not directly related to pipe installation. |
| Friday | 28-May-21 | No work performed | | | | | |
| Saturday | 29-May-21 | No work performed | | | | | |
| Sunday | 30-May-21 | No work performed | | | | | |
| Monday | 31-May-21 | No work performed | | | | | |
| Tuesday | 1-Jun-21 | No work performed | | | | | |
| Wednesday | 2-Jun-21 | 27 | 3015+31 | | \$ 30,134.41 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Crew started working on building the blowoff valve from the tee placed the week prior. SJ Louis still faced heavy ground water, rock at or below pipe invert, and deeper conditions. Installed part of the blowoff valve assembly. | Alignment too far south near sta 3015+25, result of previous installed 45 deg bends in lieu of 22.5 degree bends. Installation and shoring of blow-off effected by this, minimal room to install assembly. Production inefficiencies occurred on 6/2. |
| Thursday | 3-Jun-21 | 28 | 3015+31 | | \$ 22,140.70 | Crews Installing 30" DIP 5' deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Crew finished blowoff valve assembly and installation. During installation, SJ Louis continued to fight groundwater and determental conditions. | Alignment too far south near sta 3015+25, result of previous installed 45 deg bends in lieu of 22.5 degree bends. Installation and shoring of blow-off effected by this, minimal room to install assembly. Production inefficiencies occurred on 6/3. |
| Friday | 4-Jun-21 | 29 | 3015+42 | 3015+60 | \$ 38,019.16 | Crews Installing 30" DIP 5' deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Crew installed 1 joint of pipe. During installation, SJ Louis needed to cut a 6" hydrant lead and storm sewer out of the way. We also restored a valve box near STA 3015+20. | |
| Saturday | 5-Jun-21 | 30 | 3015+60 | 3015+78 | \$ 26,293.41 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Crew installed 1 joint of pipe. During installation, SJ Louis continued to remove rock and groundwater. We also restored a valve box near STA 3015+35. SJ Louis discovered an unmarked and unknown 8" C900 Pipe, the City would not be able to inspect it until the following week. | |
| Sunday | 6-Jun-21 | No work performed | | | | | |
| Monday | 7-Jun-21 | 31 | 3015+78 | 3015+96 | \$ 37,179.05 | Crews Installing 30" DIP 5' deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Crew installed 1 joint of pipe. During installation, SJ Louis continued to remove rock and groundwater. Crew replaced Hydrant Leed previously removed. City determined that the 8" pipe found last week was an abandoned FM and removed it. Three abandoned power lines were also discovered in this area. | |
| Tuesday | 8-Jun-21 | 32 | 3015+96 | | \$ 44,985.27 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Crew continued to excavate for the new waterline crossing under 15" Sanitary, and an AT&T Duct Bank (8EA - 4" PVC Pipes). Another Cable line was discovered and the excavator could no longer be used to excavate in this area because of the tight conditions. Used Vaccon. Continued to hit rock and water. | |

| Day | Date | SPR Number | Station Start | Station End | Total Cost | Contractor's Description of Work Performed | CM Team Comments |
|-----------|-----------|-------------------|------------------|-------------|--------------|--|---|
| Wednesday | 9-Jun-21 | 33 | 3015+96 | 3016+30 | \$ 38,225.67 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. SJ Louis had to Jack Hammer rock from beneath the existing 15" Sanitary Sewer to get required seperation. Once the rock had been removed, SJ Louis was able to lay two joint of pipe. Pipe was backfilled and compaction testing was performed. | Had to replace damaged valve box on 6/9 (caused by contractor). Lost production. |
| Thursday | 10-Jun-21 | 34 | 3016+30 | 3016+84 | \$ 55,482.73 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Crew continued to install 30" Pipe. SJ Louis installed 3 joint of pipe and one 90 Bend. | 90 degree bend installed, ending alignment changes that resulted from RFI 38. |
| Friday | 11-Jun-21 | 35 | 3016+84 | | \$ 30,130.52 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Crew working on clean up, backfill, loading out spoils and spreading topsoil. No pipe laid today. | Start of RFI 45 work. Crew preparing to mobilize to Durham Drive - no productive work occurred on this day. At end of day, crew decided to install pipe along Moorland for a few more days. |
| Saturday | 12-Jun-21 | 36 | 3016+84 | 3017+64 | \$ 40,349.92 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Laid 4 joints of pipe from STA 3016+68 - 3017+40. Crews still face heavy amounts of ground water due to increased depths in this area. Still working towards the original plan and profile. | |
| Sunday | 13-Jun-21 | No work performed | | | | | |
| Monday | 14-Jun-21 | 37 | 3017+64 | 3018+46 | \$ 68,731.60 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Laid 5 joints of pipe from STA 3017+40 - 3018+30. Crews still face heavy amounts of ground water due to increased depths in this area. Still working towards the original plan and profile but need to stay low to make it under the next Storm Utility. | SJ Louis running 1.3 feet below alignment on their own. |
| Tuesday | 15-Jun-21 | 38 | Restoration work | | \$ 29,204.14 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Crew working on the restoration of Westridge Dr. Installed 12" and 24" RCP Storm, grade topsoil, and clean up. City of New Berlin and Inspector marked curb to be removed and remain. | Restoration work being performed. Majority of work performed during day was related to reinstallation of storm sewers. |
| Wednesday | 16-Jun-21 | 39 | Restoration work | | \$ 31,370.51 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Crew working on the restoration of Westridge Dr. Installed 12" RCP Storm, 8" PVC Storm, and two new Storm Structures. Crew removed curb marked for removal and prep grade for curb restoration. | Restoration work being performed. Majority of work performed during day was related to installation of storm structures and reconnect piping neat STA 3008+00 and STA 3010+00. |
| Thursday | 17-Jun-21 | 40 | Restoration work | | \$ 26,479.19 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Crew working on the restoration of Westridge Dr. Crew also poured base slab for the new Blow Off MH. | Work included installation of 2 catch basins and connecting to existing storm sewers. Poured slab for blow-off assembly. Curb and gutter removal also occurred. Crew off site for 2.5 hours for company meeting. 11:00 am to 1:30 pm crews are at meeting. 20.83% (2.5 of 12 hours) of labor and equipment costs are to be paid for by SJ Louis. Deduct \$4,670.02 from day, plus 15% markup of this cost, an additional \$700.50. Deduct \$5,370.52 for company meeting time. |
| Friday | 18-Jun-21 | 41 | Restoration work | | \$ 32,411.82 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Crew working on the restoration of Westridge Dr. Crew removed curb marked for removal and graded over trench for curb restoration. Final grading shall be the responsibility of the Subcontractor. Mortar risers and castings onto new drainage structures. | Restoration work being performed. Work occurred at surface - payment for this work will be per the contract items as discussed in progress meetings. |
| Saturday | 19-Jun-21 | 42 | Restoration work | | \$ 31,610.24 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Crew working on the restoration of Westridge Dr. Crew removed curb marked for removal and rough graded over pipe trench for curb restoration. Final grading shall be performed by the Subcontractor. Mortar risers and castings onto new drainage structures. | Restoration work being performed. Work occurred at surface - payment for this work will be per the contract items as discussed in progress meetings. |
| Sunday | 20-Jun-21 | No work performed | | | | | |
| Monday | 21-Jun-21 | 43 | Restoration work | | \$ 35,208.36 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Crew working on the restoration of Westridge Dr. Crew rough grading for curb and road restoration. Mortar risers, castings and doghouses onto new drainage structures. | Restoration work being performed. Work occurred at surface - payment for this work will be per the contract items as discussed in progress meetings. |
| Tuesday | 22-Jun-21 | 44 | 3018+46 | 3018+60 | \$ 35,225.05 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Crew working on 30" Pipe. Installed 1 joint. Heavy dewatering is required for installation and after installing 18 LF, SJ Louis ran into an existing 18" waterline and required additional shoring to safely excavate the area. | SJ Louis running lower than alignment. SJ Louis damaged watermain that was located on drawings. |
| Wednesday | 23-Jun-21 | 45 | 3018+60 | 3019+66 | \$ 47,506.92 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Crew working on 30" Pipe. Installed 6 joints of pipe. While continuing on new 30" DIP, City of New Berlin water department inspected the 18" Waterline damaged during trenching operations on 6/22. They determined a repair sleeve would accomidate repairs. SJ Louis also trenched and backfilled under an existing 6" Gas Main. | Due to RFI 45, Contractor to provide credit for two 45 degree bends not installed. |
| Thursday | 24-Jun-21 | 46 | 3019+66 | 3019+95 | \$ 43,169.85 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Crew working on 30" Pipe. Installed 2 joints of 30" DIP. The crew had rainfall hit and limit the amount of 30" that could be installed. Part of the crew jumped back for restoration along the pipe alignment. | SJ Louis 1 foot lower than alignment |
| Friday | 25-Jun-21 | 47 | 3019+95 | 3020+50 | \$ 39,480.75 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. Crew working on 30" Pipe. Installed 3 joints of DIP. Heavy dewatering is required for installation and after installing 54 LF, rain fell causing pipe operations to stop. crew jumped back and started on restoration work over the new alignment and pipe grade area. | SJ Louis 1 foot lower than alignment |
| Saturday | 26-Jun-21 | 48 | 3020+50 | | \$ 19,299.06 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. SJ Louis working to clean up site in preparation of pipe installation on Monday. Hauled off construction debris and other spoils. Crew organized materials and moved pipe for Monday. | Day was devoted to cleanup, not directly related to pipe installation. |
| Sunday | 27-Jun-21 | No work performed | | | | | |

| Day | Date | SPR Number | Station Start | Station End | Total Cost | Contractor's Description of Work Performed | CM Team Comments |
|-----------|-----------|------------|---------------|-------------|--------------|---|--|
| Monday | 28-Jun-21 | | 49 3020+50 | 3021+95 | \$ 46,202.01 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. SJ Louis continued to lay pipe on the changed alignment along Morland Road. Used Select Fill & Type I Geotextile for 80' and Common Fill & Type 1 Geotextile for 65' as directed. | |
| Tuesday | 29-Jun-21 | | 50 3021+95 | 3023+57 | \$ 43,572.06 | Installed 145 LF under the double driveway @ STA 3021+00. Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. SJ Louis continued to lay pipe on the changed alignment along Morland Road. Used Select Fill & Type I Geotextile for 162' @ STA 3022+00. | |
| Wednesday | 30-Jun-21 | | 51 3023+57 | 3025+47 | \$ 45,410.37 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. SJ Louis continued to lay pipe on the changed alignment along Morland Road. Used Select Fill & Type I Geotextile for 190' up to STA 3024+23. SJ Louis also discovered an unmarked/unknown fiberoptic line | Due to RFI 45, Contractor to provide credit for two 45 degree bends not installed. Contractor to provide credit for Air Release Valve not installed. |
| Thursday | 1-Jul-21 | | 52 3025+47 | | \$ 25,224.70 | Crews Installing 30" DIP deeper than plans call out due to utility conflicts. Extra depth requires wider trench, additional shoring, select fill, additional pavement had to be removed and a longer time to dig. SJ Louis cleaned up alignment along Moreland Road and prepared to mobilize to another portion of the project. respread topsoil and graded ROW. | Crew cleaned up and mobilized to Durham Drive. No productive work occurred. Not part of RFI 45. Contractor to provide credit for blow off not installed once station is reached. |

Total \$ 2,073,495.24

| | |
|--|-----------------|
| Work prior to RFI 38 (STA 3000+00 to STA 3005+00) | \$ 231,907.24 |
| Work as part of RFI 45 (STA 3016+48.21 to STA 3024+23) | \$ 434,221.91 |
| Work included in other Unit Cost Item or not associated with RFI-038 | \$ 201,105.44 |
| Work as part of RFI 38 (STA 3005+00 to STA 3016+48.21) | \$ 1,206,260.65 |
| Deducts (see CM Team Comments) | \$ 41,811.37 |
| RFI 38 Total | \$ 1,164,449.28 |
| Original Unit Item Expected Cost | \$ 539,658.70 |
| | \$ 624,790.58 |

July 28, 2021

Jeff Champion
Construction Manager
Black & Veatch
2010 E. Broadway Avenue
Waukesha, WI 53186
ChampionJA@bv.com



Re: Waukesha Water Utility – Great Lakes Water Supply Program
Project 199990-CP6 – Return Flow Pipeline
Request for Information 0038 & 0045 – Change Proposal (Westridge Drive & Mooreland Road)

Dear Jeff,

As discussed in the weekly progress meetings, S.J. Louis Construction, Inc. (SJ Louis) has completed all of the work related to Request for Information (RFI) 0038 & 0045 and is submitting this Change Proposal in good faith in accordance with Article 11.06 of the General Conditions of the Contract.

As you are aware, the alignment and profile of the proposed 30-inch pipe was modified by Black & Veatch (B&V) after data collected and provided by SJ Louis' showed actual locations of existing underground facilities conflicted with the proposed installation of the 30-inch pipe. The modified design added additional depth, and it was agreed SJ Louis would track this Work and submit for its cost incurred plus allowable mark-up. SJ Louis would then deduct the corresponding units underneath the respective bid item.

Attached to this Change Proposal is SJ Louis' Supplemental Payment Requests (SPR) 001 – 052 with supporting data documenting the Cost for this Work between stations 3003+00 to 3024+23 (2,123 lineal feet). The total of SJ Louis' cost to perform this Work with allowable mark-up is \$2,073,495.23, this equates to approximately \$976.68 a lineal foot.

The Contract bid items which this work would fall underneath is the following:

| Item No. | Contract Item | Quantity | Unit | Unit Price | Total |
|----------|----------------------|--------------|-----------|------------|----------------------|
| 3A | 30-Inch, Common Fill | 577 | LF | \$ 365.00 | \$ 210,605.00 |
| 3B | 30-Inch, Select Fill | 1,546 | LF | \$ 470.00 | \$ 726,620.00 |
| | | 2,123 | LF | | \$ 937,225.00 |

This Work began on April 28 and was completed on July 1st, totaling 64 Calendar Days. SJ Louis believes approximately half of that time was delays due to the additional depth.

SJ Louis believes B&V should remove the 2,123 lineal feet of the respective Contract items, and add a lump sum change for the \$2,073,495.23 totaling a net increase of \$1,136,270.23. SJ Louis is hereby requesting an increase to the Contract Time and Price in the amount of 32 Days and \$1,136,270.23, respectively.

Jeff Champion

July 28, 2021

Page 2

The supporting data is accurate and complete and the requested increase to the Contract Time and Price is the entire adjustment SJ Louis believes it is entitled to as a result of the increased depth.

Sincerely,

FrankWizner

Digitally signed by FrankWizner
DN: C=US,
E=FrankW@sjlouis.com, O=S. J.
Louis, OU=Project Manager,
CN=FrankWizner
Date: 2021.07.29 15:31:58-05'00'

Frank Wizner

Project Manager

S.J. Louis Construction, Inc.

Enclosures: SPRs 001-052
 RFI 0038 & 0045



Department of Justice 50%
Compliance Certification
is due on:
May 1, 2022
174 days

CP6 – Return Flow Pipeline, 18-in Saniatary Sewer and Outfall Facilities | 199990-CP6
Change Order Requests | 80.1725
MEMORANDUM

November 8, 2021

S.J. Louis Construction, Inc.
1351 Broadway Street W, PO Box 459
Rockville, MN 56369-0459

Attention: Trevor Scaife, Project Engineer

Subject: Change Order Request No. 007 Response
Contract Package 6

Mr. Scaife,

Reference is made to your September 16, 2021 letter, received via PMWeb on September 16, 2021. We have reviewed the submitted letter. S.J. Louis Construction, Inc. has submitted a request for an adjustment to the Contract Price through Change Order Request No. 007, in response to RFI No. 0024. S.J. Louis Construction, Inc. has requested an increase to the Contract Price of \$14,439.40 to install ten new light fixtures on the replaced light poles and bases on 60th Street. RFI No. 0024 is linked for reference.

In accordance with Article 11.06 of the General Conditions and SC-11.06A, Change Order Request No. 006 is approved. Great Water Alliance would agree to a net increase of \$1,443.94 per light fixture replaced, up to a maximum increase of \$14,439.40 to the Contract Price.

Should you have questions or concerns regarding this information, please do not hesitate to contact me at your convenience.

Sincerely,

GREAT WATER ALLIANCE

Jeffrey A. Champion

Digitally signed by Jeffrey A. Champion
DN: C=US, E=ChampionJA@bv.com, O=Black
& Veatch, OU=Water Program and Construction
Management, CN=Jeffrey A. Champion
Date: 2021.11.08 08:52:45-06'00'

Jeff Champion, CCM
Construction Manager
Black & Veatch Corporation

cc: File
C. Walter, WWU
C. Richardson, GH

Waukesha Water Utility
115 Delafield Street P.O. Box 1648
Waukesha, WI 53187-1648 USA
P: (262) 521-5272 F: (262) 521-5399

Great Water Alliance
Great Lakes Water Supply Program
CP6 - Return Flow Pipeline, 18-in Sanitary Sewer and
Outfall Facilities

Project No.: 199990-CP6
File No.: 80.1725

S.J. Louis Construction, Inc.
1351 Broadway Street W PO Box 459
Rockville, MN 56369 USA

CHANGE ORDER REQUEST

| | |
|---|------------------------------|
| Change Order Request No.: | 000007 Rev.: 0.00 |
| Issue Date: | Thursday, September 16, 2021 |
| Subject: | 60th St Light Pole Fixtures |
| Reference Drawing, Specification or Change Request: | RFI-0024 |
| Workflow Status: | Submitted |

CHANGE ORDER REQUEST TO REQUEST CHANGE TO THE TERMS OF THE CONTRACT:

Change Order Request Category: **I - Owner Initiated Change**

Change Order Request Sub-Category: **1 - Owner Initiated**

Purpose for this Change Order Request:

Replace existing light pole fixtures with new fixtures per RFI-0024

Description of Change:

Request for Information (RFI) 0024 states that S.J. Louis Construction, Inc. (SJ Louis) is to replace any light poles and fixtures removed for the construction of Contract Package 6 (CP6) with a new light pole and fixture. Per the plan notes, SJ Louis was instructed to remove and replace light poles, however, there was no specification on light fixtures. SJ Louis initially anticipated salvaging and replacing the light pole fixtures during construction however was directed to remove and replace per RFI-0024. Therefore, the cost of the new material should be compensable. SJ Louis respectfully submits the following pricing for the upgrade of ten light fixtures on 60th St. on CP6. Item No. Description Quantity Unit Unit Price Total 1 GARDCO P-26-80L-900-NW-G2-AR-5-UNV-BK 1 LS \$ 12,556.00 \$ 12,556.00 Mark-Up: 15% \$ 1,883.40 \$ 14,439.40 SJ Louis is requesting a net increase to the Contract Price for the change in scope for the light fixture material of \$14,439.40. If you have any questions, please feel free to contact me directly at (320) 247-7206. We look forward to working with you.

| Item No. | Description | Proposed Qty. | Unit Price | Total |
|----------|---------------------------------------|---------------|------------|---------|
| 1 | GARDCO P-26-80L-900-NW-G2-AR-5-UNV-BK | 1 LS | \$12556 | \$12556 |

REQUESTED ADJUSTMENT TO CONTRACT PRICE: \$14,439.40
REQUESTED ADJUSTMENT TO CONTRACT TIME: 0 CDs

Attached:

COR-007 - 60th St Light Pole Fixtures.pdf

Workflow Approvals:

Submit

Thursday, September 16, 2021

Submit

Trevor Scaife

September 16, 2021

Jeff Champion
Construction Manager
Black & Veatch
2010 E. Broadway Avenue
Waukesha, WI 53186
ChampionJA@bv.com



Re: Waukesha Water Utility – Great Lakes Water Supply Program
Project 199990-CP6 – Return Flow Pipeline
Change Order Request (COR) 007 – Light Fixture Pricing

Dear Jeff,

Request for Information (RFI) 0024 states that S.J. Louis Construction, Inc. (SJ Louis) is to replace any light poles and fixtures removed for the construction of Contract Package 6 (CP6) with a new light pole and fixture. Per the plan notes, SJ Louis was instructed to remove and replace light poles, however, there was no specification on light fixtures. SJ Louis initially anticipated salvaging and replacing the light pole fixtures during construction however was directed to remove and replace per RFI-0024. Therefore, the cost of the new material should be compensable.

SJ Louis respectfully submits the following pricing for the upgrade of ten light fixtures on 60th St. on CP6.

| Item No. | Description | Quantity | Unit | Unit Price | Total |
|----------|---------------------------------------|----------|------|--------------|-----------------|
| 1 | GARDCO P-26-80L-900-NW-G2-AR-5-UNV-BK | 1.00 | LS | \$ 12,556.00 | \$ 12,556.00 |
| | | | | Total | \$ 12,556.00 |
| | | | | Mark-Up | 15% \$ 1,883.40 |
| | | | | Total | \$ 14,439.40 |

SJ Louis is requesting a net increase to the Contract Price for the change in scope for the light fixture material of **\$14,439.40**.

If you have any questions, please feel free to contact me directly at (320) 247-7206. We look forward to working with you.

Sincerely,

Trevor Scaife

Digitally signed by Trevor Scaife
DN: C=US, E=TrevorS@SJLouis.com,
O=S.J. Louis, CN=Trevor Scaife
Reason: I am the author of this
document
Date: 2021.09.16 14:35:15-05'00'

Trevor Scaife
Project Engineer
Cell: (320) 247-7206
Email: TrevorS@SJLouis.com

Enclosures: RFI-0024 - Street Light Data

CHANGE ORDER PROPOSAL

DATE: 7/29/2021

CUSTOMER: SJ LOUIS



ATTENTION : TREVOR SCIAFE

PROJECT NAME: WAUKESHA WATER SUPPLY

CONTRACT NUMBER: 6

PROJECT NUMBER:

CHANGE ORDER NUMBER:

REVISION NUMBER:

SCOPE OF WORK FOR PROPOSAL:

**LIGHT FIXTURES FOR NEW POLES - DRAWINGS
C172 THRU C179 & C464**

| | | | |
|-----------------|-----------------------|-----------------------------------|-----------------|
| SUMMARY: | I. LABOR | | \$0 |
| | II. MATERIALS | | \$12,432 |
| | III. EQUIPMENT RENTAL | | \$0 |
| | IV. TOOLS | | \$0 |
| | | SUBTOTAL | \$12,432 |
| | LABOR & MATERIAL FEE | 0.00% | \$0 |
| | | LABOR & MATERIAL TOTAL | \$12,432 |
| | IV. SUBCONTRACTS | | \$0 |
| | SUBCONTRACT FEE | 10.00% | \$0 |
| | | SUBCONTRACT TOTAL | \$0 |
| | | CHANGE ORDER SUB-TOTAL | \$12,432 |
| | V. BOND | | \$124 |
| | | GRAND TOTAL | \$12,556 |

Proposal amount valid for 14 days

| PROJECT NAME | CHANGE ORDER NUMBER | DATE | REVISION |
|-----------------------|---------------------|-----------|----------|
| WAUKESHA WATER SUPPLY | | 7/29/2021 | |

I. LABOR

| A. REGULAR | HOURS | | RATE | TOTAL COST |
|---------------------------|-------|---|--------------------|---------------|
| PROJECT MANAGER | 0 | @ | \$0.00 | |
| SUPERINTENDENT | 0 | @ | \$94.51 | |
| SUPERVISOR | 0 | @ | \$91.51 | |
| ELECTRICIAN | 0 | @ | \$85.52 | |
| ESTIMATOR | 0 | @ | \$0.00 | |
| CAD / BIM | 0 | @ | \$0.00 | |
| OTHER | 0 | @ | \$0.00 | |
| B. PREMIUM | | | | |
| OVERTIME - ELECTRICIAN | 0 | @ | \$0.00 | |
| OVERTIME - SUPERVISOR | 0 | @ | \$0.00 | |
| DOUBLE TIME - ELECTRICIAN | 0 | @ | \$0.00 | |
| DOUBLE TIME - SUPERVISOR | 0 | @ | \$0.00 | |
| | | | LABOR TOTAL | \$0.00 |

II. MATERIALS

| | | |
|------------------------|-------|------------------------|
| MATERIAL PER BREAKDOWN | | \$12,432 |
| MISCELLANEOUS MATERIAL | 0.00% | \$0 |
| | | <i>SUBTOTAL</i> |
| | | \$12,432 |
| FREIGHT AND HANDLING | | \$0 |
| SPECIAL EXPEDITING | | \$0 |
| SALES TAX | 0.0% | \$0 |
| | | MATERIAL TOTAL |
| | | \$12,432 |

| | | | |
|-------------------------------------|--------------|------------------|--------------|
| PROJECT NAME: WAUKESHA WATER SUPPLY | | | |
| DRAWING NUMBER OR LOCATION | ESTIMATED BY | ARCH or ENGINEER | CHANGE ORDER |

[illegible]



Waukesha Water Utility
115 Delafield Street P.O. Box 1648
Waukesha, WI 53187-1648

Great Water Alliance
Great Lakes Water Supply Program
CP6 - Return Flow Pipeline, 18-in Sanitary Sewer and Outfall Facilities

Project No.: 199990-CP6
File No.: 80.1375

S.J. Louis Construction, Inc.
1351 Broadway Street W PO Box 459
Rockville, MN 56369

Request for Information

| | |
|----------------------------------|-------------------------|
| Request for Information No.: | 0024 |
| Issue Date: | December 4, 2020 |
| Subject: | 60th Street Light Poles |
| Reference Drawing/Specification: | C173-179, C464:None |

Request For Information or Clarification

From:

Chris Johnson
S.J. Louis Construction, Inc.

To:

Matt Hayes
Black & Veatch

Requested Response Date:

Importance: Normal

WBS or Facility Identification:

Discipline: Electrical

RFI Question:

Existing 60th St Light poles are concrete exposed aggregate and direct bury with no bases. Light poles and fixtures are decorative and match other lights in the area. The notes in sheets C173-179 ask for removal of up to 11 existing light poles as necessary then installation of new light poles per detail on C464. Detail C464 calls out Valmont bases and aluminum poles. Will the aluminum poles be acceptable to the City of Franklin? If Franklin will accept the aluminum poles, was it the intent to re-use the existing light fixtures and will they fit the specified poles? What is the design and layout of the concrete base's necessary to install the aluminum poles. What is the expected height of the aluminum poles? See Attached Pictures.

Proposed Solution:

SJ Louis will remove and replace as necessary the existing lights and fixtures to the original location and height.

RFI Impacts:

Schedule: ☒ No / ☐ Yes Estimated Impact:

Cost: ☒ No / ☐ Yes Estimated Impact: 0

Contract Documents/Drawings: ☒ No / ☐ Yes

RFI Withdrawn:

By:

Date:

RFI Response:

If the contractor does not remove an existing light pole, it is acceptable to remain and does not need to be replaced.

If the contractor removes an existing light pole due to the Return Flow Pipeline installation, it is to be replaced with a new light pole and light per the note which references details on C464 and meeting the following requirements:

- Light: Gardco Model P26-80L-900-NW-G2-x
- Pole: Valmont Model 290845906T4 – Black
 - Height: 30 feet
- Concrete base: WisDOT Type 5 & 6
- Pedestal: WisDOT Transformer Base for use with Type 2, 3, 4, 5 & 6 Poles

See attached 60th Street Light Pole Information for additional details.

Respondent:

Co-Respondent(s):

Jeff Champion/B&V

Response Date: December 11, 2020

Days Held: 7

Workflow Status: Approved

Attached:

IMG_0031; IMG_0032; IMG_0033; IMG_0034; 60th Street Light Pole Information

GENERAL NOTES

DETAILS OF CONSTRUCTION, MATERIALS AND WORKMANSHIP NOT SHOWN ON THIS DRAWING SHALL CONFORM TO THE PERTINENT REQUIREMENTS OF THE CONTRACT. FOUR (4) BOLTS SHALL BE FURNISHED WITH EACH TRANSFORMER BASE. BOLTS SHALL BE 1" DIAMETER, 4" IN LENGTH, WITH WASHERS AND NUTS. BOLTS, NUTS AND WASHERS SHALL BE MANUFACTURED IN ACCORDANCE WITH SECTION 531.22 OF THE STANDARD SPECIFICATIONS.

LEVELING SHIMS, IF NEEDED, SHALL BE DESIGNED FOR THE PURPOSE AND USED IN ACCORDANCE WITH STANDARD SPECIFICATIONS. THE USE OF WASHERS IN LIEU OF PROPER LEVELING SHIMS IS NOT ACCEPTABLE. SHIM LENGTH SHALL BE LONG ENOUGH TO COMPLETELY COVER THE AREA UNDER DOUBLE NUTTING IS NOT ACCEPTABLE FOR LEVELING OR MOUNTING PURPOSES.





A NEMA APPROVED, UL LISTED, COPPER WITH BRASS OR STAINLESS STEEL MECHANICAL CONNECTOR SHALL BE INSTALLED USING A 1/2" - 20 (TPF) STAINLESS STEEL HEX HEAD BOLT OF SUFFICIENT LENGTH TO FINALLY ATTACH THE LUG TO THE BASE.

THE MECHANICAL CONNECTOR SHALL BE INSTALLED USING A 1/2" - 20 (TPF) STAINLESS STEEL HEX HEAD BOLT OF SUFFICIENT LENGTH TO FINALLY ATTACH THE LUG TO THE BASE. SHOULD THE MANNER OF ATTACHMENT OF THE LUG REQUIRE WASHERS, HEX NUTS, LOCK WASHER - THEY SHALL BE STAINLESS STEEL AS IS THE BOLT. THE MANNER OF ATTACHMENT SHALL NOT BLOCK ACCESSIBILITY TO WIRE PLACEMENT IN THE CONNECTOR.

PEDestal BASE COLLAR THREADING SHALL BE TAPERED AND IN ACCORDANCE WITH NATIONAL PIPE THREADING DIMENSIONS.


BASE COLLAR THREADING SHALL EXTEND INTO THE BASE COLLAR WITH SUFFICIENT DEPTH TO ACCEPT THE INSTALLATION OF TRAFFIC SIGNAL STANDARDS TO A DEPTH OF 1/2". THEN TIGHTENING TO A POINT OF BEING IMMOVABLE.

THE ACCESS DOOR SHALL BE OF THE SAME MATERIAL AS THE BASE.






ZINC COATED STEEL WASHER TO BE PROVIDED BY THE CONTRACTOR

PEDestal BASE WASHER ①



HOLE DRILLED AND TAPERED FOR 1/2" - 20 (TPF) BOLT FOR GROUNDING PURPOSES (SEE DETAIL)



TYPICAL MECHANICAL CONNECTOR LUG TO BE FURNISHED WITH EACH BASE

TRANSFORMER BASE INTENDED FOR USE WITH TYPE 2, 3, 4, 5 & 6 POLLS

| | |
|------------------------------|---------------------------|
| TRANSFORMER/PEDestal BASES | |
| STATE OF WISCONSIN | |
| DEPARTMENT OF TRANSPORTATION | |
| APPROVED | /s/ Amner Damir-Dinec |
| DATE | Sept 1, 2014 |
| DATE | STATE ELECTRICAL ENGINEER |
| FIMA | |

*Transformer/Pedestal Bases***References:**

NONE

Bid items associated with this drawing:

| <u>ITEM NUMBER</u> | <u>DESCRIPTION</u> | <u>UNIT</u> |
|--------------------|---|-------------|
| 657.0100 | Pedestal Bases | EACH |
| 657.0255 | Transformer Bases Breakaway 11 1/2-Inch Bolt Circle | EACH |

Standardized Special Provisions associated with this drawing:

| <u>STSP NUMBER</u> | <u>TITLE</u> |
|--------------------|--------------|
| NONE | |

Other SDDs associated with this drawing:

| | |
|-------------------------|------------------------------------|
| SDD 9C2 | Concrete Bases Types 1, 2, 5 and 6 |
|-------------------------|------------------------------------|

Design Notes:

NONE

Contact Person:

Ahmet Demirbilek (414) 220-6801



Gardco PureForm LED area medium P26 features a sleek, low profile design and optimal performance. PureForm area medium is designed to achieve maximum pole spacing, with lumen output up to 28,900 lumens. Multiple distribution and shielding options are available to achieve maximum control. A full range of control options provides additional energy savings.

Project: _____

Location: _____

Cat.No: _____

Type: _____

Lamps: _____ Qty: _____

Notes: _____

Ordering guide

example: P26-64L-800-NW-G2-AR-5-120-HIS-MGY

| Prefix | Number of LEDs | Drive Current | LED Color – Generation | Mounting | Distribution | Voltage | | |
|-------------------------------|--|--|--|---|---|---|--|---|
| P26 | | | | | | | | |
| P26 PureForm area medium, 26" | 48L 48 LEDs (3 modules) | 400 400mA | WW-G2 Warm White 3000K, 70 CRI Generation 2 | AR Arm Mount (standard) ² The following mounting kits must be ordered separately (See accessories) SF Slip Fitter Mount ³ (fits to 2 3/4" O.D. tenon) WS Wall mount with surface conduit rear entry permitted RAM Retrofit arm mount kit ² | Type 2 2 Type 2 2-90 Rotated left 90° 2-270 Rotated right 270° | Type 5 5 Type 5 5W Type 5W | 120 120V 208 208V 240 240V 277 277V 347 347V 480 480V UNV 120-277V (50/60Hz) HVV 347-480V (50/60Hz) | |
| | | 500 500mA | | | | | | |
| | | 600 600mA | | | | | | |
| | 64L 64 LEDs (4 modules) | 600 600mA | NW-G2 Neutral White 4000K, 70 CRI Generation 2 | | Type 3 3 Type 3 3-90 Rotated left 90° 3-270 Rotated right 270° | AFR Auto Front Row, rotated left 90° AFR-90 Auto Front Row, rotated right 270° AFR-270 Auto Front Row, rotated right 270° BLC Back Light Control BLC-90 Back Light Control rotated at 90° BLC-270 Back Light Control rotated at 270° | | |
| | | 700 700mA | | | | | | |
| | | 800 800mA | | | | | | |
| | 80L 80 LEDs (5 modules) | 700 700mA | CW-G2 Cool White 5000K, 70 CRI Generation 2 | | Type 4 4 Type 4 4-90 Rotated left 90° 4-270 Rotated right 270° | | | |
| | | 800 800mA | | | | | | |
| | | 900 900mA | | | | | | |
| | | | WY-G2 Warm Yellow2700K, 80 CRI Generation 2 ¹ | | | | | |
| | | AM-G2 Direct Amber (590nm) Generation 2 ¹ | | | | | | |
| Options | | | | | | | | |
| Dimming controls | | Motion sensing | | Photo-sensing | | Electrical | Luminaire | Finish |
| | | | | | | | | |
| DD | 0-10V External dimming (by others) ⁴ | IMRI3 | Integral with #3 lens | PCB | Photocontrol Button ^{8,9} | Fusing | Square Pole Adapter included as standard | Textured |
| DCC | Dual Circuit Control ^{4,5,6} | | | TLRD5 | Twist Lock Receptacle 5 Pin ¹⁰ | F1 | Single (120, 277, 347VAC) ⁹ | BK Black |
| FAWS | Field Adjustable ^{4,5} | IMRI7 | Integral with #7 lens | | | F2 | Double (208, 240, 480VAC) ⁹ | WH White |
| SW | Interface module for SiteWise ^{4,6,7} | | | TLRD7 | Twist Lock Receptacle 7 Pin ¹⁰ | F3 | Canadian Double Pull (208, 240, 480VAC) ^{9,12} | BZ Bronze |
| LLC3 | Integral wireless module with #3 lens ^{4,5,6,8} | IMRO | Pole mounted motion sensor (see accessories) | TLRPC | Twist Lock Receptacle w/Photocell ^{9,11} | | | DGY Dark Gray |
| LLC4 | Integral wireless module with #4 lens ^{4,5,6,8} | | | | | Pole Mount Fusing | | MGY Medium Gray |
| BL | Bi-level functionary with motion sensor ⁴ | | | | | FP1 | Single (120, 277, 347VAC) ⁹ | Customer specified |
| | DynaDimmer: Automatic Profile Dimming | | | | | FP2 | Double (208, 240, 480VAC) ⁹ | RAL Specify optional color or RAL (ex: RAL7024) |
| CS50 | Security 50% Dimming, 7 hours ^{4,8} | | | | | FP3 | Canadian Double Pull (208, 240, 480VAC) ⁹ | CC Custom color (Must supply color chip for required factory quote) |
| CM50 | Median 50% Dimming, 8 hours ^{4,8} | | | | | | | |
| CE50 | Economy 50% Dimming, 9 hours ^{4,8} | | | | | Surge Protection (10kA standard) | | |
| DA50 | All Night 50% Dimming ^{4,8} | | | | | SP2 | Increased 20kA | |
| CS30 | Security 30% Dimming, 7 hours ^{4,8} | | | | | | | |
| CM30 | Median 30% Dimming, 8 hours ^{4,8} | | | | | | | |
| CE30 | Economy 30% Dimming, 9 hours ^{4,8} | | | | | | | |
| DA30 | All Night 30% Dimming ^{4,8} | | | | | | | |

- Extended lead times apply. Contact factory for details.
- Mounts to a 4" round pole with adapter included for square poles.
- Limited to a maximum of 45 degrees aiming above horizontal.
- Not available with other control options.
- Not available with motion sensor.
- Not available with photocontrol.
- Available only in 120 or 277V.
- Not available in 347 or 480V.
- Must specify input voltage.
- Dimming will not be connected to NEMA receptacle if ordering with other control options.
- Not available in 480V.
- Not available with DCC.
- Not available with SF and WS. RPAs provided with black finish standard.
- HIS not available with Type 5, 5W, and BLC optics.

P26 PureForm LED area medium

Site & Area

PureForm P26 Accessories (ordered separately, field installed)

| | | |
|--|--|--|
| Controls Accessories <div></div> | Shielding Accessories <div></div> | Mounting Accessories <div></div> |
| Pole Mount Motion Sensor MS-A-120V ¹⁵ 120V Input MS-A-277V ¹⁵ 277V Input Wireless systems Remote mount module LLCR3-(F) ¹⁵ #3 lens LLCR4-(F) ¹⁵ #4 lens Central Remote Motion Response (used connected to SiteWise main panel) MS2-A-FVR-3 MS2-A-FVR-7 | House Side shield <i>Standard orientation:</i> HIS-48-H ¹⁴ Internal House Side Shield for 48 LEDs (3 modules) HIS-64-H ¹⁴ Internal House Side Shield for 64 LEDs (4 modules) HIS-80-H ¹⁴ Internal House Side Shield for 80 LEDs (5 modules) <i>At 90 or 270 orientation:</i> HIS-48-V ¹⁴ Internal House Side Shield for 48 LEDs (3 modules) HIS-64-V ¹⁴ Internal House Side Shield for 64 LEDs (4 modules) HIS-80-V ¹⁴ Internal House Side Shield for 80 LEDs (5 modules) | PureForm PTF2 (pole top fitter fits 2 3/8-2 1/2" OD x 4" depth tenon) PTF2-P26-1-90-(F) 1 luminaire at 90° PTF2-P26-2-90-(F) 2 luminaires at 90° PTF2-P26-2-180-(F) 2 luminaires at 180° PTF2-P26-3-90-(F) 3 luminaires at 90° PTF2-P26-4-90-(F) 4 luminaires at 90° PTF2-P26-3-120-(F) 3 luminaires at 120° PureForm PTF3 (pole top fitter fits 3-3 1/2" OD x 6" depth tenon) PTF3-P26-1-90-(F) 1 luminaire at 90° PTF3-P26-2-90-(F) 2 luminaires at 90° PTF3-P26-2-180-(F) 2 luminaires at 180° PTF3-P26-3-90-(F) 3 luminaires at 90° PTF3-P26-4-90-(F) 4 luminaires at 90° PTF3-P26-3-120-(F) 3 luminaires at 120° PureForm PTF4 (pole top fitter fits 3 1/2-4" OD x 6" depth tenon) PTF4-P26-1-90-(F) 1 luminaire at 90° PTF4-P26-2-90-(F) 2 luminaires at 90° PTF4-P26-2-180-(F) 2 luminaires at 180° PTF4-P26-3-90-(F) 3 luminaires at 90° PTF4-P26-4-90-(F) 4 luminaires at 90° PTF4-P26-3-120-(F) 3 luminaires at 120° P26-SF-G2-(F) Slip Fitter Mount (fits to 2 3/8" O.D. tenon) P26-RAM-G2-(F) Retrofit Arm mount kit P26-WS-G2-(F) Wall mount with surface conduit rear entry permitted P26-BD-G2 Bird deterrent (F) = Specify finish |

14. HIS not available with Type 5, 5W, and BLC optics.

15. DD option required

P26 PureForm LED area medium

Site & Area

LED Wattage and Lumen Values

| Ordering Code | Total LEDs | LED Current (mA) | Color Temp. | Average System Watts | Type 2 | | | Type 3 | | | Type 4 | | |
|---------------------|------------|------------------|-------------|----------------------|--------------|------------|----------------|--------------|------------|----------------|--------------|------------|----------------|
| | | | | | Lumen Output | BUG Rating | Efficacy (LPW) | Lumen Output | BUG Rating | Efficacy (LPW) | Lumen Output | BUG Rating | Efficacy (LPW) |
| P26-48L-400-NW-G2-x | 48 | 400 | 4000 | 60 | 8798 | B2-U0-G2 | 146 | 8509 | B2-U0-G2 | 142 | 8827 | B2-U0-G2 | 147 |
| P26-48L-500-NW-G2-x | 48 | 500 | 4000 | 74 | 10755 | B2-U0-G2 | 145 | 10401 | B2-U0-G2 | 140 | 10789 | B2-U0-G2 | 145 |
| P26-48L-600-NW-G2-x | 48 | 600 | 4000 | 89 | 12574 | B3-U0-G2 | 141 | 12160 | B2-U0-G2 | 137 | 12614 | B2-U0-G3 | 142 |
| P26-48L-700-NW-G2-x | 48 | 700 | 4000 | 101 | 14305 | B3-U0-G3 | 142 | 13834 | B2-U0-G3 | 137 | 14351 | B2-U0-G3 | 142 |
| P26-64L-600-NW-G2-x | 64 | 600 | 4000 | 114 | 16617 | B3-U0-G3 | 145 | 16069 | B2-U0-G3 | 141 | 16670 | B3-U0-G3 | 146 |
| P26-64L-700-NW-G2-x | 64 | 700 | 4000 | 133 | 18806 | B3-U0-G3 | 142 | 18186 | B3-U0-G3 | 137 | 18866 | B3-U0-G4 | 142 |
| P26-64L-800-NW-G2-x | 64 | 800 | 4000 | 153 | 21078 | B3-U0-G3 | 138 | 20383 | B3-U0-G4 | 134 | 21145 | B3-U0-G4 | 139 |
| P26-80L-700-NW-G2-x | 80 | 700 | 4000 | 169 | 23764 | B3-U0-G3 | 141 | 22981 | B3-U0-G4 | 136 | 23840 | B3-U0-G4 | 141 |
| P26-80L-800-NW-G2-x | 80 | 800 | 4000 | 192 | 26067 | B3-U0-G3 | 136 | 25208 | B3-U0-G4 | 132 | 26150 | B3-U0-G4 | 137 |
| P26-80L-900-NW-G2-x | 80 | 900 | 4000 | 219 | 27986 | B3-U0-G3 | 128 | 27064 | B3-U0-G4 | 123 | 28076 | B3-U0-G4 | 128 |

| Ordering Code | Total LEDs | LED Current (mA) | Color Temp. | Average System Watts | Type 5 | | | Type 5W | | | Type AFR | | | Type BLC | | |
|---------------------|------------|------------------|-------------|----------------------|--------------|------------|----------------|--------------|------------|----------------|--------------|------------|----------------|--------------|------------|----------------|
| | | | | | Lumen Output | BUG Rating | Efficacy (LPW) | Lumen Output | BUG Rating | Efficacy (LPW) | Lumen Output | BUG Rating | Efficacy (LPW) | Lumen Output | BUG Rating | Efficacy (LPW) |
| P26-48L-400-NW-G2-x | 48 | 400 | 4000 | 60 | 9068 | B3-U0-G2 | 151 | 9114 | B4-U0-G2 | 152 | 9006 | B2-U0-G1 | 150 | 6735 | B0-U0-G2 | 112 |
| P26-48L-500-NW-G2-x | 48 | 500 | 4000 | 74 | 11083 | B4-U0-G2 | 149 | 11141 | B4-U0-G2 | 150 | 11009 | B3-U0-G2 | 148 | 8233 | B1-U0-G2 | 111 |
| P26-48L-600-NW-G2-x | 48 | 600 | 4000 | 89 | 12954 | B4-U0-G2 | 146 | 13025 | B4-U0-G2 | 146 | 12871 | B3-U0-G2 | 145 | 9626 | B1-U0-G2 | 108 |
| P26-48L-700-NW-G2-x | 48 | 700 | 4000 | 101 | 14736 | B4-U0-G2 | 146 | 14819 | B4-U0-G2 | 147 | 14643 | B3-U0-G2 | 145 | 10951 | B1-U0-G2 | 108 |
| P26-64L-600-NW-G2-x | 64 | 600 | 4000 | 114 | 17116 | B4-U0-G2 | 150 | 17214 | B5-U0-G3 | 151 | 17009 | B3-U0-G2 | 149 | 12721 | B1-U0-G2 | 111 |
| P26-64L-700-NW-G2-x | 64 | 700 | 4000 | 133 | 19369 | B5-U0-G3 | 146 | 19481 | B5-U0-G3 | 147 | 19249 | B3-U0-G2 | 145 | 14396 | B1-U0-G3 | 108 |
| P26-64L-800-NW-G2-x | 64 | 800 | 4000 | 153 | 21708 | B5-U0-G3 | 142 | 21834 | B5-U0-G3 | 143 | 21575 | B3-U0-G2 | 141 | 16136 | B1-U0-G3 | 106 |
| P26-80L-700-NW-G2-x | 80 | 700 | 4000 | 169 | 24474 | B5-U0-G3 | 145 | 24617 | B5-U0-G4 | 146 | 24325 | B3-U0-G2 | 144 | 18192 | B1-U0-G3 | 108 |
| P26-80L-800-NW-G2-x | 80 | 800 | 4000 | 192 | 26880 | B5-U0-G3 | 140 | 27003 | B5-U0-G4 | 141 | 26682 | B3-U0-G3 | 139 | 19955 | B1-U0-G3 | 104 |
| P26-80L-900-NW-G2-x | 80 | 900 | 4000 | 219 | 28872 | B5-U0-G3 | 132 | 28991 | B5-U0-G4 | 132 | 28647 | B4-U0-G3 | 131 | 21425 | B1-U0-G4 | 98 |

Values from photometric tests performed in accordance with IESNA LM-79 and are representative of the configurations shown. Actual performance may vary due to installation and environmental variables, LED and driver tolerances, and field measurement considerations. It is highly recommended to confirm performance with a photometric layout.

NOTE: Some data may be scaled based on tests of similar (but not identical) luminaires. Contact factory for configurations not shown.

Predicted Lumen Depreciation Data

Predicted performance derived from LED manufacturer's data and engineering design estimates, based on IESNA LM-80 methodology. Actual experience may vary due to field application conditions. L₇₀ is the predicted time when LED performance depreciates to 70% of initial lumen output. Calculated per IESNA TM21-11. Published L₇₀ hours limited to 6 times actual LED test hours

| Ambient Temperature °C | Driver mA | Calculated L ₇₀ Hours | L ₇₀ per TM-21 | Lumen Maintenance % at 60,000 hrs |
|------------------------|--------------|----------------------------------|---------------------------|-----------------------------------|
| 25°C | up to 900 mA | >100,000 hours | >60,000 hours | >88% |


P26 PureForm LED area medium

Site & Area

Dimensions


Standard Arm (AR)

Weight: 27 Lbs (12.4 Kg) EPA: 0.26ft² (.024m²)




Retrofit Arm (RAM)

Weight: 28 Lbs (12.7 Kg) EPA: 0.28ft² (.026m²)




Wall (WS)

Weight: 30 Lbs (13.7 Kg) EPA: 0.30ft² (.028m²)




Slip fitter (SF)



Weight: 32 Lbs (14.6 Kg) EPA: 0.38ft² (.035m²)




4 module configuration




3 module configuration



Standard Arm (AR) drill pattern



Retrofit arm (RAM) drill pattern




P26 PureForm LED area medium

Site & Area

Optical Orientation Information

Standard Optic Position


Luminaires ordered with asymmetric optical systems in the standard optic position will have the optical system oriented as shown below:



Note: The hand hole will normally be located on the pole at the 0° point.

Optic Rotated Left (90°) Optic Position


Luminaires ordered with optical systems in the Optic Rotated Left (90°) optic position will have the optical system oriented as shown below (Type 5 and 5W optics are not available with factory set rotatable optics):



Note: The hand hole will normally be located on the pole at the 0° point.

Optic Rotated Right (270°) Optic Position


Luminaires ordered with optical systems in the Optic Rotated Right (270°) optic position will have the optical system oriented as shown below (Type 5 and 5W optics are not available with factory set rotatable optics):



Note: The hand hole will normally be located on the pole at the 0° point.

Twin Luminaire Assemblies with Type-90/Type-270 Rotated Optical Systems

Twin luminaire assemblies installed with rotated optical systems are an excellent way to direct light toward the interior of the site (Street Side) without additional equipment. It is important, however, that care be exercised to insure that luminaires are installed in the proper location.



Luminaires with Optic Rotated Right (270°) are installed on the LEFT Side of Pole

Luminaires with Optic Rotated Left (90°) are installed on the RIGHT Side of Pole

Note: The hand hole location will depend on the drilling configuration ordered for the pole.

P26 PureForm LED area medium

Site & Area

Specifications

Housing

Two-piece sealed enclosure with main part of the housing designed as the structural and heat sink frame enclosed by cover to give its unique form. It also includes integral arm and separate, self-retained hinged, one-piece die cast door frame. All die-cast parts made of low copper die cast aluminum alloy for a high resistance to corrosion. The sleek profile with optimized surface area allows housing to provide excellent convection heat transfer with minimum use of heat fins, giving the freedom to have a clean minimalist aesthetic design. Luminaire housing rated to IP66, tested in accordance to Section 9 of IEC 60598-1.

Vibration resistance

Luminaire is tested and rated 3G over 100,000 cycles conforming to standards set forth by ANSI C136.31-2010. Testing includes vibration in three axes, all performed on the same luminaire.

Light engine

Light engine comprises of a module of 16-LED aluminum metal clad board fully sealed with optics offered in multiples of 3, 4 and 5 modules or 48, 64 and 80 LEDs. Module is RoHS compliant. Color temperatures: 3000K +/- 125K, 4000K, 5000K +/- 200K. Minimum CRI of 70. Also available in 2700K and Amber (590nm) with extended lead times. Contact factory for details. LED light engine is rated IP66 in accordance to Section 9 of IEC 60598-1.

Energy saving benefits

System efficacy up to 150 lms/W with significant energy savings over Pulse Start Metal Halide luminaires. Optional control options provide added energy savings during unoccupied periods.

Optical systems

Type 2, 3, 4, 5, 5W, and AFR distributions available. Internal Shield option mounts to LED optics and is available with Type 2, 3, 4, and AFR distributions including a dedicated BLC optic to provide the best backlight control possible for those stringent requirements around property lines. Types 2, 3, 4, AFR, and BLC when specified and used as rotated, are factory set only. Performance tested per LM-79 and TM-15 (IESNA) certifying its photometric performance. Luminaire designed with 0% uplight (UO per IESNA TM-15).

Mounting

Standard luminaire arm mounts to 4" O.D. round poles. Can also be used with 5" O.D. poles. Square pole adapter included with every luminaire. Round Pole Adapter (RPA) required for 3-3.9" poles. PureForm features a retrofit arm kit. When specified with the retrofit arm (RAM) option, PureForm seamlessly simplifies site conversions to LED by eliminating the need for additional pole drilling on most existing poles. RAM will be boxed separately. Also optional are slipfitter and wall mounting accessories.

Control options

0-10V dimming (DD): Access to 0-10V dimming leads supplied through back of luminaire (for secondary dimming controls by others). Cannot be used with other control options.

Dual Circuit Control (DCC): Luminaire equipped with the ability to have two separate circuits controlling drivers and light engines independently. Permits separate switching of separate modules controlled by use of two sets of leads, one for each circuit. Not recommended to be used with other control options, motion response, or photocells.

SiteWise (SW): SiteWise system includes a controller fully integrated in the luminaire that enables the luminaires to communicate with a dimming signal transmitter cabinet located on site using patented central dimming technology. A locally accessible mobile app allows users to access the system and set functionalities such as ON/OFF, dimming levels and scheduling. SiteWise is available with motion response options in order to bring the light back to 100% when motion is detected. Cannot be used with other control options or photocell options. Additional functionalities are available such as communication with indoor lighting and connection to BMS systems. Complete information on the control system can be found on the SiteWise website at signify.com/sitewise.

Field Adjustable Wattage Selector (FAWS): Luminaire equipped with the ability to manually adjust the wattage in the field to reduce total luminaire lumen output and light levels. Comes pre-set to the highest position at the lumen output selected. Use chart below to estimate reduction in lumen output desired. Cannot be used with other control options or motion response.

| FAWS Position | Percent of Typical Lumen Output |
|---------------|---------------------------------|
| 1 | 25% |
| 2 | 50% |
| 3 | 55% |
| 4 | 65% |
| 5 | 75% |
| 6 | 80% |
| 7 | 85% |
| 8 | 90% |
| 9 | 95% |
| 10 | 100% |

Note: Typical value accuracy +/- 5%


Automatic Profile Dimming (CS/CM/CE/CA): Standard dimming profile of 30% or 50% provide flexibility towards energy savings goals while optimizing light levels during specific dark hours. When used in combination with not programmed motion response it overrides the controller's schedule when motion is detected. After 5 minutes with no motion, it will return to the automatic dimming profile schedule. Automatic dimming profile scheduled with the following settings:

- **CS50/CS30:** Security for 7 hours night duration (Ex., 11 PM - 6 AM)
- **CM50/CM30:** Median for 8 hours night duration (Ex., 10 PM - 6 AM)
- **CE50/CE30:** Economy for 9 hours night duration (Ex., 9 PM - 6 AM)
- **CA50/CA30:** for all night (during all dark hours)


Cannot be used with other control options.

Wireless system (LLC): Optional wireless controller integral to luminaire ready to be connected to a Limelight system (sold by others). The system allows you to wirelessly manage the entire site, independent lighting groups or individual luminaires while on-site or remotely. Based on a high-density mesh network with an easy to use web-based portal, you can conveniently access, monitor and manage your lighting network remotely. Wireless controls can be combined with site and area, pedestrian, and parking garage luminaires as well, for a completely connected outdoor solution. Equipped with motion response with #3 lens (LLC3) for 8-25' mounting heights or #4 lens (LLC4) for 25-40' mounting heights. Also available with remote pod accessory where pod is mounted separate from luminaire to pole or wall.

LLC3/LLCR3 Luminaire or remote mount controller with #3 lens



LLC4/LLCR4 Luminaire or remote mount controller with #4 lens



P26 PureForm LED area medium

Site & Area

Specifications (cont'd)



Motion response options

Bi-Level Infrared Motion Response (BL-IMRI): Motion Response module is mounted integral to luminaire factory pre-programmed to 50% dimming when not ordered with other control options. P50-IMRI is set/operates in the following fashion: The motion sensor is set to a constant 50%. When motion is detected by the PIR sensor, the luminaire returns to full power/light output. Dimming on low is factory set to 50% with 5 minutes default in "full power" prior to dimming back to low. When no motion is detected for 5 minutes, the motion response system reduces the wattage by 50%, to 50% of the normal constant wattage reducing the light level. Other dimming settings can be provided if different dimming levels are required. This can also be done with FSIR-100 Wireless Remote Programming Tool (contact Technical Support for details).



Infrared Motion Response with Other Controls: When used in combination with other controls (Automatic Dimming Profile and SiteWise), motion response device will simply override controller's schedule with the added benefits of a combined dimming profile and sensor detection. In this configuration, the motion response device cannot be re-programmed with FSIR-100 Wireless Remote Programming Tool. The profile can only be re-programmed via the controller.

Infrared Motion Response Lenses (IMRI3/IMRI7): Infrared Motion Response Integral module is available with two different sensor lens types to accommodate various mounting heights and occupancy detection ranges. Lens #3 (IMRI3) is designed for mounting heights up to 20' with a 40' diameter coverage area. Lens #7 is designed for higher mounting heights up to 40' with larger coverage areas up to 100' diameter coverage area. See charts for approximate detection patterns:


IMRI3 Luminaire or remote mount controller with #3 lens



IMRI7 Luminaire or remote mount controller with #7 lens



Infrared Motion Response Outboard (IMRO): Infrared Motion Response Outboard combines the benefits of both automatic profile dimming and motion response. PIR sensor features a pole mounted motion sensor per pole (order MS-A-120 or MS-A-277 separately). IMRO sensors require single voltage 120V or 277V input. If motion is detected during the time that the luminaire is operating at profile dimming mode specified, the luminaire returns to 100% power and light output. The luminaire remains on high until no motion is detected for the duration period, after which the luminaire returns back to automatic profile dimming. Duration period is factory set at 15 minutes, and is field adjustable from 5 minutes up to 15 minutes. The area motion detector provides coverage equal to up to 6 times the sensor height above ground, 270° from the front-center of the sensor (see chart for approximate detection patterns).



Pole Details: IMRO requires that the pole include additional hand hole 15 feet above the pole base, normally oriented 180° to the standard hand hole. For Gardco poles, order the pole with the Motion Sensor Mounting (MSM) option which includes the hand hole and a special hand hole cover plate for the sensor with a 1/2" NPT receptacle centered on the hand hole cover plate into which the motion sensor mounts. Once the motion sensor is connected to the hand hole cover plate, then wiring connections are completed in the pole. The plate (complete with motion sensor attached and wired) is then mounted to the hand hole. If poles are supplied by others, the customer is responsible for providing suitable mounting accommodations for the motion sensor in the pole (see Gardco Poles specification sheets for more information).

Electrical

Twist-Lock Receptacle (TLRD5/TLRD7/ TLRPC): Twist Lock Receptacle with 5 pins enabling dimming or with 7 pins with additional functionality (by others) can be used with a twistlock photoelectric cell or a shorting cap. Dimming Receptacle Type B (5-pin) and Type D-24 (7-pin) in accordance to ANSI C136.41. Can be used with third-party control system. Receptacle located on top of luminaire housing. When specifying receptacle with twistlock photoelectric cell, voltage must be specified.

Driver: Driver efficiency (>90% standard). 120-480V available (restrictions apply). Open/short circuit protection. Optional 0-10V dimming to 10% power. RoHS compliant.

Button Photocontrol (PCB): Button style design for internal luminaires mounting applications. The photocontrol is constructed of a high impact UV stabilized polycarbonate housing. Rated voltage of 120V or 208-277V with a load rating of 1000 VA. The photocell will turn on with 1-4Fc of ambient light.

Surge protection (SP1/SP2): Each luminaire is provided as standard with surge protector tested in accordance with ANSI/IEEE C62.45 per ANSI/IEEE C62.41.2 Scenario I Category C High Exposure 10kV/5kA waveforms for Line Ground, Line Neutral and Neutral Ground, and in accordance with U.S. DOE (Department of Energy) MSSLC (Municipal Solid-State Street Lighting Consortium) Model Specification for LED Roadway Luminaires Appendix D Electrical Immunity High Test Level 10kV / 5kA. Optional 20kV is available for additional protection.

P26 PureForm LED area medium

Site & Area

Specifications (cont'd)

Listings

UL/cUL wet location listed to the UL 1598 standard, suitable for use in ambient temperatures from -40° to 40°C (-40° to 104°F). Most PureForm P26 configurations are qualified under Premium DesignLights Consortium® category. Consult DLC Qualified Products list for more details.

Finish

Each standard color luminaire receives a fade and abrasion resistant, electrostatically applied, thermally cured, triglycidal isocyanurate (TGIC) textured polyester powdercoat finish. The surface treatment achieves a minimum of 1000 hours for salt spray resistant finish in accordance with testing performed and per ASTM B117 standard. Standard colors include bronze (BZ), black (BK), white (WH), dark gray (DGY), and medium gray (MGY). Consult factory for specs on optional or custom colors.

Warranty

PureForm luminaires feature a 5-year limited warranty. See [signify.com/warranties](https://www.signify.com/warranties) for complete details and exclusions.



| | |
|---|--------------------------------------|
| Job Name: _____ | Client Name: _____ |
| Job Location - City: _____ State: _____ | Created By: _____ Date: _____ |
| Product: _____ Quote: _____ | Customer Approval: _____ Date: _____ |

SPECIFICATIONS

Pole - The pole shaft is spun from seamless alloy aluminum.

Pole Top - A pole top tenon is provided for top mount luminaire and/or bracket. A removable pole cap is available for poles receiving drilling patterns for side-mount luminaire arm assemblies.

Handhole - A covered handhole with hardware and grounding provision are provided.


Base Cover - Optional Dart Square-2T cast and decorative base covers available as special order.

Anchor Base - The anchor base is cast from 356 alloy aluminum. The completed assembly is heat-treated to a T6 temper. Aluminum nut covers are included with anchor base unless otherwise specified.

Anchor Bolts - Anchor bolts conform to ASTM F1554 Grade 55 and are provided with two hex nuts and two flat washers. Bolts have an "L" bend on one end and are galvanized a minimum of 12" on the threaded end.

Finish - The standard finish for the pole assembly and components is satin brushed, natural anodize, duranodic or polyester powder applied coating in accordance with Valmont's Specifications. Additional finish options available upon request.

Design Criteria - Please reference Design Criteria Specification for appropriate design conditions.




28' to 33' ROUND TAPERED ALUMINUM 4-Bolt Anchor Base

| | |
|---|--------------------------------------|
| Job Name: _____ | Client Name: _____ |
| Job Location - City: _____ State: _____ | Created By: _____ Date: _____ |
| Product: _____ Quote: _____ | Customer Approval: _____ Date: _____ |

ANCHORAGE DATA

| POLE | | BASE PLATE | | | | ANCHOR BOLTS | | |
|--------------|---------------|-------------|--------|-------------|----------|--------------------------|-----------------|----------|
| BASE OD (IN) | WALL THK (IN) | BOLT CIRCLE | | SQUARE (IN) | THK (IN) | DIA X LENGTH X HOOK (in) | PROJECTION (IN) | +/- (IN) |
| | | DIA (IN) | ± (IN) | | | | | |
| 7.00 | 0.156 | 10.56 | 0.43 | 11.26 | 0.750 | 1.00 x 36.00 x 4.00 | 4.13 | N/A |
| 8.00 | 0.156 | 11.63 | 0.37 | 12.05 | 0.750 | 1.00 x 36.00 x 4.00 | 4.13 | N/A |
| 8.00 | 0.188 | 11.63 | 0.37 | 12.05 | 0.750 | 1.00 x 36.00 x 4.00 | 4.13 | N/A |
| 8.00 | 0.250 | 11.63 | 0.37 | 12.05 | 0.750 | 1.00 x 36.00 x 4.00 | 4.13 | N/A |
| 9.00 | 0.156 | 13.25 | 0.75 | 12.48 | 1.250 | 1.00 x 36.00 x 4.00 | 4.13 | N/A |
| 9.00 | 0.188 | 13.25 | 0.75 | 12.48 | 1.250 | 1.00 x 36.00 x 4.00 | 4.13 | N/A |
| 10.00 | 0.188 | 14.25 | 0.75 | 13.19 | 1.250 | 1.00 x 36.00 x 4.00 | 4.75 | N/A |
| 10.00 | 0.250 | 14.50 | 0.50 | 14.00 | 1.250 | 1.25 x 42.00 x 6.00 | 5.25 | N/A |

Anchor Base Detail



LOAD AND DIMENSIONAL DATA

| DESIGN INFORMATION | | | | | | | | | | | POLE DIMENSIONS | | | | | |
|-------------------------------|------------------------|------------------------|------------------------|------------------------|------------------------|------------------------|------------------------|------------------------|------------------------|------------------------|-----------------|--------------------|-------------------|---------------------|-------------------------------|-----------------|
| NOMINAL MOUNTING HEIGHT | 70 MPH w/1.3 GUST | | 80 MPH w/1.3 GUST | | 90 MPH w/1.3 GUST | | 100 MPH w/1.3 GUST | | 110 MPH w/1.3 GUST | | POLE HEIGHT | BASE OD (IN) | TOP OD (IN) | WALL THK (IN) | STRUCTURE WEIGHT² (LBS) | MODEL NUMBER |
| | MAX EPA¹ (SQ FT) | MAX WEIGHT (LBS) | MAX EPA¹ (SQ FT) | MAX WEIGHT (LBS) | MAX EPA¹ (SQ FT) | MAX WEIGHT (LBS) | MAX EPA¹ (SQ FT) | MAX WEIGHT (LBS) | MAX EPA¹ (SQ FT) | MAX WEIGHT (LBS) | | | | | | |
| 28'-0" | 10.5 | 150 | 7.1 | 150 | 5.0 | 150 | 3.7 | 150 | 2.8 | 150 | 27'-8" | 7.00 | 4.00 | 0.156 | 92 | +270840705T4 |
| | 15.5 | 150 | 11.1 | 150 | 8.3 | 150 | 6.5 | 150 | 5.1 | 150 | 27'-8" | 8.00 | 4.50 | 0.156 | 105 | 270845805T4 |
| | 19.6 | 150 | 14.3 | 150 | 10.8 | 150 | 8.5 | 150 | 6.8 | 150 | 27'-8" | 8.00 | 4.50 | 0.188 | 124 | 270845806T4 |
| | 27.4 | 150 | 20.2 | 150 | 15.5 | 150 | 12.3 | 150 | 9.9 | 150 | 27'-8" | 8.00 | 4.50 | 0.250 | 161 | 270845808T4 |
| | 21.4 | 150 | 15.7 | 150 | 12.0 | 150 | 9.4 | 150 | 7.5 | 150 | 27'-8" | 9.00 | 4.50 | 0.156 | 116 | 270845905T4 |
| | 26.8 | 150 | 19.8 | 150 | 15.2 | 150 | 12.0 | 150 | 9.7 | 150 | 27'-8" | 9.00 | 4.50 | 0.188 | 137 | 270845906T4 |
| | 34.5 | 200 | 26.0 | 200 | 20.2 | 200 | 16.0 | 200 | 12.9 | 200 | 27'-8" | 10.00 | 6.00 | 0.188 | 161 | 270860106T4 |
| | 46.6 | 300 | 35.3 | 300 | 27.5 | 300 | 22.0 | 300 | 17.8 | 300 | 27'-8" | 10.00 | 6.00 | 0.250 | 217 | 270860108T4 |
| 30'-0" | 8.8 | 150 | 5.7 | 150 | 3.8 | 150 | 2.7 | 150 | 2.0 | 150 | 29'-8" | 7.00 | 4.00 | 0.156 | 99 | +290840705T4 |
| | 13.3 | 150 | 9.3 | 150 | 6.9 | 150 | 5.3 | 150 | 4.1 | 150 | 29'-8" | 8.00 | 4.50 | 0.156 | 113 | +290845805T4 |
| | 17.1 | 150 | 12.2 | 150 | 9.2 | 150 | 7.1 | 150 | 5.6 | 150 | 29'-8" | 8.00 | 4.50 | 0.188 | 134 | 290845806T4 |
| | 18.8 | 150 | 13.6 | 150 | 10.3 | 150 | 8.0 | 150 | 6.3 | 150 | 29'-8" | 9.00 | 4.50 | 0.156 | 127 | +290845905T4 |
| | 23.7 | 150 | 17.4 | 150 | 13.3 | 150 | 10.4 | 150 | 8.3 | 150 | 29'-8" | 9.00 | 4.50 | 0.188 | 149 | 290845906T4 |
| | 24.2 | 150 | 17.7 | 150 | 13.6 | 150 | 10.7 | 150 | 8.6 | 150 | 29'-8" | 8.00 | 4.50 | 0.250 | 174 | 290845808T4 |
| | 30.9 | 200 | 23.2 | 200 | 17.9 | 200 | 14.1 | 200 | 11.3 | 200 | 29'-8" | 10.00 | 6.00 | 0.188 | 175 | 290860106T4 |
| | 41.9 | 300 | 31.7 | 300 | 24.6 | 300 | 19.6 | 300 | 15.8 | 300 | 29'-8" | 10.00 | 6.00 | 0.250 | 235 | 290860108T4 |
| 33'-0" | 10.4 | 150 | 7.1 | 150 | 5.1 | 150 | 3.8 | 150 | 2.9 | 150 | 32'-8" | 8.00 | 4.50 | 0.156 | 124 | +320845805T4 |
| | 13.8 | 150 | 9.7 | 150 | 7.1 | 150 | 5.5 | 150 | 4.2 | 150 | 32'-8" | 8.00 | 4.50 | 0.188 | 147 | 320845806T4 |
| | 15.3 | 150 | 10.9 | 150 | 8.1 | 150 | 6.2 | 150 | 4.8 | 150 | 32'-8" | 9.00 | 4.50 | 0.156 | 138 | +320845905T4 |
| | 19.7 | 150 | 14.2 | 150 | 10.7 | 150 | 8.4 | 150 | 6.6 | 150 | 32'-8" | 9.00 | 4.50 | 0.188 | 163 | 320845906T4 |
| | 20.1 | 150 | 14.5 | 150 | 11.0 | 150 | 8.6 | 150 | 6.8 | 150 | 32'-8" | 8.00 | 4.50 | 0.250 | 190 | 320845808T4 |
| | 26.0 | 200 | 19.4 | 200 | 14.9 | 200 | 11.7 | 200 | 9.2 | 200 | 32'-8" | 10.00 | 6.00 | 0.188 | 191 | 320860106T4 |
| | 35.8 | 300 | 26.9 | 300 | 20.8 | 300 | 16.4 | 300 | 13.1 | 300 | 32'-8" | 10.00 | 6.00 | 0.250 | 257 | 320860108T4 |

1. EPA represents the Effective Projected Area of each luminaire. Designs are limited to top mount or side-mount luminaires. Variations from sizes above are available upon inquiry at the factory. Satisfactory performance of poles is dependent upon the pole being properly attached to a supporting foundation of adequate design.
2. Structure weight is a nominal value which includes the pole shaft and base plate.
- + Pole includes factory installed vibration damper.

PRODUCT ORDERING CODES


Standard pattern

| CROSS SECTION | MODEL NUMBER | FIXTURE MOUNTING | COLOR | OPTIONS |
|---------------|--|--|---|--|
| R | | -- | | |
| R = Round | +270840705T4 270845805T4 270845806T4 270845808T4 270845905T4 270845906T4 270860106T4 270860108T4 +290840705T4 +290845805T4 290845806T4 +290845905T4 290845906T4 290845808T4 290860106T4 290860108T4 +320845805T4 320845806T4 +320845905T4 320845906T4 320845808T4 320860106T4 320860108T4 | Drill Mounting D1 = 1 Luminaire D2 = 2 @ 180° D3 = 3 @ 120° D4 = 4 @ 90° D5 = 2 @ 90° D6 = 3 @ 90° Tenon Mounting P2 = 2.38" OD x 4.00" P3 = 3.50" OD x 6.00" P4 = 4.00" OD x 6.00" P5 = 2.88" OD x 4.00" P7 = 2.38" OD x 5.00" PQ = 2.38" OD x 12.00" PD = 3.00" OD x 3.00" -- = Plain Top P9 = Other Tenon (Contact Factory) | Polyester Powder DWH = White DSS = Sandstone BR = Burgundy HG = Hunter Green DNA = Natural Aluminum DCG = Charcoal Gray DMB = Medium Bronze SBN = Sanded Brown DNB = New Dark Bronze DDB = Dark Bronze SBK = Sanded Black DBL = Black DSB = Steel Blue DTG = Dark Green DBR = Red SC = Special Color (Contact Factory) Anodized 204 = Clear Natural 311 = Light Bronze* 312 = Medium Bronze* 313 = Dark Bronze* 335 = Black* *Duranodic Anodize Brushed SBF = Satin Brushed | See Accessories at valmontstructures.com (Please Specify with Code) |



SDD 9C2 Concrete Bases, Types 1, 2, 5 & 6

FORM DEPTH SHALL BE NO MORE THAN 6" BELOW GRADE ON THE LOWER SIDE OF BASE



FORMING DETAIL

| QUANTITY REQUIREMENTS | CONCRETE BASE TYPE |
|-----------------------|--------------------|
| 1 | 2 |
| 0.40 | 0.57 |
| 0.40 | 0.40 |
| 23 | 16 |
| 60 | 16 |

GENERAL NOTES

DETAILS OF CONSTRUCTION, MATERIALS AND WORKMANSHIP NOT SHOWN ON THIS DRAWING SHALL CONFORM TO THE PERTINENT REQUIREMENTS OF THE CONTRACT.

BASES SHALL BE EXCAVATED BY USE OF A CIRCULAR AUGER.

TOP SURFACES OF CONCRETE BASES SHALL BE FROWN FINISHED SMOOTH AND LEVEL.

CONDUIT SIZES AND LOCATIONS SHALL BE SHOWN ON THE PLANS.


THE FINAL OR TERMINATING CONCRETE BASE IN A CONDUIT RUN SHALL HAVE A 6" EXIST STUB INSTALLED FOR FUTURE CABLE USE. THE EXIST STUB SHALL BE SIZED AS USED THROUGHOUT THE CONDUIT RUN AS SHOWN A THE ENTRANCE OF THE BASE.

ENDS OF CONDUIT INSTALLED BELOW GRADE FOR FUTURE USE SHALL BE CAPPED IF METALIC OR PLUGGED IF NONMETALIC.

MINIMUM BENDING RADIUS OF CONDUIT IS EQUAL TO SIX THE DIAMETER.


CONDUIT HEIGHT ABOVE CONCRETE BASES SHALL BE 1 INCH. ALL METALLIC CONDUIT ENDS SHALL BE REARED AND THREADED.

ALL CONDUIT ENDS AT THE TOP OF CONCRETE BASES SHALL BE CAPPED IF METALLIC OR PLUGGED IF NONMETALLIC IMMEDIATELY AFTER PLACEMENT AND BEFORE CONCRETE IS POURED. CONDUITS IN WHICH WIRE OR CABLE IS NOT INSTALLED SHALL REMAIN CAPPED OR PLUGGED.




HALF SECTION IN UNPAVED AREA

(TYPICAL FOR TYPES 1, 2, 5 & 6)




HALF SECTION IN PAVEMENT


(TYPICAL FOR TYPES 1, 2, 5 & 6)




TYPE 1



TYPE 2



TYPE 5 & 6



1. THE MINIMUM DEPTH OF CONDUIT EXTING THE CONCRETE BASE AND INSTALLED BELOW THE TRAVELED WAY SHALL BE 24 INCHES. THE MINIMUM DEPTH OF CONDUIT EXTING THE CONCRETE BASE THAT IS NOT INSTALLED BELOW THE TRAVELED WAY SHALL BE 18 INCHES. THE MAXIMUM DEPTH OF ALL CONDUIT SHALL BE 30 INCHES EXCEPT WITH WRITTEN APPROVAL OF THE ENGINEER.
2. (4) 1" DIA. X 3 - 6" ANCHOR RODS.
3. (4) 1" DIA. X 5 - 0" ANCHOR RODS.
4. (6) NO. 6 X 6 - 8" BAR STEEL REINFORCEMENT.
5. (7) NO. 4 X 5 - 1" BAR STEEL REINFORCEMENT @ 1' - 0" C - C.
6. (4) 1" DIA. X 3 - 6" ANCHOR RODS.
7. (6) NO. 4 X 4 - 8" BAR STEEL REINFORCEMENT.
8. (5) NO. 4 X 5 - 1" BAR STEEL REINFORCEMENT @ 1' - 0" C - C.
9. EXOTHERMIC CONNECTION TO EQUIPMENT GROUNDING CONDUCTOR
10. 1/2" DIA. X 8 - 0" COPPER/CLAD EQUIPMENT GROUNDING ELECTRODE REQUIRED
11. ANY ANCHOR ROD PROJECTION SHORTER THAN 2 1/2" OR LONGER THAN 3 1/2" SHALL REQUIRE THE BASE TO BE REMOVED AND REPLACED AT THE CONTRACTORS EXPENSE FOR NON - BREAKAWAY INSTALLATIONS. 4 1/2" ± ANCHOR ROD PROJECTION WITH THE USE OF LEVELING NUTS. ROBERT SCREEN REQUIRED.
- 12.

CONCRETE BASES TYPES 1, 2, 5, & 6

| | |
|--|---------------------------|
| APPROVED | /s/ Anne Demichuk |
| DATE | May 2019 |
| STATE OF WISCONSIN DEPARTMENT OF TRANSPORTATION | STATE ELECTRICAL ENGINEER |

*Concrete Bases Types 1, 2, 5 and 6***References:**

NONE

Bid items associated with this drawing:

| <u>ITEM NUMBER</u> | <u>DESCRIPTION</u> | <u>UNIT</u> |
|--------------------|---|-------------|
| 652.0100 - 0199 | Conduit Rigid Metallic (size) | LF |
| 652.0200 - 0399 | Conduit Rigid Nonmetallic (schedule)(size)..... | LF |
| 654.0101 | Concrete Bases Type 1 | EACH |
| 654.0102 | Concrete Bases Type 2 | EACH |
| 654.0105 | Concrete Bases Type 5 | EACH |
| 654.0106 | Concrete Bases Type 6 | EACH |

Standardized Special Provisions associated with this drawing:

| <u>STSP NUMBER</u> | <u>TITLE</u> |
|--------------------|--------------|
| NONE | |

Other SDDs associated with this drawing:

[SDD 9B2](#) Conduit Under Paved Highways

Design Notes:

Type 1 - for use with up to 15' standards and square 15" pedestal bases.

Type 2 - for use with pole mounting configurations Type 2, 3, and 4.

Type 5 and 6 - for use with pole mounting configurations Type 5 - 6.

Contact Person:

Ahmet Demirbilek (414) 220-6801

Waukesha Water Utility
115 Delafield Street P.O. Box 1648
Waukesha, WI 53187-1648 USA
P: (262) 521-5272 F: (262) 521-5399

Great Water Alliance
Great Lakes Water Supply Program
CP6 - Return Flow Pipeline, 18-in Sanitary Sewer and
Outfall Facilities

Project No.: 199990-CP6
File No.: 80.1730

S.J. Louis Construction, Inc.
1351 Broadway Street W PO Box 459
Rockville, MN 56369 USA

WORK CHANGE DIRECTIVE

| | |
|------------------------------------|-----------------------------------|
| Work Change Directive No.: | 006 Rev.: 0.00 |
| Issue Date: | Tuesday, August 31, 2021 |
| Subject: | Reaeration Building Beam Material |
| Reference Drawing / Specification: | S802 and RFP No. 002 |
| Workflow Status: | Approved |

WORK CHANGE DIRECTIVE TO ACKNOWLEDGE CHANGE TO THE TERMS OF THE CONTRACT:

Work Change Directive Category: **4 - Contractor Initiated**

Work Change Directive Sub-Category: **B - Substitutions and Contractor Initiated Change**

Purpose for this Work Change Directive:

The purpose of Work Change Directive No. 006 is to change the Reaeration Building beam material from aluminum to Type 304 stainless steel. Aluminum beams in the sizes specified in the Contract Documents were not readily available to the Contractor.

Description of Change:

Modifications to the Contract include all labor, material, and equipment cost to: Remove aluminum beams (AL C8x5.62 and AL WF12x18.3) and supports specified to support aluminum walkway above Influent and Effluent Chambers; Add Type 304 stainless steel beams (W12x16 and W16x31) and supports to support aluminum walkway above Influent and Effluent Chambers. The attached drawing shows the acceptable beam sizes, W12x16 for cross beams, and W16x31 for main beams. Pricing submitted by the Contractor is also attached. Request for Proposal No. 002 has been linked for reference.

The acceptance of these changes results in a net increase of \$35,958.75 to the Contract Price.

There is no anticipated change in Contract Time.

| Item No. | Description | Proposed Qty. | Unit Price | Total | Days |
|----------|--|---------------|-------------|---------------------------|------|
| 1 | Type 304 Stainless Steel Support Beams | 1.00 LS | \$35,958.75 | \$35,958.75 | 0.00 |
| | | | | TOTAL: \$35,958.75 | |

| Item No. | Description | Proposed Qty. | Unit Price | Total | Days |
|----------|--|---------------|-------------|---------------------------|------|
| 1 | Type 304 Stainless Steel Support Beams | 1.00 LS | \$35,958.75 | \$35,958.75 | 0.00 |
| | | | | TOTAL: \$35,958.75 | |

| | | |
|--|--|-----------------|
| Method of determining change in Contract Price | Original Contract Price: | \$59,209,250.00 |
| | Previous Approved Changes to Contract Price: | \$-9,699,523.00 |
| Lump Sum | Proposed Change to Contract Price: | \$35,958.75 |

Per the Standard General Conditions of the Construction Contract, this Work Change Directive will not change the Contract Price or the Contract Times but is evidence that the parties expect that the modification ordered or documented by this Work Change Directive will be incorporated in a subsequently issued Change Order, following negotiations by the parties as to the Work Change Directive's effect, if any, on the Contract Price and Contract Times; or, if negotiations are unsuccessful, by a determination under the terms of the Contract Documents governing adjustments, expressly including Paragraph 11.04 regarding Change of Contract Price.

Workflow Approvals:

| | | |
|-------------------|------------------------------|-------------------------------|
| Submit | Matt Hayes | Tuesday, August 31, 2021 |
| 1 Prepared By: | Jeff Champion | Tuesday, August 31, 2021 |
| 2 Recommended By: | Catharine (Katie) Richardson | Wednesday, September 01, 2021 |
| 3 Accepted By: | Frank Wizner | Monday, September 27, 2021 |
| 4 Approved By: | Christopher (Chris) Walter | Wednesday, October 06, 2021 |

Potential Cost Impact (PCI) Proposal Request

PROJECT NAME: Waukesha Aeration
5207 W Oakwood Rd.

Franklin Wisconsin

PROJECT NUMBER: 20057

DATE: 8/12/2021

PCI #: PCI #1 - 2

To: Trevor Scaife

SJ Louis

Email: TrevorS@sjlouis.com

Phone: 320-247-7206

**PRICING FOR PCI
DUE BY: 8-12-2021**

Description Assoicated costs for the changing of the beams for the catwalk in the building. This is option 2 which is the provide a T304 Stainless Steel beam per the size requirements from Del Lange. The Main beams are W16 x W31 while the cross beams are W12 x W16 which matches the original design sizes... just a different material.

Self-Performed Work:

| Description | Quantity | Labor | | | Materials | Equipment | | Totals |
|-----------------------------------|----------|-------------|-------------|-------------|-----------|-----------|-------|--------|
| | | Total Hours | Hourly Rate | Total Labor | Total | Type | Total | |
| 1 | | | | | | | | 0 |
| 2 | | | | | | | | 0 |
| 3 | | | | | | | | 0 |
| 4 | | | | | | | | 0 |
| 5 | | | | | | | | 0 |
| Subtotal | | | | | | | | 0 |
| Overhead Profit & Markup (____) | | | | | | | | 0 |
| Total Contractor cost with markup | | | | | | | | 0 |

Sub-Tier Subcontractors:

| Description | Quantity | Total Hours | Hourly Rate | Total Labor | Material | Equipment Type | Equip Total | |
|--|----------|-------------|-------------|-------------|---------------|----------------|-------------|---------------|
| 1 Cardinal Fabrication - Add T304 Stainless Beam | 1 | | | | \$ 38,000.00 | | | \$ 38,000.00 |
| 2 Cardinal Fabrication - Remove Aluminum Support | 1 | | | | \$ (4,550.00) | | | \$ (4,550.00) |
| 3 | | | | | | | | 0 |
| Subtotal | | | | | | | | \$ 33,450.00 |
| Subcontractor markup 7.50% | | | | | | | | \$ 2,508.75 |
| Total Subcontractor cost with markup | | | | | | | | \$ 35,958.75 |
| Total | | | | | | | | \$ 35,958.75 |

Schedule Impact: 40 Days: Working


Please review and respond NO LATER THAN the date noted above with any and all changes (add, deduct, or no change) to your contract in terms of dollars and/or schedule impact caused by the above modification. It is recommended to use this form when providing your cost, if not please reference PCI Number above to identify this request. Note: if no response is received within the allotted time provided, Miron will proceed with pricing.

Additional Comments:

This includes the entire I beam system to created the catwalk. It is a price that reflects the removal of old material and the input of the new material.


J.H. Hassinger
Hunter Milner

cc: File
Jobsite



PLAN
SCALE: 1/4" = 1'-0"

1 CORNER REINFORCING DETAIL
SCALE: 3/8" = 1'-0"




MEMBER SIZES ARE PROVIDED FOR PRICING AND AVAILABILITY COMPARISON BETWEEN GALVANIZED STEEL AND TYPE 304 STAINLESS STEEL.

STAINLESS STEEL MEMBERS SHALL BE THE SAME SIZE AS CARBON STEEL SIZES INDICATED. STAINLESS STEEL MEMBERS SHALL BE TYPE 304.

STEEL MEMBERS SHALL CONFORM TO ASTM A992 AND SHALL BE HOT DIP GALVANIZED

NOTES:

1. THERN DAVIT CRANE 5PA5, WALL MOUNTED WITH 1/2" TYPE 316 SST POWER-STUD SD/6 WEDGE ANCHORS, 4" MIN EMBEDMENT. TOP OF WALL BASE PLATE SHALL BE 1'-0" FROM TOP OF WALL.
2. COLLECTION TROUGH: 1/8" TYPE 316 SST, 1'x3'-10'x2'-0" TALL, OPEN TOP, WELDED JOINTS. FASTEN TROUGH TO SUPPORTS WITH TWO 3/8" TYPE 316 SST BOLTS, EACH SUPPORT.
3. ZURN Z806 6" WIDE REVEAL FIBER REINFORCED POLYMER TRENCH DRAIN SYSTEM. TRENCH SHALL BE 3.5" DEEP AT NORTH END AND SHALL SLOPE SOUTH AT 0.75%.



| | | | |
|--|-----|--|-----|
| Waukesha Water Utility <small>SERVING WAUKESHA SINCE 1886</small> | | Greeley and Hansen <small>741 N. GRAND AVE. SUITE 308 WAUKESHA, WI 53186</small> | |
| GREAT WATER ALLIANCE™ | | CONTRACT PACKAGE 6: RETURN FLOW PIPELINE, 18-INCH SANITARY SEWER, AND OUTFALL FACILITIES REAERATION BUILDING AND OUTFALL REAERATION BUILDING PLAN AND DETAIL | |
| APPROVED | | | |
| SEAL AFFIXED MONTH / DAY / YEAR | | | |
| MARCH 2020 | | | |
| JOB NO.: 15310 | | | |
| DESIGN | DRL | CHK | CA |
| APPRV | DRL | DRWN | DLM |
| SCALE: | | AS SHOWN | |
| DRAWING NUMBER | | | |
| S802 | | | |
| SHEET 255 OF 272 | | REV 0 | |