



CONSTRUCTION SITE SEQUENCING

1. INSTALL PERIMETER SILT FENCE, INLET PROTECTION AND TEMPORARY CONSTRUCTION ENTRANCE.

2. CONDUCT ROUGH GRADING EFFORTS AND INSTALL CHECK DAMS AND SEDIMENT TRAPS/BASINS AS NEEDED.

3. INSTALL UTILITY PIPING AND STRUCTURES, IMMEDIATELY INSTALL INLET PROTECTION.

4. COMPLETE FINAL GRADING, INSTALLATION OF GRAVEL BASE COURSES, PLACEMENT OF CURBS, PAVEMENTS, WALKS, ETC.

5. PLACE TOPSOIL AND IMMEDIATELY STABILIZE DISTURBED AREAS WITH EROSION CONTROLS.

6. EROSION CONTROL MEASURES SHALL BE REMOVED ONLY AFTER SITE CONSTRUCTION IS COMPLETE WITH ALL SOIL SURFACES HAVING AN ESTABLISHED VEGETATIVE COVER.

CONTRACTOR MAY MODIFY SEQUENCING AFTER ITEM 1 AS NEEDED TO COMPLETE CONSTRUCTION IF EROSION CONTROLS ARE MAINTAINED IN ACCORDANCE WITH THE CONSTRUCTION SITE EROSION CONTROL REQUIREMENTS.

LEGEND

STORM SEWER MANHOLE

STORM STORM CATCH BASIN (ROUND CASTING)

PROPOSED CONTOUR

PROPOSED SPOT ELEVATION

DIRECTION OF SURFACE FLOW

FENCE LINE, TEMPORARY SILT

INLET PROTECTION

CONSTRUCTION ENTRANCE

HYDROSEED
(PER MANUFACTURER SPECIFICATIONS)

EROSION CONTROL BLANKET
(NORTH AMERICAN GREEN S75 OR EQUAL)

DITCH CHECK

GENERAL NOTE

1. LIMITS OF FINAL CITY STREET PAVEMENT AND CURB AND GUTTER REMOVAL AND REPLACEMENTS TO BE MARKED BY CITY ENGINEERING STAFF IN FIELD.



N58 W6181 COLUMBIA RD.
P.O. BOX 332
CEDARBURG, WISCONSIN 53012

PH. (262) 377-8001
FX. (262) 377-8003

PROJECT
BRIDGE CHURCH

ADDITION AND RENOVATION

1314 S GRAND AVE
WAUKESHA, WI
53186

ISSUE

PROGRESS DOCUMENTS
These documents reflect progress and intent and may be subject to change, including additional detail. These are not final construction documents and should not be used for final bidding or construction-related purposes.

PROJECT INFO
Date
07/25/2025
Project No.
6112.00-WI

SHEET TITLE
EROSION CONTROL PLAN