

Project Reviews

City of Waukesha

Project Number: SPAR26-00026

Description: **245 N Barstow, Caroll U Sullivan School of Business, Eng & T**

Applied: **4/27/2026**

Approved:

Site Address: **100 N EAST AVE**

Closed:

Expired:

City, State Zip Code: **WAUKESHA, WI 53186**

Status: **RECEIVED**

Applicant: **Carroll University, C/O Thomas Heffernan**

Parent Project:

Owner: **Carroll University, C/O Thomas Heffernan**

Contractor: **<NONE>**

Details:

PC26-0050

pmt receipt to ckubiak@kahlerslater.com

LIST OF REVIEWS

SENT DATE	RETURNED DATE	DUE DATE	TYPE	CONTACT	STATUS	REMARKS
Review Group: ALL						
5/11/2026	5/12/2026	5/15/2026	EROSION CONTROL	Cali Bonie	REVIEW COMPLETE	See Notes
Notes:						
1. A City erosion control permit will need to be issued prior to the start of any work. 2. Extend silt fence along N Barstow St 3. Inlet protections shall meet the DNR Tech Standard 1060 for Type D 4. Storm sewer connection to basin standpipes is shown as HDPE on plans, but PVC in basin details. 5. Basin details show underdrain and cleanouts. What is proposed layout for underdrain, and specs for slope, wrapping, etc.						
5/11/2026	5/12/2026	5/15/2026	ENGINEERING CONSTRUCTION	Mathew Vincent	REVIEW COMPLETE	See Notes
Notes:						
-The patches in the ROW asphalt shall follow the city standard and must be joint to joint. This applies to utilities work and curb and gutter patching unless a saw is run along the flange. Any damage to the existing asphalt shall require a patch in that area. -A ROW permit must be issued prior to work in the ROW. To obtain a permit please contact Mat Vincent (mvincent@waukesha-wi.gov or (262) 349-5549). The permit lasts 30 days until it must be renewed. -All ROW must be inspected. Please contact Mat Vincent for inspection. If inspection does not occur it may result in rejection of work. -Curb ramp shown to be removed crossing Barstow on C201 and not being shown to be replaced on any other sheet (C300, etc)						
Review Group: AUTO						
4/27/2026	4/27/2026	5/11/2026	Building Inspection	KRISTIN STONE	REVIEW COMPLETE	no remarks
Notes:						

Project Reviews

City of Waukesha

4/27/2026	4/27/2026	5/11/2026	Fire	Brian Charlesworth	REVIEW COMPLETE	None
Notes:						
4/27/2026	5/14/2026	5/11/2026	General Engineering	Josh Meyerhofer	REVIEW COMPLETE	See notes
Notes: Review comments included in attachments. MSA/GRAEF/Kahler Slater held meeting on 05/12/2026 and final plans shall be submitted addressing prior comments as well as attached.						
4/27/2026	5/21/2026	5/11/2026	Planning	CHARLIE GRIFFITH	REVIEW COMPLETE	
Notes: Fencing for generator area should be black coated chain link.						
4/27/2026		5/11/2026	Planning Commission	Unassigned		
Notes:						
4/27/2026	4/27/2026	5/11/2026	Water Utility	Mat Kadrich	REVIEW COMPLETE	see notes
Notes: 1) Please contact WWU 72 hours prior to work being performed. 2) Please complete a water lateral application found on our website. All fees must be paid prior to WWU making the tap. 3) WWU will supply tapping sleeve, valve, and valve box. 4) 6" PVC must be DR-14 5) Existing 1" copper service needs to be abandoned at the water main by turning the corp off and capping the corp. This needs to be inspected by WWU.						