

-ALL SILT FENCE MUST BE INSTALLED BY THE CONTRACTOR AND INSPECTED BY THE CITY PRIOR TO ANY SITE WORK.

-SITE EROSION CONTROL MEASURES MUST BE IN PLACE AT ALL TIMES. SHOULD DEVICES BE REMOVED FOR WORK ACCESS, THEY SHALL BE REINSTALLED AT THE END OF EACH WORK DAY UNTIL PAVEMENTS HAVE BEEN INSTALLED AND ALL LANDSCAPE AREAS HAVE BEEN MULCHED AND SODDED. SEEDED AREAS MUST EXHIBIT MINIMUM OF 70% SOIL COVERAGE.

-REFER TO THE SWPPP PLAN NOTES AND DETAIL SHEETS SWPPP2-4 FOR MORE INF*O*RMATI*O*N.

CONTACT BRAD FRY KWIK TRIP, INC <u>PO BOX 2107</u> LACR*OSS*E, WI 54602 <u>608-783-8010</u>

## CONSTRUCTION SEQUENCE

POSSIBLE.

\* INSTALL ROCK CONSTRUCTION ENTRANCE. THIS IS THE ONLY ENTRANCE AND EXIT TO BE USED FOR ALL CONSTRUCTION ACTIVITIES. \* INSTALL SILT FENCE AND BIO ROLL "LOG WEEPERS".

\* INSTALL STORM DRAIN INLET PROTECTION ON EXISTING INDICATED STORM

\* STRIP TOPSOIL AND GRADE SITE IN INCREMENTS APPROPRIATE TO WORK WHILE MAINTAINING SEDIMENTATION AND EROSION CONTROL PRACTICES IN CONFORMANCE WITH LOCAL AND STATE GUIDELINES. \* INSTALL ADDITIONAL EROSION AND SEDIMENT CONTROL BMP'S WHEN SITE WORK

AND GRADING ALLOWS. \* CONSTRUCT UTILITIES AND INSTALL ADDITIONAL STORM DRAIN INLET PROTECTION TO INLETS AS SOON AS THEY ARE CONSTRUCTED.

\* PREPARE ROADWAY AND PARKING LOT SUBGRADE. INSTALL CURB AND GUTTER AND PAVE SITE. \* APPLY SEED FERTILIZER AND MULCH TO LANDSCAPE LAWN AREAS AS SOON AS

\* FLUSH STORM SEWER. \* ONCE THE PROJECT SITE IS 80% STABILIZED, ALL REMAINING TEMPORARY EROSION CONTROL BMP's SHALL BE REMOVED.

> PROPOSED SILT FENCE PROPOSED \$10 ROLL "LOG WEEPERS" PROPOSED LIMITS OF DISTURBANCE

> > STORM DRAIN INLET PROTECTION

PROPOSED RIPRAP/ CHECK DAM

PROPOSED ROCK CONSTRUCTION ENTRANCE

Legend

THE LOCATIONS OF EXISTING UTILITY INSTALLATIONS AS SHOWN ON THIS PLAN ARE APPROXIMATE. THERE MAY BE OTHER UNDERGROUND UTILITY INSTALLATIONS WITHIN THE PROJECT AREA THAT ARE NOT SHOWN.

CONTRACTOR SHALL PROVIDE EROSION CONTROL FACILITIES IN ACCORDANCE WITH THE CITY OF WAUKESHA EROSION CONTROL ORDINANCE, THE WISCONSIN DNR STORMWATER CONSTRUCTION AND POST CONSTRUCTION TECHNICAL STANDARDS, WDNR PERMIT CONDITIONS, AND THESE DOCUMENTS; THE MOST STRINGENT TO APPLY.

R.A.SMITH NATIONAL ASSUMES NO RESPONSIBILITY FOR DAMAGES, LIABILITY OR COSTS RESULTING FROM CHANGES OR ALTERATIONS MADE TO THIS PLAN WITHOUT THE EXPRESSED

WWW.DiggersHotline.com WRITTEN CONSENT OF R.A.SMITH NATIONAL

Toll Free (800) Milwaukee2442a-(354) 259-1181

www.DiggersHotline.com

TRIP 

KWIK TRIP, Inc. P.O. BOX 2107 1626 OAK STREET LACROSSE, WI 54602-2107 PH. (608) 781-8988 FAX (608) 781-8960

R.A. Smith National

Beyond Surveying and Engineering

16745 W, Bluemound Road, Brookfield, WI 53005-5938 262-781-1000 Fax 262-781-8466, www.rasmithnational.com Appleton, WI Orange County, CA Pittsburgh, PA

ISCONSIN Ы TORI CON  $\circ$ 

DE N O NO. DATE DESCRIPTION

DRAWN BY	RASN
SCALE	<u>GRAPHIC</u>
PROJ. NO.	3 4 <i>0</i> 4 0
DATE	04- 3-20 5
SHEET	SWP1