

City of Waukesha Department of Public Works 201 Delafield Street Waukesha, WI 53188 Waukesha-wi.gov

## **Stormwater Management Plan**

Attachment D (Rev 1/22)

Project Name:					
Engineer & Design Firm:					
			OTODIA WATER MANAGEMENT BLAN WORKOUTET		
for site p	olan revi	ew. A St	STORM WATER MANAGEMENT PLAN WORKSHEET equires a Stormwater Management Plan to be submitted with the proposed development plans formwater Management Plan is a document describing the storm water management practices		
	constructed and implemented within the proposed development to ensure compliance with the storm water management criteria, as set forth by the City of Waukesha. The purpose of a Stormwater Management Plan is to				
			ealth of the public, property and aquatic environment from the threats due to storm water from		
			y. The worksheet will provide a basis to the information that shall be provided when preparing a		
			nt Plan for a proposed development. This Plan shall include a set of complete plans and		
			a registered professional engineer.		
Stormwa	ater Man	agemer	nt Plans are required as listed in City Code Book Chapter 32.06(b)		
			Exemptions for Design and Plan Requirements		
YES	NO	N/A			
			Site is associated with agricultural or sylvicultural activities		
			Design Requirements: Total Suspended Solids		
YES	NO	N/A			
			Site is a New Development – 80% Reduction must be met		
			Site is an Infill Development – 80% Reduction must be met		
			Site is a Redevelopment – 40% Reduction must be met		
			Site has areas of New Development and Redevelopment		
			Calculations for % Reduction are included in the plan (WinSLAMM input and output)		
			Storm water Management Facilities to address TSS removal are designed according		
			to Chapter 32 of the City Code Book and DNR Technical Standards – Check all that apply:		
			☐ Wet Detention Basin		
			☐ Bio Retention Basin		
			□ Swales		
			☐ Proprietary Devices		
			☐ Other (specify):		
			Design Requirements: Peak Discharge		
YES	NO	N/A			
			Storm water Management Facilities to address Peak Discharge are designed		
_	_	_	according to Chapter 32 of City Code Book and DNR Technical Standards – Check		
			all that apply:		
			☐ Wet Detention Basin		
			☐ Bio Retention Basin		
			□ Swales		
			☐ Other (specify):		
			Downstream Capacity for 2-year, 10-year and 100-year, 24-hour design storms are		
			met		
			Calculations of available capacity, proportional share, and proposed utilized capacity		
			under all design storms are included in plan		

Calculations of Peak Discharge are included in the plan

Design Requirements: Infiltration				
YES	NO	N/A		
			Hydraulic Soil Type:	
			☐ Soil Type A – Proceed	
			☐ Soil Type B – Proceed	
			☐ Exemption or Exclusion – Provide documentation	
			Site and Soil Evaluation Report per DNR Technical Standard 1002	
			Certification by a Wisconsin registered Professional Soil Scientist.	
			Low Imperviousness. Ex: low density residential parks, cemeteries Post-Development Infiltration Performance Standards:	
			☐ Up to 40% Connected Impervious Surface	
			□ 90% of Pre-Development Infiltration volume met	
			☐ 1% of site – Maximum Effective Infiltration Area	
			Medium Imperviousness. Ex: Medium and high density residential, multi-family,	
Ш			industrial, institutional, office park.	
			Post-Development Infiltration Performance Standards:	
			☐ 40%-80% Connected Impervious Surface	
			☐ 75% of Pre-Development Infiltration volume met	
			☐ 2% of site – Maximum Effective Infiltration Area	
			High Imperviousness. Ex: commercial strip malls, shopping centers, commercial	
			downtowns Post-Development Infiltration Performance Standards:	
			☐ Greater than 80% Connected Impervious Surface	
			·	
			<ul> <li>□ 60% of Pre-Development Infiltration volume met</li> <li>□ 2% of site – Maximum Effective Infiltration Area</li> </ul>	
			Site has parking lots and new road construction:	
			□ Pretreatment included	
			☐ 10% Infiltration of the runoff from the tow-year, 24-hour design storm with	
			Type II Distribution	
			Calculations of Infiltration Volumes are included in the plan and model input and output (WinSLAMM)	
			Exclusions for Infiltration:	
			☐ Tier 1 Industrial Facility	
			☐ Storage and Loading Areas of Tier 2 Industrial Facility	
			☐ Fueling and Vehicle Maintenance Facility	
			☐ Areas within 1,000 feet up gradient of Karst Features	
			☐ Areas within 100 feet downgradient of Karst Features	
			☐ Areas with < 3 feet of separation from bottom of Infiltration System to	
			seasonal high groundwater or top of bedrock (does not prohibit roof runoff)	
			☐ Areas with runoff from industrial, commercial and institutional parking lots	
			and roads with < 5 feet separation from bottom of infiltration system to	
			elevation of seasonal high groundwater or top of bedrock	
			☐ Areas within 400 feet of community water system well	
			☐ Areas within 100 feet of private well	
			☐ Areas where contaminants of concern (defined by NR720.03(2) are present in the soil through which infiltration will occur)	
			☐ Area where soil does not meet any of the following characteristics between bottom of infiltration system and seasonal high groundwater and top of bedrock:	
			☐ At least 3-foot soil laver with 20% fines or greater	

			☐ At least 5-foot soil layer with 10% fines or greater
YES	NO	N/A	
			Exemptions for Infiltration:
			☐ Areas where infiltration rate < 0.6 inches/hour
			☐ Parking Areas and Access Roads less than 5,000 square feet for commercial
			and industrial
			☐ Redevelopment Post-Construction Sites
			☐ Infill Development < 5 acres
			☐ Infiltration during periods when soil on the site is frozen
			☐ Roads in commercial, industrial and institutional land uses
			☐ Arterial Roads in Residential land uses
			Storm water Management Facilities to address Infiltration are designed according to
			Chapter 32 of the City Code Book and DNR Technical Standards – Check all that
			apply:
			☐ Bioretention Basin (1004)
			☐ Infiltration Basin (1003)
			☐ Infiltration Trench (1007)
			☐ Permeable Pavement (1008)
			☐ Rain Garden (1000)
			☐ Other (specify):
			Design Requirements: Protective Areas
YES	NO	N/A	
			Impervious areas are outside protective area. If not, provide a written explanation.
			Land disturbing activities are within a protective area. If <b>Yes</b> , check all that apply:
			☐ If no impervious area is within protective area, adequate sod or self-sustaining
			vegetative cover of 70% or greater shall be established.
			☐ Adequate sod or self-sustaining vegetative cover is sufficient for bank stability,
			maintenance of fish habitat and filtering of pollutants from upslope overland
			flow areas under sheet flow conditions.
			☐ Non-Vegetative materials are employed on the bank as necessary to prevent
		_	erosion (steep slopes, high velocity areas).
			Best Management Practices are located within the protective area – Check all that
			apply: ☐ Filter Strips
			□ Swales
			☐ Wet Detention Basins
			Other (specify):
			NON-ANNICANA Arase Anniv:
			Non-Applicable Areas Apply:
			☐ Structures that cross or access surface water (boat landing, bridge, culvert)
			☐ Structures that cross or access surface water (boat landing, bridge, culvert) ☐ Structures constructed in accordance with Section 59.692(1v) Wisconsin
			☐ Structures that cross or access surface water (boat landing, bridge, culvert) ☐ Structures constructed in accordance with Section 59.692(1v) Wisconsin Statutes:
			☐ Structures that cross or access surface water (boat landing, bridge, culvert) ☐ Structures constructed in accordance with Section 59.692(1v) Wisconsin Statutes: ☐ Post-Construction Runoff does not enter surface water except to the extent
			☐ Structures that cross or access surface water (boat landing, bridge, culvert) ☐ Structures constructed in accordance with Section 59.692(1v) Wisconsin Statutes:
YES	NO	N/A	<ul> <li>☐ Structures that cross or access surface water (boat landing, bridge, culvert)</li> <li>☐ Structures constructed in accordance with Section 59.692(1v) Wisconsin</li> <li>Statutes:</li> <li>☐ Post-Construction Runoff does not enter surface water except to the extent that vegetative groundcover necessary for bank stability</li> </ul>
YES			□ Structures that cross or access surface water (boat landing, bridge, culvert) □ Structures constructed in accordance with Section 59.692(1v) Wisconsin Statutes: □ Post-Construction Runoff does not enter surface water except to the extent that vegetative groundcover necessary for bank stability  Design Requirements: Fuel and Maintenance Facilities  Are Fuel and Maintenance Facilities on the Site?
	NO	N/A	☐ Structures that cross or access surface water (boat landing, bridge, culvert) ☐ Structures constructed in accordance with Section 59.692(1v) Wisconsin Statutes: ☐ Post-Construction Runoff does not enter surface water except to the extent that vegetative groundcover necessary for bank stability  Design Requirements: Fuel and Maintenance Facilities

	Design Requirements: Swale Treatment for Transportation Facilities				
YES	NO	N/A			
			Does the site use swales for runoff conveyance and pollutant removal for transportation facilities? If <b>Yes</b> , must have the following:  Groundcover:  Vegetated  Non-Vegetated where appropriate to prevent erosion or provide runoff treatment (riprap, check dams)		
			Swale Velocity Control:		
			☐ Swale is 200 feet or more in length with a velocity no greater than 1.5 feet per second for the two-year, 24-hour design storm or two-year storm with duration equal to time of concentration		
			☐ Swale is 200 feet or more in length with velocity > 1.5 feet per second then velocity is reduced to maximum extent practicable. Written explanation stating why requirement of > 1.5 feet per second cannot be met		
			Exemptions Apply:  Average Daily Vehicles > 2,500 and initial surface water of the state that runoff directly enters is any of the following:  An outstanding resource of water (ORW)  An exceptional resource water (ERW)		
			☐ Water is listed in Section 303(d) of the Federal Clean Water Act and is identified as impaired in whole or in part due to non-point source impacts ☐ Water where targeted performance standards are developed under NR 151.004 of the Wisconsin Administrative Code to meet water quality standards		
	Plan Requirements				
YES	NO	N/A			
			Provide permit application form, including contact information (name, address, telephone number) for the landowner, developer, land operator, certified project engineering, responsible party for installation of storm water management practices, responsible party for long-term maintenance of the storm water management practices.		
			Legal Description of proposed development.		
			Narrative describing the proposed development.		
			Brief summary of Design Criteria and methods used for development of Storm Water Management Practices.		
			Storm Water Management Maintenance Agreement shall be included with the Storm Water Management Plan (see Storm Water Management Maintenance Agreement template for additional information required).		
			Certification by a Wisconsin registered professional engineer.		
			Financial Guarantee.		

Description and Site Characteristics for Pre/Post Development conditions shall be delineated by one (1) or more site maps at a scale of not less than one (1") inch equals two hundred (200") feet. The map(s)				
			num, the following information:	
YES	NO	N/A	, , , , , , , , , , , , , , , , , , , ,	
			Site Location and Legal Description.	
			Pre-developed and revised topography by contours related to Horizontal: North American Datum of 1983/2011; Vertical: North American Vertical Datum of 1988 (12) approved by City. The topographic contours of the site shall not exceed 2 feet. The topography shall extend at minimum 100 feet outside the site boundaries to show runoff patterns onto, through and from the site.	
			One hundred (100) year Floodplain boundary, shore land, environmental corridors, and wetland boundaries shall be delineated if applicable	
			All lakes, streams, and other water bodies illustrated on map shall be named as defined on a USGS 7.5 minute topographic map.	
			Predominant Soil Types and Hydraulic Soil Group Classifications per NRCS	
			Coordinates of all manhole and inlets with reference to two nearest reference point monuments which shall be Section or ¼ Section corners, related to the Horizontal: North American Datum of 1983/2011; Vertical: North American Vertical Datum of 1988 (12)	
			Location, capacity, and dimensions/details of on-site Pre-developed and Post-developed storm water management facilities such as, but not limited to, the following: manholes, pipes, curbs, gutters, curb inlets, filter strips, swales, detention basins, curb cuts, and drainage gates.	
			Location, extent, detailed drawings, typical cross sections and slope ratios of all pre- developed and post-developed storm water retention and detention areas and drainage ways – list inlet/outlet elevations, permanent water surface elevation, high water surface elevation, and emergency spillway elevation, if applicable.	
			Location and Elevations at top and bottom of pre-developed and post-developed buildings and structures.	
			Locations and names of pre-developed and post-developed streets and intersections and the location of parking lots, sidewalks, bike paths and impervious surfaces (excluding single family residences). Map(s) shall clearly differentiate pre-developed and post-developed surfaces.	
			Delineation and dimensions of all pre-developed and post-developed property boundaries, easements, right-of-way, building setbacks, maintenance easements, and other restrictions.	
			Pre-developed and post-developed land use boundaries, including cover type and condition.	
			Post-developed land use cover totals for Impervious and Pervious areas as well as permanent water surface area of all storm water management facilities.	
			Delineation of pre-developed and post-developed watershed and sub-watershed boundaries used in determination of Peak flow discharges and discharge volumes from the site. (If the watershed extends beyond the site boundaries, a separate watershed map can be supplied).	
			Location of the pre-developed and post-developed discharge points.	
			Pre/Post developed directional Flow Paths used to calculate existing/proposed time of concentrations.	
			Location of the Emergency Overland Flow.	
			Location of any Regional Treatment Options (if applicable).	
			Identify all pre-developed land cover features, such as, natural swales, natural depressions, native soil infiltrating capacity and natural groundwater recharge areas.	
			Location of any protective areas within the site.	
			Location of wells located within 1,200 feet of pre-developed and post-developed Storm  Water Detention Basins, Infiltration Basins, or Infiltration Trenches	

			Delineation of Wellhead protection areas defined under NR 811.16		
Supportive Information and Calculation summaries shall be supplied for all storm water management					
requirements as dictated in the checklist under Design Requirements:					
YES	NO	N/A			
			Pre-developed and post-developed watershed, sub-watersheds, and land use areas (acres, watershed shall be delineated by property lines).		
			Pre-developed and post-developed impervious areas (acres).		
			Pre-developed and post-developed Runoff Curve Numbers.		
			Pre-developed and post-developed Time of Concentration.		
			Pre-developed and post-developed peak flows for the 2-year, 10-year and 100-year, 24-hour storm events for each discharge point.		
			Total suspended solids removal computations to show compliance.		
			Design computations for the runoff volume of the pre-developed and post-developed conditions to show compliance with the infiltration requirements.		
			Design computations for all storm water drainage facilities such as, but not limited to, inflow/outflow rates, hydrographs, water surface elevations, outlet design computations, runoff discharge volume, velocities, and stage/storage data.		
			Design computations for the 10-year Rational Method flows for all proposed storm conveyance systems.		
			Computation of the available downstream capacity flowing full, overflow level of ditches and the top of the upstream end of the pipe for any culverts.		
			Computation of the downstream capacity using the 5-year rational storm.		
			Tail water analysis included in storm water design for 2-year, 10-year and 100-year storm events.		
			Design computations to illustrate compliance with pollutant loading criteria (Storm Water Quality Management practices) with pre- and post-storm water management facilities.		
			Narrative describing all assumptions that were deemed appropriate for design.		
			Explanation of provisions to preserve and use natural topography and land cover features.		
			Explanation of restrictions on Storm Water Management practices by wellhead protection plans (if applicable).		
			Results of investigations of soil and groundwater required for installation of Storm Water Management practices.		
			Impact assessment results on Wetland Functional Values (if applicable).		
			Storm Water Management practices installation schedule.		
			Cost estimate for the construction, operation and maintenance of each Storm Water Management practice. est. \$1,500		
			Any additional information that the City, or designee, may need to evaluate the impacts of the storm water discharge quality and quantity on the existing area and existing utilities.		