CHANGE ORDER RECORD

REPORT GENERATED 8/28/2019

CUSTOMER:		City of Waukesha Fire Department	Job 33152
DATE	ADD/DEL.	DESCRIPTION	PRICE
	ORIGINAL CONTRACT PRICE		
02/11/19	Change	Change cab side water level gauges to Whelen PSTANK2 LED strip level style gauges. Requires additional light driver from main water level gauge.	($414)
02/11/19	Change	Move front door window and lock switches high and forward on door panels.	$233
02/11/19	Change	Change LED backlit handrails from red LED to blue LED.	$0
02/11/19	Add	Add engine tunnel mounting plate to lower officer's side engine tunnel.	$368
02/11/19	Add	Add mounting boards each side crew cab wall, outboard full height and width, above the outside compts.	$565
02/11/19	Add	Add (1) Streamlight 180 LED light to the LS3 compartment hanging from compartment ceiling.	$314
02/11/19	Change	Battery charger in LS3 to be mounted as high and far back in the compartment as possible.	$0
02/11/19	Add	Add AM/FM radio control switch to officer's side overhead switch panel.	$130
02/11/19	Change	Extended hosebed flooring in bed #1 to create flat floor in the hosebed.	$400
02/11/19	Change	Change rear hosebed tarp to be black in color with number "3" to be blue.	$0
02/11/19	Change	Change rear hosebed tarp to be Velcro on top with snaps in the corners in place of seat belt buckles.	($86)
02/11/19	Change	Change location of officer's side RS3 compartment door unlock switch from the pump panel to the officer's seat riser.	$0
02/11/19	Change	Raise height of RS3 compartment heater to height of the ladder rack actuator box.	$0
02/11/19	Change	Change front 2.50" discharge on top of front bumper to stainles steel swivel on top of bumper with manual drain valves, manual control at pump panel.	$1,149
02/11/19	Delete	Delete front bumper TFT turret with electric valve in pump house.	($8,213)
02/11/19	Delete	Delete TFT position indicator for front bumper turret.	($644)
02/11/19	Add	Add vinyl color coded garnish rings around front, side pump panel, and rear 2.50" discharge.	$206
02/11/19	Change	Change rear traffic directing light to (8) Whelen ION Mini individually mounted amber/red warning lights in place of traffic directing light.	$304
02/11/19	Change	Change compartment interior paint to spatter gray to match previous units.	($2,155)
02/11/19	Delete	Add hot dip galvanizing to chassis frame rails without chassis rustproofing over galvanizing.	$1,186
02/11/19	Add	Add hot dip galvanizing of the body compartment substructure.	$1,150
02/11/19	Add	Add 2nd adjustable shelf to RS1 to the rear of the extinguisher storage rack.	$212
02/11/19	Add	Add flat plate (no lip) adjustable shelf to the rear compartment. To be stiffer 3/8" plate in place of standard shelf thickness.	$206
02/11/19	Add	Add 3-bin 30 degree slant aluminum map binder storage with restraint strap, painted black to match the cab interior.	$571
02/11/19	Add	Add poly isolators between inner rear wheels and hubs (previously was just between inner rear wheels).	$33
02/18/19	Add	Add additional adjustable height shelf to passenger's side front compartment (EMS compartment).	$213
02/18/19	Change	Pre-emption emitter controller to be Tomar in place of Whelen.	$74
02/18/19	Add	Add hosebed divider to bed #4 above the poly storage tray in the right side of the hosebed. To match other styles (.25" adjustable flat plate with hand hold cutout).	$792
02/18/19	Add	Add additional shelf to RS3 front EMS compartment.	$207
03/04/19	Add	Add Carson siren with (2) 100 watt speakers.	$1,455
03/12/19	Add	Change to TES-295 Allison Trans Synd transmission fluid.	$339
04/20/19	Add	Change all seats to Bostrom Zip-Clean covers with spare set of covers.	$1,440
04/20/19	Change	Move cab lift control to right side bumper.	$237
07/19/19	Add	Lighting and striping updates, job 33152.	$2,240
07/19/19	Add	Add (3) handrails to cab interior near crew cab seats per post paint inspection trip.	$486
07/19/19	Add	Add protective cover/guard for cab lift pump.	$250
	CURRENT CONTRACT AMOUNT		**$3,248**
	CURRENT AMOUNT OVER OR (UNDER) ORIGINAL CONTRACT		**$3,248**