



City of Waukesha  
Department of Public Works  
130 Delafield Street  
Waukesha, WI 53188  
Waukesha-wi.gov

**Contract Change Order**  
**Form C107**  
(Rev 01/18)

Project: Construction Management Services for the Greenmeadow Sanitary Interceptor Sewer

Date: 12/5/19

Contract Number: 4072

Branch: Engineering Department.

Change Order Number: 1

Contractor: R.A. Smith Inc.

Amount of original contract ..... \$471,132.00

Amount of Contract prior this Change Order ..... \$471,132.00

**Description of change:**

R. A. Smith, Inc has provided construction management oversight for the construction of the Greenmeadow Sanitary Interceptor Sewer project through a lump sum contract which extended until the original completion date of the project of September 20, 2019. Due to delays caused by utility conflicts with AT&T and Waukesha Water Utility plus additional solid rock excavation, the underground portion of the project will extend into December 2019. To cover the construction management oversight for the time period from September 21 until December 20, the City requested R.A. Smith continue services through the completion of the open cut sewer installation. The estimated total cost is \$139,560.00. AT&T and Waukesha Water Utility will be responsible for \$85,000 of this amount.

This change order also extends the date of substantial completion to December 20, 2019 with Final Completion anticipated to be February 28, 2020

Amount of this Change Order..... \$139,560.00

Net Contract Amount after this Change Order..... \$610,692.00

\_\_\_\_\_  
City of Waukesha  
Director of Public Works

\_\_\_\_\_  
Date

\_\_\_\_\_  
Contractor  
R.A. Smith, Inc.

\_\_\_\_\_  
Date