



November 8, 2017

Dr. Fred Abadi, Ph.D, P.E.
Director of Public Works
City of Waukesha
130 Delafield Street
Waukesha, WI 53188-3616

Re: Change Order No. 5
Wastewater Treatment Plant Improvements
City of Waukesha, Wisconsin

Dear Dr. Abadi:

Enclosed are three copies of Change Order No. 5 and documentation for the change order items for your review and approval. If these are acceptable, please sign and return all copies to Strand Associates, Inc.® This letter also summarizes the items included in Change Order No. 5.

Item 5a–Switchgear monitoring points

This cost is for providing monitoring points associated with the service entrance switchgear, including new conduit and wiring between the switchgear and Structure 410. Add \$7,474.00.

There is no increase beyond what would have been included in the bid had the electrical work been shown on the bidding documents.

Item 5b–Antenna mounting and wiring

This cost is for mounting and wiring antennas at the Sunset Drive, Green Meadow, and West Avenue pumping stations. Add \$5,124.00.

There is no increase beyond what would have been included in the bid had the electrical work been shown on the bidding documents.

Item 5c–Generator and labor reimbursement

This credit is for reimbursement to the City of Waukesha (City) associated with labor and materials provided to the Contractor during modifications to the service entrance switchgear on May 19, 2016. Deduct \$11,910.00.

Item 5d–Concrete special crack repair allowance adjustment

This item adjusts the special crack repair allowance to reflect the final quantities of crack injection performed by the Contractor. All concrete crack repair work has been completed. Deduct \$11,303.00.

Dr. Fred Abadi, Ph.D, P.E.
City of Waukesha
Page 2
November 8, 2017

Change to Final Completion Date

The Final Completion date has changed from July 15, 2017, to October 26, 2017, due to change order work that extended beyond the original Final Completion date. Final payment will be recommended in accordance with the contract documents once all Contractor obligations have been satisfied. There will be no increase to the contract price and no increase in engineering costs due to the extension.

The sum of the above items in Change Order No. 5 results in a net deduct of \$10,615.00

Please call me with any questions.

Sincerely,

STRAND ASSOCIATES, INC.®

DRAFT

Vernon C. Witthuhn, Jr., P.E.

Enclosure



DRAFT

November 8, 2017

CHANGE ORDER NO. 5

PROJECT: Wastewater Treatment Plant Improvements
 OWNER: City of Waukesha
 CONTRACT: 1-2013
 CONTRACTOR: C.D. Smith Construction, Inc.

Description of Change

| | | | |
|--|---|---------------|----------------------|
| 5a | Switchgear monitoring points (CPR 043). | ADD | \$7,474.00 |
| 5b | Antenna mounting and wiring. | ADD | \$5,124.00 |
| 5c | Generator and labor reimbursement. | DEDUCT | (\$11,910.00) |
| 5d | Concrete special crack repair allowance adjustment. | DEDUCT | (\$11,303.00) |
| TOTAL VALUE OF THIS CHANGE ORDER: | | DEDUCT | (\$10,615.00) |

Contract Price Adjustment

| | |
|--|-----------------|
| Original Contract Price | \$41,800,000.00 |
| Previous Change Order Adjustments | (\$276,277.73) |
| Adjustment in Contract Price this Change Order | (\$10,615.00) |
| Current Contract Price including this Change Order | \$41,513,107.27 |

Contract Substantial Completion Date Adjustment

| | |
|--|----------------|
| Original Contract Substantial Completion Date | April 22, 2016 |
| Contract Substantial Completion Date Adjustments due to previous Change Orders | 0 days |
| Contract Substantial Completion Date Adjustments due to this Change Order | 38 days |
| Current Substantial Contract Completion Dates including all Change Orders | May 30, 2016 |

Contract Completion Date Adjustment

| | |
|--|------------------|
| Original Contract Completion Date | July 23, 2016 |
| Contract Completion Date Adjustments due to previous Change Orders | 327 days |
| Contract Completion Date Adjustments due to this Change Order | 133 days |
| Current Contract Completion Dates including all Change Orders | October 26, 2017 |

City of Waukesha–C.D. Smith Construction, Inc.
Contract 1-2013, Change Order No. 5
Page 2
November 8, 2017

DRAFT

This document shall become a supplement to the Contract and all provisions will apply hereto.

RECOMMENDED

DRAFT

ENGINEER–Strand Associates, Inc.®

Date

APPROVED

DRAFT

CONTRACTOR–C.D. Smith Construction, Inc.

Date

APPROVED

DRAFT

OWNER–City of Waukesha

Date