



CONTRACT CHANGE ORDER (CCO)

CHANGE ORDER WRITTEN AMENDMENT CHANGE NO: 005

TO CONTRACTOR: _____
 PROJECT: RETURN FLOW PUMP STATION AND ADVANCED PHOSPHORUS TREATMENT WITH FACILITIES ENHANCEMENTS FOR CLEAN WATER PLANT PROJECT D3165200
 OWNER: CITY OF WAUKESHA, WISCONSIN
 ENGINEER: JACOBS ENGINEERING GROUP

The following modification(s) to the Contract are hereby ordered (use additional pages if required):

See attached summary

Reason for Modification(s):

See attached summary

Attachments (List Supporting Documents):

Contract Amount or Price			
Original Total Contract Value	\$17,129,076.00		
Previous Contract Modification(s) (Add/Deduct)	\$295,037.20		
This Contract Modification (Add/Deduct)	\$0.00		
Revised Contract Amount	\$17,424,113.20		
Phosphorus Total Contract Value	\$8,910,365.07	RFPS Total Contract Value	\$8,218,710.93
Previous Phosphorus Contract Modification(s) (Add/Deduct)	\$295,037.20	Previous RFPS Contract Modification(s) (Add/Deduct)	\$0.00
This Phosphorus Contract Modification (Add/Deduct)	-\$84,448.23	This RFPS Contract Modification (Add/Deduct)	-\$86,444.54
2 Revised Phosphorus Contract Amount	\$9,120,954.04	Revised RFPS Contract Amount	\$8,132,266.39

CONTRACT CHANGE ORDER (CCO) - Milestone Changes

CHANGE ORDER WRITTEN AMENDMENT
 CHANGE NO: 005

Substantial Completion

Milestone 1-Advanced Phosphorus Treatment		Contract Times (Calendar Days)	
Original Duration		550	Days
Previous Contract Modification(s)	(Add/Deduct)	50	Days
This Contract Modification	(Add/Deduct)	0	Days
Revised Contract Time		610	Days
The Original Contract Milestone Date is December 12, 2021 (based on NTP of June 12, 2020)			
The Revised Contract Milestone Date is January 31, 2022			

Substantial Completion

Milestone 2 - RFPS Completion		Contract Times (Calendar Days)	
Original Duration		660	Days
Previous Contract Modification(s)	(Add/Deduct)	484	Days
This Contract Modification	(Add/Deduct)	28	Days
Revised Contract Time		1172	Days
The Original Contract Milestone Date is April 1, 2022 (based on NTP of June 12, 2020)			
The Revised Contract Milestone Date is August 28, 2023			

Final Completion

		Contract Times (Calendar Days)	
Original Duration		720	Days
Previous Contract Modification(s)	(Add/Deduct)	455	Days
This Contract Modification	(Add/Deduct)	182	Days
Revised Contract Time		1,357	Days

The Original Contract Milestone Date is June 12, 2022 (based on NTP of June 12, 2020)

The Revised Contract Milestone Date is February 29, 2024

Owner		Contractor		Engineer Recommendation ¹	
By:		By:		By:	Andrew Schrank
Date:		Date:		Date:	January 3, 2023

¹ Recommendation necessary for Change Orders.
 ES-P3-03 (REV 04.08.2008)