



**CITY OF WAUKESHA**

**Administration**

201 Delafield Street, Waukesha, WI 53188  
 Tel: 262.524.3701 fax: 262.524.3899  
 www.ci.waukesha.wi.us

<b>Committee:</b> Board of Public Works	<b>Date:</b> 2/23/2017
<b>Common Council Item Number:</b> ID #17- 0240	<b>Date:</b> 3/7/2017
<b>Submitted By:</b> Fred Abadi, Director of Public Works	<b>City Administrator Approval:</b> Kevin Lahner, City Administrator <b>KL</b>
<b>Finance Department Review:</b> Rich Abbott, Finance Director <b>RA</b>	<b>City Attorney's Office Review:</b> Brian Running, City Attorney <b>BR</b>
<b>Subject:</b> Review and act on Contract Change Order #3 with Advance Construction, Inc. for E. Moreland Blvd. Utility and Street Improvements.	

**Details:**  
 This Contract Change Order explains additional time requested by Advance Construction, Inc. for E. Moreland Blvd. Utility and Street Improvements for various delays in the contract beyond their control. Delays requested by Advanced Construction, Inc:

- 3-day delay due to sanitary sewer collapse. The lining company hired by the City to permanently repair the 27-Inch sanitary sewer work occupied the intersection of White Rock Avenue and E Moreland Blvd. which prevented other subcontractors to work in the intersection.
- 10-day delay due to:
  - Additional 12,319 Sq. Ft. of concrete sidewalk removal and replacement.
  - Additional 8,300 Sq. Ft. of asphalt driveway removal and replacement.
  - Damage to 1400 Sq. Yd. of concrete pavement from a motorist that drove on new pavement. There was no cost to the City for the damaged concrete, the Contractor negotiated cost to remove and repair with the motorist's insurance company.

The above request will add 13-Days to the contract. Completion date was December 9, 2016. Revised completion date for all work shall be December 30, 2016.

**Options & Alternatives:**  
 N/A

**Financial Remarks:**  
 No Financial implication with this change order.

**Executive Recommendation:**  
 Recommend approval of Contract Change Order #3 with Advance Construction, Inc. for E. Moreland Blvd. Utility and Street Improvements.

