



CITY OF WAUKESHA

Administration

201 Delafield Street, Waukesha, WI 53188
 Tel: 262.524.3701 fax: 262.524.3899
 www.waukesha-wi.gov

Committee: Board of Public Works	Date: 10/3/2019
Common Council Item Number: ID #19-1215	Date: 10/15/2019
Submitted By: Fred Abadi, Director of Public Works	City Administrator Approval: Kevin Lahner, City Administrator
Finance Department Review: Rich Abbott, Finance Director RA	City Attorney's Office Review: Brian Running, City Attorney BR
Subject: Review and act on Contract Change Order No. 6 with Super Excavators, Inc. for the Greenmeadow Sanitary Interceptor Sewer project.	

<p>Details:</p> <p>The Contract Change Order details additional work completed by Super Excavators, Inc.:</p> <p><u>Item #1 – Additional Water Utility Items – Waukesha Water Utility Bid Items</u></p> <p>An existing 20-inch watermain was exposed and found to be located in a different location than shown on the construction plans during the installation of the Greenmeadow sanitary interceptor sewer. The watermain required protection with steel sheeting since the excavation was approx. 18 feet deep with the watermain only 3 to 5 feet away. The sheeting allowed the existing main to be properly supported and protected without disruption of service or relocation. This additional work was approved by Waukesha Water Utility.</p> <ol style="list-style-type: none"> <u>Extra No. 3 Installation of steel sheeting to protect existing 20" watermain</u> Description: Installation of steel sheeting to protect existing 20" watermain including labor, equipment, and materials. Lump Sum <u>\$ 30,000.00</u> <p style="text-align: right;">Total Change Order <u>\$ 30,000.00</u></p> <p><u>Item #2 - Contract Completion Date Extension:</u></p> <p>The installation of the steel sheeting to protect the existing watermain required the contractor to stop sanitary interceptor sewer installation work to install the sheeting which delayed the contractor in completion of the sanitary interceptor work. Accordingly, it is proposed to extend the contract by 6 calendar days (6 working days, which will be charged to the Waukesha Water Utility), which is the equivalent number of days due to the documented utility delay on controlling contract items. The Completion date was October 24, 2019 for all HMA paving and November 14, 2019 for all other work. Revised completion date for all HMA paving shall be October 31, 2019 while the Completion date for all other work shall be November 21, 2019.</p>



Options & Alternatives:

There were no feasible alternatives. The work was time sensitive and had to be completed with this project.

Financial Remarks:

Original Contract: \$18,461,976.00

Contract prior to this Change Order: \$19,300,391.37

Account 7399-68290-71430 for Water \$30,000.00

Contract Change Order #6: \$30,000.00

Total Contract Amount after Change Order #6 = \$19,330,391.37

Executive Recommendation:

Recommend approval of Contract Change Order No. 6 with Super Excavators, Inc. for the Greenmeadow Sanitary Interceptor Sewer project.