



City of Waukesha
 Department of Public Works
 201 Delafield Street
 Waukesha, WI 53188
 Waukesha-wi.gov

Contract Change Order
Form C107
 (Rev 01/21)

PROJECT: Waukesha Public Library Renovation and Addition

DATE: September 9, 2021

Contract Number: 4218

Branch: Engineering Department

Change Order Number: 1

Contractor: Absolute Construction Enterprises, Inc.

Amount of original contract **\$3,230,400.00**

Amount of Contract prior this Change Order **\$3,230,400.00**

Description of change:

- 1. Program Room Divider Upgrade (CR1) \$911.78
- 2. Removal of bad insulation in Carnegie Room (CR2) \$6,654.23
- 3. Credit to Eliminate graphics on 3form panels (CR3)..... (\$35,937.85)
- 4. Change to floor to ceiling pilasters for toilet partitions (CR 4) \$1,155.69
- 5. Repair existing bad drywall (CR 5)..... \$1,547.12
- 6. Oven Hood change and replacement of concrete stairs (CR 6) \$19,271.09
- 7. Door and Frame revisions made after submittal (CR 8)..... \$325.22
- 8. Add Insulation and Fire Protection to above ceiling in Carnegie Room (CR10) \$53,900.17
- 9. Add Gas piping to service Fireplace in Carnegie Room (CR 11)..... \$13,483.08
- 10. Drywall Revisions (CR 13)..... \$9,885.53
- 11. Relocation of unknown feeder for IT Data Closet (CR15)..... \$7,428.51
- 12. Provide Plumbing access panel (CR16)..... \$296.18
- 13. Removal of exiting wall coverings in Rms 150,152,153 (CR 17) \$1,271.84

- 14. Added Floor Drain in Janitors Rm (CR7-Park Rec Restroom)..... \$1,009.34
- 15. Separation wall required by Code Review (CR 12- Park Rec Restroom) \$37,774.65
- 16. Plumbing Revisions to exterior restrooms (CR 14-Park Rec Restroom) \$1,752.70

Amount of this Change Order **\$120,729.28**

Net Contract Amount after this Change Order **\$3,351,129.00**

City of Waukesha
 Interim Director of Public Works

Date

Contractor
 Absolute Construction Enterprises, Inc.

Date