

CONTRACT CHANGE ORDER
E MORELAND BLVD UTILITY AND STREET IMPROVEMENTS
(CONCRETE ALTERNATIVE)

DATE: February 23, 2016

Contract Number: 3934

Branch: Engineering Division

Change Order Number: 3

Contractor: Advance Construction, Inc.

Amount of original contract \$ 4,907,507.57

Amount of Contract prior this Change Order \$ 5,494,931.36

Amount of this Change Order \$ 00.00

Net Contract Amount after this Change Order \$ 5,494,931.36

Contract Completion Date Extension:

Delays requested by Advanced Construction, Inc:

- 3-day delay due to sanitary sewer collapse. The lining company hired by the City to permanently repair the 27-Inch sanitary sewer work occupied the intersection of White Rock Avenue and E Moreland Blvd. which prevented other subcontractors to work in the intersection.
- 10-day delay due to:
 - Additional 12,319 Sq. Ft. of concrete sidewalk removal and replacement.
 - Additional 8,300 Sq. Ft. of asphalt driveway removal and replacement.
 - Damage to 1400 Sq. Yd. of concrete pavement from a motorist that drove on new pavement. There was no cost to the City for the damaged concrete, the Contractor negotiated cost to remove and repair with the motorist's insurance company.

The above request will add 13-Days to the contract. Completion date was December 9, 2016. Revised completion date for all work shall be December 30, 2016.

City of Waukesha
Director of Public Works

Date

Contractor

Date

Advance Construction, Inc.