



CONTRACT CHANGE ORDER (CCO)

CHANGE ORDER WRITTEN AMENDMENT CHANGE NO: 003

TO CONTRACTOR: _____

PROJECT: RETURN FLOW PUMP STATION AND ADVANCED
PHOSPHORUS TREATMENT WITH FACILITIES
ENHANCEMENTS FOR CLEAN WATER PLANT PROJECT D3165200

OWNER: CITY OF WAUKESHA, WISCONSIN

ENGINEER: JACOBS ENGINEERING GROUP

The following modification(s) to the Contract are hereby ordered (use additional pages if required):

See attached summary

Reason for Modification(s): _____

See attached summary

Attachments (List Supporting Documents): _____

Contract Amount or Price			
Original Total Contract Value	\$17,129,076.00		
Previous Contract Modification(s) (Add/Deduct)	\$295,037.20		
This Contract Modification (Add/Deduct)	\$0.00		
Revised Contract Amount	\$17,424,113.20		
Phosphorus Total Contract Value	\$8,910,365.07	RFPS Total Contract Value	\$8,218,710.93
Previous Phosphorus Contract Modification(s) (Add/Deduct)	\$295,037.20	Previous RFPS Contract Modification(s) (Add/Deduct)	\$0.00
This Phosphorus Contract Modification (Add/Deduct)	\$0.00	This RFPS Contract Modification (Add/Deduct)	\$0.00
2Revised Phosphorus Contract Amount	\$9,205,402.27	Revised RFPS Contract Amount	\$8,218,710.93

CONTRACT CHANGE ORDER (CCO) - Milestone Changes

CHANGE ORDER

WRITTEN AMENDMENT

CHANGE NO: 002

Substantial Completion

Milestone 1-Advanced Phosphorus Treatment	Contract Times (Calendar Days)
--	---------------------------------------

Original Duration		550	Days
Previous Contract Modification(s)	(Add/Deduct)	50	Days
This Contract Modification	(Add/Deduct)	0	Days
Revised Contract Time		610	Days
The Original Contract Milestone Date is December 12, 2021 (based on NTP of June 12, 2020)			
The Revised Contract Milestone Date is January 31, 2022			

Substantial Completion

Milestone 2 - RFPS Completion	Contract Times (Calendar Days)
--------------------------------------	---------------------------------------

Original Duration		660	Days
Previous Contract Modification(s)	(Add/Deduct)	271	Days
This Contract Modification	(Add/Deduct)	152	Days
Revised Contract Time		1,083	Days
The Original Contract Milestone Date is April 1, 2022 (based on NTP of June 12, 2020)			
The Revised Contract Milestone Date is May 31, 2023			

Final Completion

	Contract Times (Calendar Days)
--	---------------------------------------

Original Duration		720	Days
Previous Contract Modification(s)	(Add/Deduct)	242	Days
This Contract Modification	(Add/Deduct)	151	Days
Revised Contract Time		1,085	Days

The Original Contract Milestone Date is June 12, 2022 (based on NTP of June 12, 2020)

The Revised Contract Milestone Date is June 30, 2023

Owner		Contractor		Engineer Recommendation ¹	
By:		By:		By:	Andrew Schrank
Date:		Date:		Date:	December 28, 2022

¹ Recommendation necessary for Change Orders.