

CONTRACT CHANGE ORDER  
MADISON STREET BRIDGE AND ROAD RECONSTRUCTION

DATE: September 22, 2016

Contract Number: 3952

Branch: Engineering Division

Change Order Number: 1

Contractor: Concrete Structures, Inc.

Amount of original contract ..... \$ 604,115.85

Amount of Contract prior this Change Order ..... \$ 604,115.85

Description of change:

**Contract Completion Date Extension:**

Delays in permit coordination, communication and scheduling with the Army Corps of Engineers and the Department of Natural Resources caused a delay in obtaining the permits required. The final completion date shall be November 30, 2016; except for the substantial completion of the road work shall be November 18, 2016. If the top layer of asphalt is not able to be placed due to weather conditions or is not approved by the City Engineer, then the top layer of asphalt shall be placed in the Spring of 2017 at no additional cost to the City.

Net Contract Amount after this Change Order ..... \$ 604,115.85

---

City of Waukesha \_\_\_\_\_ Date  
Director of Public Works

---

Contractor \_\_\_\_\_ Date  
Concrete Structures, Inc.