



City of Waukesha
Department of Public Works
201 Delafield Street
Waukesha, WI 53188
Waukesha-wi.gov

Contract Change Order

Form C107
(Rev 01/22)

Project: Lowell Tennis Court Reconstruction and Lighting Upgrades

Date: 8/17/23

Contract Number: 4294

Branch: Engineering Department

Change Order Number: 1

Contractor: Wolf Paving Co, Inc.

Amount of original contract \$722,410.00

Amount of Contract prior this Change Order \$722,410.00

Description of change:

1. Additional work needed for the bracing of the sports lighting foundations
due to poor soils \$38,823.00
2. Time extension to September 22, 2023 due to time it took to engineer and design
an acceptable option for the bracing for the sports lighting foundations NC

Amount of this Change Order \$38,823.00

Net Contract Amount after this Change Order \$761,233.00

City of Waukesha	Date
Director of Public Works	

Contractor	Date
Wolf Paving Company, Inc.	