



City of Waukesha
Department of Public Works
201 Delafield Street
Waukesha, WI 53188
Waukesha-wi.gov

Contract Change Order
Form C107
(Rev 01/21)

Project: Pebble Valley Pump Station Evaluation and Upgrade

Date: 12/9/21

Contract Number: 4165

Branch: Engineering Department.

Change Order Number: 2

Contractor: Clark Dietz, Inc.

Amount of original contract \$87,236.00

Amount of Contract prior this Change Order \$89,836.00

Description of change:

The existing concrete topcoat of the wet well was proposed to be removed and replaced as part of the project to address surface cracks and allow the installation of new access hatches. During construction when the existing topcoat was removed, it was discovered the underlining structural precast panels and steel supports had deteriorated and are not structurally sound. It was determined that removing and replacing the panels with new precast sections was the most cost effective and timely option in leu of a cast-in-place deck.

The Consultant designed a replacement of the wet well cover and reviewed the shop drawings submitted by the contractor to ensure compliance with the design.

1. Additional Design Work
Payment: Lump Sum \$3,500.00

Net Contract Amount after this Change Order \$ 93,336.00

City of Waukesha
Director of Public Works
Date

Contractor
Clark Dietz, Inc.
Date