

CONTRACT CHANGE ORDER
CONCRETE SEWER LINING AND MANHOLE REHABILITATION - 2016

Date: May 18, 2017

Contract Number: 3978

Branch: Engineering Department

Change Order Number: 1

Contractor: Vinii Solar Engineering and Electric

Amount of original contract \$ 98,372.00

Amount of Contract prior this Change Order \$ 0

Description of change:

This Contract Change Order explains additional time needed to finish the project. Original completion date was April 3, 2017.

Description of project changes:

1. Time needed for delay in project start due to contract details within city administration. (20 day delay)
2. Time needed for delay due to rainfall in the months of March and April. After ground thaw, amount of actual rainfall. (20 days) Contractor was unable to work when ground became saturated.

Parks, Recreation, and Forestry and Public Works Department agree with the time extension of 40 days based on the above circumstances.

Recommend approval of Contract Change Order No. 1 with Vinii Solar Engineering and Electric to extend the contract completion date to May 30, 2017. After this date liquated damages, as stated in the original contract, will take effect.

Amount of this Change Order \$ N/A

Net Contract Amount after this Change Order **\$ 98,372.00**

City of Waukesha	Date
Director of Public Works	

Contractor	Date
Vinii Solar Engineering and Electric	