



**CONTRACT CHANGE ORDER (CCO)**

CHANGE ORDER                       WRITTEN AMENDMENT                      CHANGE NO: 002

TO CONTRACTOR: \_\_\_\_\_

PROJECT: RETURN FLOW PUMP STATION AND ADVANCED  
PHOSPHORUS TREATMENT WITH FACILITIES  
ENHANCEMENTS FOR CLEAN WATER PLANT                      PROJECT    D3165200

OWNER: CITY OF WAUKESHA, WISCONSIN

ENGINEER: JACOBS ENGINEERING GROUP

**The following modification(s) to the Contract are hereby ordered (use additional pages if required):**

See attached summary

**Reason for Modification(s):** \_\_\_\_\_

See attached summary

**Attachments (List Supporting Documents):** \_\_\_\_\_

Contract Amount or Price			
<b>Original Total Contract Value</b>	\$17,129,076.00		
Previous Contract Modification(s) (Add/Deduct)	\$295,037.20		
This Contract Modification (Add/Deduct)	\$0.00		
Revised Contract Amount	\$17,424,113.20		
<b>Phosphorus Total Contract Value</b>	\$8,910,365.07	<b>RFPS Total Contract Value</b>	\$8,218,710.93
Previous Phosphorus Contract Modification(s) (Add/Deduct)	\$295,037.20	Previous RFPS Contract Modification(s) (Add/Deduct)	\$0.00
This Phosphorus Contract Modification (Add/Deduct)	\$0.00	This RFPS Contract Modification (Add/Deduct)	\$0.00
2Revised Phosphorus Contract Amount	\$9,205,402.27	Revised RFPS Contract Amount	\$8,218,710.93

## CONTRACT CHANGE ORDER (CCO) - Milestone Changes

CHANGE ORDER

WRITTEN AMENDMENT  
CHANGE NO: 002

### Substantial Completion

Milestone 1-Advanced Phosphorus Treatment		Contract Times (Calendar Days)	
Original Duration		550	Days
Previous Contract Modification(s)	(Add/Deduct)	50	Days
This Contract Modification	(Add/Deduct)	0	Days
Revised Contract Time		610	Days
The Original Contract Milestone Date is December 12, 2021 (based on NTP of June 12, 2020)			
The Revised Contract Milestone Date is January 31, 2022			

### Substantial Completion

Milestone 2 - RFPS Completion		Contract Times (Calendar Days)	
Original Duration		660	Days
Previous Contract Modification(s)	(Add/Deduct)	50	Days
This Contract Modification	(Add/Deduct)	221	Days
Revised Contract Time		931	Days
The Original Contract Milestone Date is April 1, 2022 (based on NTP of June 12, 2020)			
The Revised Contract Milestone Date is December 30, 2022			

### Final Completion

		Contract Times (Calendar Days)	
Original Duration		720	Days
Previous Contract Modification(s)	(Add/Deduct)	50	Days
This Contract Modification	(Add/Deduct)	192	Days
Revised Contract Time		962	Days

The Original Contract Milestone Date is June 12, 2022 (based on NTP of June 12, 2020)

The Revised Contract Milestone Date is January 30, 2023

Owner		Contractor		Engineer Recommendation <sup>1</sup>	
By:		By:		By:	Andrew Schrank
Date:		Date:		Date:	July 20, 2022

<sup>1</sup> Recommendation necessary for Change Orders.