



CITY OF WAUKESHA

Administration

201 Delafield Street, Waukesha, WI 53188
 Tel: 262.524.3701 fax: 262.524.3899
 www.waukesha-wi.gov

Committee: Board of Public Works	Date: 7/19/2018
Common Council Item Number: ID #18-1110	Date: 8/7/2018
Submitted By: Fred Abadi, Director of Public Works	City Administrator Approval: Kevin Lahner, City Administrator KL
Finance Department Review: Rich Abbott, Finance Director RA	City Attorney's Office Review: Brian Running, City Attorney BR
Subject: Review and act on Contract Change Order No. 1 with Ford Construction Company, Inc., for the Redecking for Pedestrian Bridges at Bethesda Park and Glacial Drumlin Bike Trail project.	

Details:	
Description of change:	
<p>The original scope of work was to remove and replace the decking on the bridges only. The steel was assumed to be in good condition; there was no way to observe and inspect the steel prior to the deck boards being removed. A structural engineer has examined both bridges and determined that the deck support steel must be replaced. Without replacing this steel, the deck boards cannot be replaced.</p>	
1. Bethesda Park Bridge	\$23,995.00
2. Glacier Drumlin Trail Bridge	<u>\$20,750.00</u>
Amount of this Change Order	\$44,745.00
Net Contract Amount after this Change Order is	\$104,574.00
<p>This work cannot be rebid because the City is already obligated to Ford Construction for the work completed so far and the cost of all materials which are on site.</p>	
Options & Alternatives: This is deemed an emergency repair; the only other option is to close these bridges.	
Financial Remarks:	
PO#180227-00	Contract No. 4057
Original Contract: \$59,829.00	
Change Order No. 1: \$44,745.00	
Total Contract after Change Order No. 1 - \$104,574.00	
Acct #5533.68290 - \$ 44,745.00	
Executive Recommendation: Recommend approval of Contract Change Order No. 1 with Ford Construction Company, Inc., for the Redecking for Pedestrian Bridges at Bethesda Park and Glacial Drumlin Bike Trail project in the sum of \$44,745.00.	

