

CONTRACT CHANGE ORDER  
GREENMEADOW SANITARY INFRASTRUCTURE IMPROVEMENTS

Date: 1/4/18

Contract Number: 3975

Branch: Engineering Division

Change Order Number: 1

Consultant: Donohue & Associates, Inc.

Amount of original contract ..... \$498,201.00

Amount of Contract prior this Change Order ..... \$498,201.00

**Description of change:**

This Contract Change Order provides for additional geotechnical investigation, testing, and analysis for the Greenmeadow Sanitary Infrastructure Improvements project.

The original geotechnical program of the project was divided into three (3) phases. Phase 1 borings were recently completed. These borings revealed bedrock was at a higher elevation than preliminary data indicated. Consequently, the Phase 2 and Phase 3 borings need to be revised to accommodate a total 330 feet of rock coring, which represents 269 additional feet. The revised program also adds approximately 35 tests and analyses of the rock. Depending on the bedrock elevations discovered with the new rock cores, it is possible that the entire 330 feet of rock coring may not be necessary. The total cost is entirely for the geotechnical testing company and no additional compensation is for the engineering consultant.

Original geotechnical program total: ..... \$28,982.00

Revised geotechnical program total: ..... \$74,221.00

Credit original geotechnical program Phase 2 & 3: ..... \$21,057.00

Add revised geotechnical program Phase 2 & 3: ..... \$66,296.00

Net additional geotechnical Phase 2 & 3 - Time & Materials, Not to Exceed: ..... \$45,239.00

Total Amount of this Change Order: ..... \$45,239.00

Net Contract Amount after this Change Order ..... **\$543,440.00**

---

City of Waukesha  
Director of Public Works

Date

---

Contractor  
Donohue & Associates, Inc.

Date