

**CITY OF WAUKESHA****Administration**

201 Delafield Street, Waukesha, WI 53188  
Tel: 262.524.3701 fax: 262.524.3899  
www.ci.waukesha.wi.us

<b>Committee:</b> Board of Public Works	<b>Date:</b> 9/8/2016
<b>Common Council Item Number:</b> ID #16-1384	<b>Date:</b> 9/20/2016
<b>Submitted By:</b> Fred Abadi, Director of Public Works	<b>City Administrator Approval:</b> Kevin Lahner, City Administrator
<b>Finance Department Review:</b> Rich Abbott, Finance Director <b>RA</b>	<b>City Attorney's Office Review:</b> Brian Running, City Attorney <b>BR</b>
<b>Subject:</b> Review and act on Contract Change Order #2 Wolf Paving Co., Inc. for Resurfacing of Asphalt and Concrete Streets - 2016	

**Details:**

Wolf Paving is requesting a time extension to the Contract of 22 days due to the following reasons:

1. The Water Utility took longer than expected to complete work on S. Grand Avenue which delayed their project start.
2. We-Energies took longer than expected to complete gas main relays along S. Grand.
3. Additional trail paving work being added to the project in Change Order No. 1.

The time extension is required to finish the pavement markings, asphalt paving, and sod restorations. The City of Waukesha Department of Public Works recommends approval of the time extension request.

**Options & Alternatives:**

An alternative is to not approve the time extension and assess liquid dated damages and risk the contractor not completing the additional trail work by the original completion date that Wolf had earlier agreed to in Change Order #1. This is not a viable alternative because Wolf was also delayed by water main work and We-Energies work taking longer than expected.

**Financial Remarks:**

None

**Executive Recommendation:**