

**CITY OF WAUKESHA****Administration**

201 Delafield Street, Waukesha, WI 53188  
Tel: 262.524.3701 fax: 262.524.3899  
www.ci.waukesha.wi.us

<b>Committee:</b> Board of Public Works	<b>Date:</b> 2/9/2017
<b>Common Council Item Number:</b> ID #17-0184	<b>Date:</b> 2/9/2017
<b>Submitted By:</b> Fred Abadi, Director of Public Works	<b>City Administrator Approval:</b> Kevin Lahner, City Administrator <b>KL</b>
<b>Finance Department Review:</b> Rich Abbott, Finance Director <b>RA</b>	<b>City Attorney's Office Review:</b> Brian Running, City Attorney <b>BR</b>
<b>Subject:</b> Review and act on Contract Change Order #1 with American Sewer Services, Inc. for N. Greenfield Avenue Utility and Street Improvements.	

**Details:**

This Contract Change Order modifies the contract completion date for the N. Greenfield Avenue Utility and Street Improvement project awarded to American Sewer Services, Inc.

**Contract Completion Date Extension:**

American Sewer Services, Inc. requested additional time for completion of the N. Greenfield Avenue, Utility and Street Improvements project. After several meetings, the following time allowances will be considered for approval:

- 4-day delay due to changes in design for concrete curb and gutter and concrete pavement.
- 2-day delay due to additional quantity of concrete sidewalk and housewalk removal and replacement.
- 4-day delay due to rainfall delaying the lawn restoration.

At this time the Engineering Division is recommending approval to add 10-Days to the contract, moving the contract completion date from September 2, 2016 to September 19, 2016. A penalty will be assessed starting September 20, 2016 to October 12, 2016 – 16 Days @ \$500.00/day.

**Options & Alternatives:**

N/A

**Financial Remarks:**

Contract Change Order #01 – Net decrease of \$8,000.00

**Executive Recommendation:**

Recommend approval of Contract Change Order #1 with American Sewer Services, Inc. for N. Greenfield Avenue Utility and Street Improvements.

