

CONTRACT CHANGE ORDER  
SANITARY SEWER LINING AND MANHOLE REHABILITATION – 2018

Date: 10/18/18

Contract Number: 4041

Branch: Engineering Department

Change Order Number: 1

Contractor: Visu-Sewer, Inc.

Amount of original contract ..... \$844,980.00

Amount of Contract prior this Change Order ..... \$ 844,980.00

**Description of change:**

Contract Change Order #1 is for an extension of the contract completion date requested by Visu-Sewer, Inc. for Concrete Sewer Lining and Manhole Rehabilitation – 2018.

Five sanitary manholes to be abandoned as a part of the project are located in off-pavement easements which contain grassland/wetlands and are generally in wetter, low-lying areas. With the wet weather, abandoning these manholes now would be very difficult. This request would extend the contract completion date until December 21, 2018 which will allow the manholes to be abandoned when the surrounding ground will be dryer, firmer, and maybe partially frozen. All other contract items have been completed.

Completion date was September 28, 2018. Revised completion date for all work shall be December 21, 2018.

Amount of this Change Order..... \$ 0.00

Net Contract Amount after this Change Order..... **\$ 844,980.00**

\_\_\_\_\_  
City of Waukesha  
Director of Public Works

\_\_\_\_\_  
Date

\_\_\_\_\_  
Contractor  
Visu-Sewer, Inc.

\_\_\_\_\_  
Date