



City of Waukesha
Department of Public Works
130 Delafield Street
Waukesha, WI 53188
Waukesha-wi.gov

Contract Change Order

Form C107
(Rev 01/18)

Project: Pump Station Upgrades at Pearl St.

Date: 10/3/19

Contract Number: 4091

Branch: Engineering Department.

Change Order Number: 1

Contractor: PSG Construction, Inc.

Amount of original contract \$492,005.00

Amount of Contract prior this Change Order \$7,083.00

Description of change:

Contract Change Order No. 1 is for a contract time extension and additional work performed for the Pump Station Upgrades at Pearl St. awarded to PSG Construction, Inc.

The contractor is requesting an additional 60 calendar days to the contract due to manufacturing and shipping delays caused by the pump supplier. Typically, the time from approval to delivery is 8 weeks days and for this project, it was approximately 16 weeks. The contractor could not begin work until the pumps were received since they are a critical component in the pump station upgrade.

The City requested that the remaining ferrous force main on the pump station site to be replaced with PVC. Replacing this section removed all the ferrous force main piping associated with this pump station and force main which is a goal listed in the City's CMOM plan on file with the DNR. Due to the site restrictions and high ground water, the contractor requested an additional 5 working days.

The contractor did not follow the approved plans for the exterior brick with the accent color brick along the bottom of the building not being installed. The contractor offered a credit to leave the brick as installed in lieu of removing and replacing the incorrect brick. City Planning staff was consulted, and it was determined that the work was acceptable as is.

Original completion date: August 30, 2019

Revised completion date: November 5, 2019

1. Additional Costs associated with the force main replacement

Description: Replace ferrous force main with PVC

Payment: 1 Lump Sum of \$8,583.00 \$8,583.00

2. Credit for exterior brick

Description: Credit for exterior brick

Payment: 1 Lump Sum Credit of \$1,500.00\$1,500.00 Credit

Amount of this Change Order No. 1 \$7,083.00

Net Contract Amount after this Change Order..... **\$499,088.00**

City of Waukesha
Director of Public Works

Date

Contractor
PSG Construction, Inc.

Date